BRIDGE REPLACEMENT TO PIPE

BRIDGE # 208


CRAVEN COUNTY

SR-1433

EROSION CONTROL PLANS

January 4, 2012

PREPARED BY: TIM CASEY LEVEL III CERT.# 497 NCDOT-BRIDGE MAINTENANCE PO BOX 371 NEW BERN, NC 28563



PROJECT DESCRIPTION

THE EXISTING STRUCTURE IS A TIMBER FLOOR ON CONTINUOUS I-BEAMS. THE END BENTS ARE TIMBER CAPS ON TIMBER PILES. ONE SPAN @ 17'-10" @ 18'11 CONTINUOUS I-BEAMS. THE PROPOSED STRUCTURE IS 1 @ 12'-3" X 7'-3" ALUMINUM STRUCTURAL PLATE PIPE ARCH WITH HEADWALLS. IT IS LOCATED ON SR-1433 0.3 MILE NORTHWEST OF JUNCTION WITH US-17. IT IS SHOWN ON THE ASKIN QUADRANGLE.

THIS PROJECT WILL BE COVERED UNDER A 401 WATER QUALITY CERTIFICATION PER JAY JOHNSON (DEO-DIV II).

SEDIMENTATION AND EROSION CONTROL

DUE TO THE NATURE OF THE PROJECT, THERE IS EXPECTED TO BE SOME SEDIMENTATION AND MINOR EROSION DURING HEAVY AND PROLONGED RAINS. THE CONSTRUCTION SUPERVISOR OR SUITABLE REPRESENTATIVE SHALL CONSTANTLY WATCH FOR PROBLEM AREAS DURING CONSTRUCTION, ESPECIALLY AROUND CROSSLINE AND OUTLET DRAINAGE AREAS. AND TAKE THE FOLLOWING STEPS AS NECESSARY:

- (1) WHEN SILT FENCE APPROACHES FULL CAPACITY, IT SHALL BE CLEANED OUT AND/OR REPLACED AS NEEDED.
- (2) SHOULD UNFORESEEN DELAY IN CONSTRUCTION OCCUR, TEMPORARY OR STAGED SEEDING AND MULCHING WILL BE USED ACCORDINGLY.
- (3) ANY QUESTIONS OR PROBLEMS ARISING CONCERNING SEDIMENTATION OR EROSION CONTROL SHALL BE DIRECTED TO THE BRIDGE MAINTENANCE ENGINEER OR THE DIVISION ENVIROMENTAL OFFICER.

<u>Std.</u> #	Description Symbol
1605.01	Temporary Silt Fence
1606.01	Special Sediment Control Fence
1622.01	Temporary Berms and Slope Drains T
1630.02	Silt Basin Type B
1630.03	Temporary Silt Ditch
1630.05	Temporary Diversion TD
1630.06	Special Stilling Basin
1632.03	Rock Inlet Sediment Trap Type C
1633.01	Temporary Rock Silt Check Type-A
	Temporary Rock Silt Check Type-A with Matting and Polyacrylamide (PAM)
1633.02	Temporary Rock Silt Check Type-B
	Wattle
	Wattle with Polyacrylamide (PAM)
1634.02	Temporary Rock Sediment Dam Type-B
1635.01	Rock Pipe Inlet Sediment Trap Type-A

EXIST, RDWY, DITCH EXIST, RDWY, DITCH PITT COUNTY, DATE: 1/4/2012 PROPOSED BRIDGE TO PIPE CRAVEN #208, SR-1433 DRAWN BY: T. CASEY 7 - C/L SR-1433 --- EXIST. R/W SHOULDER E.O.P. SHOULDER END TCE/TUE 62' RT. - EXISTING: TIMBER FLOOR ON I-BEAM STREAM CROSSING BLUE LINE ON USGS SPEC. SED. CONTROL - NEWCE ____ WATER QUALITY CRITERIA: EROSION CONTROL PLAN END TCE/TUE TEMP. SILT FENCE -200 # = : | MILLS BRANCH TRIBUTARY NOTE: NOT TO SCALE FOR PERMIT USE ONLY K TEMP. SILT FENCE SPEC. SED. CONTROL FENCE PROPOSED: 1012'-3" X 7'-3" ASPPA CONTRACTOR OF THE PARTY OF THE 150, BEG. TCE/TUE 45' RT. NORTH CAROLINA DEPARTMENT OF TRANSPORTATION DIVISION TWO, BRIDGE MAINTENANCE NEW BERN, N.C. FLOW BEG, TCE/TUE 35' LT.