## U.S. 321 Widening: Blowing Rock Project Schedule

## **February 2012 - August 2013** Clearing and demolition in right of way; construction of northbound lanes. April 2013 - March 2015 Construction of southbound lanes in the town limits (Area I). June 2015 - October 2015 August 2013 - August 2014 Final paving layer and road Shift traffic onto northbound lanes as two-lane traffic. markings will be put down. The outermost lanes will be installed first, followed by the inner lanes. Traffic will be July 2012 - January 2015 shifted onto the completed Roadway paving and temporary road markings will be put down throughout the work zone as sections are completed. lanes. JAN FEB MAR APP JUN JUL SEP OCT NOV JAN MAR MAR JUN JUL AUG SEP OCT



