

Monitoring Data Record

Project Title: U-2524AB Site 28 COE Action ID: 200321137
 Stream Name: UT to Hickory Creek DWQ Number: 030909
 City, County and other Location Information: Greensboro Western Loop, Guilford Co.
Sta. 29+00 to 32+00 – 40 SB REV-

Date Construction Completed: Water was turned into the stream on July 2005 and planted February 2006. Monitoring Year: (2) of 5

Ecoregion: _____ 8 digit HUC unit 03030002

USGS Quad Name and Coordinates: _____

Rosgen Classification: Proposed reach is a C4 stream type

Length of Project: 935' Urban or Rural: Urban Watershed Size: _____

Monitoring DATA collected by: M. Green & J. Young Date: 2/16/07

Applicant Information:

Name: NCDOT Roadside Environmental Unit

Address: 1425 Rock Quarry Road Raleigh, NC 27610

Telephone Number: (919) 861-3772 Email address: mlgreen@dot.state.nc.us

Consultant Information:

Name: _____

Address: _____

Telephone Number: _____ Email address: _____

Project Status: Complete

Monitoring Level required by COE and DWQ (404 permit/ 401 Cert.): Level (1) 2 3

Monitoring Level 1 requires completion of *Section 1, Section 2 and Section 3*

Permit States: NCDOT shall perform the following components of Level I monitoring twice each year for the 5 year monitoring period (summer and winter): Reference photos, plant survival, and visual inspection of channel stability. If less than two bankfull events occur during the first 5 years, NCDOT shall continue monitoring until the second bankfull event is documented. The bankfull events must occur during separate monitoring years. In the event that the required bankfull events do not occur during the 5 year monitoring period, the USACE, in consultation with resource agencies, may determine that further monitoring is not required.

Section 1. PHOTO REFERENCE SITES

(Monitoring at all levels must complete this section)

Total number of reference photo locations at this site: 9 reference points, 2 photos at each

Dates reference photos have been taken at this site: 7/26/06, 2/16/07

Individual from whom additional photos can be obtained (name, address, phone):

Other Information relative to site photo reference: _____

If required to complete Level 3 monitoring only stop here; otherwise, complete section 2.

Section 2. PLANT SURVIVAL

Attach plan sheet indicating reference photos.

Identify specific problem areas (missing, stressed, damaged or dead plantings):

Estimated causes, and proposed/required remedial action:

ADDITIONAL COMMENTS: Vegetation is dormant at this time. Hardwood vegetation noted onsite includes: green ash, tulip poplar, river birch, black willow, silky dogwood, and sycamore. Other vegetation onsite included: *Juncus* sp., sedge, *Sagittaria* sp., *Scirpus* sp., goldenrod, and various grasses. The floodplain adjacent to Ramp C will be planted after the silt fence is removed.

If required to complete Level 1 and Level 2 monitoring only stop here; otherwise, complete section 3.

Section 3. CHANNEL STABILITY

Visual Inspection: The entire stream project as well as each in-stream structure and bank stabilization/revetment structure must be evaluated and problems addressed.

Report on the visual inspection of channel stability. Physical measurements of channel stability/morphology will not be required. Include a discussion of any deviations from as-built and an evaluation of the significance of these deviations and whether they are indicative of a stabilizing or destabilizing situation.

This is the Year 2 winter evaluation for this stream relocation. The channel is stable except for the headcut and erosion around a crossvane at approx. Sta. 30+00 –40 SB REV- (Photo Point #6 Downstream) that was noted during the last monitoring visit. The crossvane is scheduled to be repaired. The area where water was piping under ground and bypassing a bend in the stream (Photo Point #8 Upstream) noted last monitoring visit is now functioning properly. There is no corrective action needed in this area. NCDOT will continue to monitor this stream relocation.

Date Inspected	Sta. 30+00 – 40SBREV-	Station Number	Station Number	Station Number	Station Number
Structure Type	Crossvane				
Is water piping through or around structure?					
Head cut or down cut present?	Headcut				
Bank or scour erosion present?					

NOTE: Attach separate narrative sheets to each monitoring report describing/discussing the overall monitoring results. Include the identification of specific problem areas/channel failures, estimated cause and proposed/required remedial action. This should include a brief discussion of any parameter that has changed significantly from as-built.

UT Hickory Creek

Site 28



Photo Point #1 (Upstream)



Photo Point #1 (Downstream)



Photo Point #2 (Upstream)



Photo Point #2 (Downstream)



Photo Point #3 (Upstream)



Photo Point #3 (Downstream)

Year 2 Winter – February 2007

UT Hickory Creek

Site 28



Photo Point #4 (Upstream)



Photo Point #4 (Downstream)



Photo Point #5 (Upstream)



Photo Point #5 (Downstream)



Photo Point #6 (Upstream)



Photo Point #6 (Downstream)

Year 2 Winter – February 2007

UT Hickory Creek

Site 28



Photo Point #7 (Upstream)



Photo Point #7 (Downstream)



Photo Point #8 (Upstream)



Photo Point #8 (Downstream)



Photo Point #9 (Upstream)



Photo Point #9 (Downstream)