Channel Mitigation Monitoring Sheets I, II, III, AND IV

Monitoring Data Record

Project Title: R-2210A Site 2 (Waynesville Site 2)	COI	E Action ID:	200130653			
Stream Name: <u>UT Raccoon Creek</u>	DWQ	Number:	010409			
City, County and other Location Information: Sta. 17	on Bus. 23 S	S in Waynesvi	lle, Haywood Co.			
Date Construction Completed: N/A			Year: (5) of 5			
Ecoregion: 8 digit H	IUC unit	0601	0106			
USGS Quad Name and Coordinates:						
Rosgen Classification:						
Length of Project: 900' Urban or Rural: F						
Monitoring DATA collected by: M. Green and J. You	ıng	_ Date: <u>3/4/0</u>	19			
Applicant Information:						
Name: NCDOT Roadside Environmental Uni	<u>.t</u>					
Address: 1425 Rock Quarry Rd. Raleigh, NC						
Telephone Number: (919) 861-3772	Email addre	ess: <u>mlgreen@n</u>	cdot.gov			
Consultant Information						
Name:						
Address:						
Telephone Number:	Email addre	ess:				
Project Status: Complete						
Monitoring Level required by COE and DWQ (404			1 2 3			
Permit States: NCDOT shall perform the following each year for the 5 year monitoring period (sun survival, and visual inspection of channel stability during the first 5 years, NCDOT shall continue in documented. The bankfull events must occur during the required bankfull events do not occur USACE, in consultation with resource agencies, required.	nmer and wi ity. If less to nonitoring ur ring separate during the 5	nter): Refere than two bank ntil the second monitoring you 5 year monito	ence photos, plant afull events occur bankfull event is ears. In the event oring period, the			
Section 1. <u>PHOTO REFERENCE SITES</u> (Monitoring at all levels must complete this section)						
Total number of reference photo locations at this site: 6 reference points, 2 photos at each Dates reference photos have been taken at this site: 5/20/04, 11/1/04, 5/31/05, 3/20/06, 10/18/06, 2/28/07, 9/12/07, 2/12/08, 8/13/08, 3/4/09 Individual from whom additional photos can be obtained (name, address, phone):						
If required to complete Level 3 monitoring only s	top here; oth	nerwise, comp	lete section 2.			

Section 2. PLANT SURVIVAL Attach plan sheet indicating reference photos.
Identify specific problem areas (missing, stressed, damaged or dead plantings):
Estimated causes, and proposed/required remedial action:
ADDITIONAL COMMENTS: <u>Vegetation is dormant at this time</u> . Stream is vegetated with alder, dogwood, maple, elderberry, sycamore, black willow, and thick herbaceous vegetation. This stream relocation was replanted in February 2006 due to the lack of woody vegetation noted on previous evaluations. It was noted during the February 2008 evaluation that the some of the woody vegetation had been cut down due to the power companymaintaining the vegetation underneath the power lines. NCDOT proposed not to do anymore replanting due to the fact that the vegetation underneath the power lines will be maintained on a routine basis. NCDOT proposes to
discontinue vegetation monitoring at R-2210A (Site 2) UT to Raccoon Creek stream relocation.

If required to complete Level 1 and Level 2 monitoring <u>only</u> stop here; otherwise, complete section 3.

Section 3. CHANNEL STABILITY


Visual Inspection: The entire stream project as well as each in-stream structure and bank stabilization/revetment structure must be evaluated and problems addressed.


Report on the visual inspection of channel stability. <u>Physical measurements of channel stability/morphology will not be required.</u> Include a discussion of any deviations from as-built and an evaluation of the significance of these deviations and whether they are indicative of a stabilizing or destabilizing situation.


The stream is stabilized for the Year 5 Winter Evaluation. A bankfull event has occurred since the last monitoring evaluation. Some minor bank scouring was noted at Sta. 17+60 on the right bank. NCDOT visually documented 2 bankfull events that were noted during the 2004, 2006, and 2009 evaluations. A review of known USGS surface water gages identified one gage approximately 4.5 miles from the R-2210A (Site 2) UT to Raccoon Creek stream relocation which is the West Fork Pigeon Creek gauge near Bethel, NC. The West Fork Pigeon gauge has a drainage area of 58.4 square miles. It is situated in USGS Hydrologic Unit 06010106. Based on the drainage area associated with the gauge, the correlated bankfull discharge according to the NC Mountain and Piedmont Regional Curve is approximately 2800 cubic feet per second (cfs). A review of peak flows conducted for the period between May 2004 to March 2009 shows that there was approximately 8 bankfull events during our monitoring period. The USGS graph depicting the peak flows occurring during our monitoring period are below. NCDOT proposes to discontinue channel stability monitoring at R-2210A (Site 2) UT to Raccoon Creek stream relocation.


Date	Station	Station	Station	Station	Station
Inspected	Number	Number	Number	Number	Number
3/4/09	Sta. 17+60				
Structure					
Type					
Is water					
piping					
through or					
around					
structure?					
Head cut or					
down cut					
present?					
Bank or scour	Minor bank				
erosion	scouring on				
present?	right bank				
Other					
problems					
noted?					


NOTE: Attach separate narrative sheets to each monitoring report describing/discussing the overall monitoring results. Include the identification of specific problem areas/channel failures, estimated cause and proposed/required remedial action. This should include a brief discussion of any parameter that has changed significantly from asbuilt.














Waynesville Site 2



Photo 1 (Upstream)



Photo 3 (Upstream)



Photo 5 (Upstream)

Year 5 Winter – March 2009



Photo 2 (Downstream)



Photo 4 (Downstream)



Photo 6 (Downstream)

Waynesville Site 2



Overview looking stream (upstream)

Overview looking stream (downstream)

Year 5 Winter – March 2009

