### Monitoring Data Record

Stream Name: Trib. to Dixon Branch (Site 16) DWQ Number: 011231 City, County and other Location Information: Mecklenburg County, Charlotte Outer Loop, R-2248D Right of Project Station 13+50 Ramp 2D Date Construction Completed: February 2005 Monitoring Year: (4) of 5 Ecoregion: 8 digit HUC unit 03050103 USGS Quad Name and Coordinates: Rosgen Classification: Proposed C4 stream type classification						
Length of Project: 548 ft. Urban or Rural: Urban Watershed Size:						
Monitoring DATA collected by: M. Green and J. Young Date: 1/25/12						
Applicant Information:						
Name: NCDOT – Roadside Environmental Unit						
Address: 1425 Rock Quarry Rd, Raleigh, NC 27610						
Telephone Number: (919) 861-3772 Email address: mlgreen@ncdot.gov						
Consultant Information:						
Name:						
Address:						
Telephone Number: Email address:						
Project Status:						
Monitoring Level required by COE and DWQ (404 permit/ 401 Cert.): Level 1 The permittee shall perform the following components of Level I monitoring each year for the 5-year monitoring period or through two documented bankfull flow events. Reference photos; plant survival (i.e. identify specific problem areas (missing, stressed, damaged or dead plantings), estimated causes, and proposed/required remedial action); visual inspection						
of channel stability. Physical measurements of channel stability/morphology will not be required. The permittee shall submit the monitoring reports to the USACE, Raleigh Regulatory Field Office Project Manager, within sixty days after completing the monitoring. If less than two bankfull events occur during the first 5 years, the permittee shall continue monitoring until the second bankfull event is documented. The bankfull events must occur during separate monitoring years. In the event that the required bankfull events do not occur during the five-year monitoring period, the USACE, in consultation with the resource agencies, may determine that further monitoring is not required. It is suggested that all bankfull occurrences be monitored and reported through the required monitoring period. The permittee shall perform and submit photo documentation twice each year (summer and winter) for the 5-year monitoring period, and for any subsequently required monitoring period.						

this report.	A site map with photo point locations is attached to
If required to complete Level 3 monitoring only stop here; ot	herwise, complete section 2.
Section 2. PLANT SURVIVAL Attach plan sheet indicating reference photos.	
Identify specific problem areas (missing, stressed,	damaged or dead plantings):
Estimated causes, and proposed/required remedial	action:
ADDITIONAL COMMENTS: NCDOT performed a The site was planted with sycamore, yellow poplar, and w	

If required to complete Level 1 and Level 2 monitoring <u>only</u> stop here; otherwise, complete section 3.

#### Section 3. CHANNEL STABILITY

**Visual Inspection:** The entire stream project as well as each in-stream structure and bank stabilization/revetment structure must be evaluated and problems addressed.

Report on the visual inspection of channel stability. <u>Physical measurements of channel stability/morphology will not be required.</u> Include a discussion of any deviations from as-built and an evaluation of the significance of these deviations and whether they are indicative of a stabilizing or destabilizing situation.

This completes the Year 4 Winter evaluation for the UT to Dixon Branch (Site 16) stream relocation. NCDOT installed log sills in May 2010 to stop the previously noted headcut and further stabilize the stream. Three of the four installed log sills have water piping around these structures at the time of the monitoring evaluation but massive amounts of sediment deposited from upstream onto the site have improved these log sills. The sediment has filled in some of the voids in and around these log sills. A bankfull event has occurred at the site since the last evaluation. NCDOT will continue to monitor for channel stability at this stream relocation.

\_\_\_\_\_

Date	Between	Between	Between	Between	Between
1/25/12	PP#1 and	PP#1 and	PP#1 and	PP#1 and	culvert outlet
	PP#2	PP#2	PP#2	PP#2	to PP#1
Structure	Log Sill #1	Log Sill #2	Log Sill #3	Log Sill #4	
Type					
Is water	Water is	Water is	Water is	Water is	
piping	piping around	flowing over	piping around	flowing over	
through or	left side of	log sill but is	left side of	log sill	
around	log sill	also piping	log sill		
structure?		around right			
		side			
Head cut or					
down cut					
present?					
Bank or scour		Right bank			Bank erosion
erosion		has eroded			present
present?					
Other					
problems					
noted?					

#### **Section 4. DEBIT LEDGER**

The entire UT to Dixon Branch (Site 16) stream mitigation site was used for the R-2248D project to compensate for unavoidable stream impacts.

## UT to Dixon Branch

Site <u>16</u>



Photo Point #1 (Upstream)



Photo Point #1 (Downstream)



Photo Point #2 (Upstream)



Photo Point #2 (Downstream)



Photo Point #3 (Upstream) Year 4 Winter – January 2012



Photo Point #3 (Downstream)

# UT to Dixon Branch

Site 16



Log Sill #1 (side view)





Log Sill #3 (looking upstream)



Log Sill #4 (looking upstream)

Year 4 Winter – January 2012

