COUNTY	DIV	<u> FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Alamance	07	07-09-202	NC 87 and SR 2116 (Preacher Holmes Rd.), near Graham Construction of a left turn lane with 150 feet of storage on NC 87	\$245,000	7/9/2009	42703.3.1	99%	District design pending for Force Account construction. Duke Energy utility relocation needs funding approval from Regional Traffic Engineer. AT&T conflict. Project currently under construction. Overlay and markings delayed by weather. Division reports the this is complete. Awaiting notification of a final inspection by Regional Traffic	Chuck Edwards: (336) 570-6833.
Alamance	07	07-10-234	NC 87 at SR 1005 (Greensboro- Chapel Hill Road) near Graham. There is an existing flasher at the intersection.	\$55,000	4/7/2011	43186.3.1	10%	Plans by Traffic Signal Unit. Utility Invoice for relocation of pole received. (\$5525.95)	Dawn McPherson: (336) 256-0551.
Alleghany	11	11-08-205	NC 18, from 0.37 miles north of SR 1150 (Hoppers Rd) to 0.87 miles south of SR 1141 (Meadow Fork Rd). (Total Length is 0.53 miles) Construct lane and shoulder widening.	\$485,000	7/9/2009	42637.3.1	80%	Division to prepare plans. [6/09 Note by M&S Div.: Division to request HRRR funds when ROW/Utilities and Construction funds are set up. HRRR funds to fund entire project.] Right-of-way acquisition complete. Construction is underway. Widening is complete. Awaiting final surface course and pavement markings and markers.	Brandon Whitaker: (336) 835-4241.
Ashe	11	11-09-201	US 221 at Westwood Elementary School. Construct an additional ingress lane. Construct a concrete island to create an acceleration lane for left exiting traffic.	\$93,000	10/7/2010	43043.3.1	90%	District Office to prepare plans. Paving is complete. Final pavement markings have not been placed. Division reports that project work is complete. Awaiting notification of final inspection by Regional Traffic Engineer.	Daniel Adams: (336) 903-9136
Beaufort	02	02-09-207	US 264 at SR 1311 (Asbury Church Road). Construct an island in the existing center left turn lane to prohibit left turns with adjacent U-turn bulb-outs on each end.	\$235,000	10/8/2009	42763.3.1	25%	Plans by Division. Plans complete. Estimated completion date is 1/2012.	Steve Hamilton: (252) 830-3490.
Beaufort	02	02-11-126	NC 33 between 1000' east and 1000' west of NC 306 Widen existing 24' pavement to 32' for 4' paved shoulders	\$162,500	10/6/2011	43374.3.1	10%	Plans by Division.	Steve Hamilton: (252) 830-3490.
Brunswick	03	03-08-210	US 17 (Ocean Highway) and the entrance to Brunswick Community Hospital. Convert the existing full movement median crossover to directional leftovers.	\$175,000	4/2/2009	42599.3.1	10%	Plans by Division. Division Design Construct will include in W-5104. Contract scheduled to be let 9/2010.	Patrick Riddle: (910) 341-2000.
Brunswick	03	03-10-206	US 17 and US 17 business south of Shallotte. Signalized intersection. Construct offset lefts on US 17 and install flashing yellow arrow on US 17.	\$235,000	10/7/2010	43034.3.1	10%	Plans to be done by Division.	Patrick Riddle: (910) 341-2000
Brunswick	03	03-11-881	NC 130 at SR 1132 (Shell Point Rd/Civietown Rd.) Four legged intersection with left turn lanes on NC 130. Intersection is under stop sign control. The project consists of buying and clearing sight triangles. Monuments will be set by NCDOT to permanently mark sight triangles.	\$56,000	10/6/2011	43378.3.1	10%	Plans to be done by Location and Surveys for Right of Way to make purchase.	Jerry Taylor: (910) 341-0500.

Page 1 08-Nov-11

COUNTY	DIV	FILE	DESCRIPTION	TOTAL	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Buncombe	13	13-05-206	I-26 Eastbound off ramp at NC 280.	\$402,000	4/2/2009	42661.3.1	95%	Estimated completion date is	Project Manager:
			Widen the off ramp to provide for an additional left turn lane and revise the traffic signal.					12/15/2009. Alteration to stripping is needed.	(828) 251-6171.
Buncombe	13	13-08-202	I-240 from a point 0.35 mile west of Exit 8 (Fairview Road) eastward to a point 0.25 mile east of Exit 8 in Asheville.	\$193,000	10/2/2008	42430.3	10%	Plans to be developed by the Division. 8-13-09: This project is Median Gap project but Division is questioning the need for the guardrail.	Mike Calloway: (828) 251-6171.
			Install two lines of single-faced guardrail in median.						
Buncombe	13	13-09-203	US 19-23 from SR 1130 (Old US 19-23) to a point 0.40 mile west of SR 1208 (Justice Ridge Road). Length = +/- 0.50 mile.	\$40,000	10/8/2009	42775.3.1	10%	Plans to be developed by the Division. 8-13-09: Project to approved in October 2009. Not in Division Spending Plan for 2009-10. Estimated let date is 4/15/2010.	Mike Calloway: (828) 251-6171.
			Overlay and restripe the existing westbound passing lane to include a left turn lane onto SR 1208 as well as a center turn lane to the west of SR 1208. Also, clear and					4/19/2010.	
Buncombe	13	13-10-203	SR 1003 (Reem's Creek Road) at SR 2127 (South Main Street).	\$170,000	1/6/2011	43138.3.1	10%	Plans to be developed by the Division.	Anna Henderson: (828) 251-6171.
			Lower vertical curve to the northeast of the intersection in order to improve sight distance.						(020) 231-0171.
Buncombe	13	13-11-201	SR 3116 (Mills Gap Rd.) at SR 3121 (Pinners Cove Rd.) in Royal Pines.	\$8,000	10/6/2011	43387.3.1	10%	Plans to be prepared by the Division.	Anna Henderson: (828) 251-6171.
			Install an actuated flasher on SR 3116.						
Buncombe	13	13-11-204	SR 3556 (Meadow Road) between Amboy Road and Victoria Road.	\$240,000	7/7/2011	43318.3.1	10%	Plans to be prepared by the Divison.	Anna Henderson: (828) 251-6171.
			Resurface roadway in a sharp curve to improve the superelevation and install centerline rumblestripes throughout						(==, == : = : : : : : : : : : : : : : : :
Burke	13	13-10-206	I-40 Eastbound Ramps at SR 1001 (Malcolm Blvd.) in Rutherford College.	\$122,500	10/7/2010	43048.3.1	20%	Traffic Engineering Branch will develop plans. Plans to Division on 2/4/2011. SIN: 13-0852.	Anna Henderson: (828) 251-6171.
			Install a traffic signal with black metal poles and mast arms.						
Burke	13	13-10-207	I-40 Westbound ramps at SR 1001 (Malcolm Boulevard) in Rutherford College.	\$122,500	4/7/2011	43205.3.1	10%	Plans by Transportation Mobility & Safety Division. SIN: 13-0853. Plans to Division on 9/1/2011.	Anna Henderson: (828) 251-6171.
			Install a traffic signal with black metal poles and mast arms.						
Burke	13	13-11-203	SR 1726 from US 70 to SR 1843 and SR 1843 from US 1726 to SR 1737, near Valdese.	\$125,000	7/7/2011	43320.3.1	10%	Plans to be prepared by the District Office. Waiting for Division release.	Anna Henderson: (828) 251-6171.
			Install shoulder guardrail on SR 1726 and SR 1843.						
Burke	13	13-11-207	SR 1653 from just east of SR 1658 to +/- 0.36 mile north of SR 1625. Length = +/- 0.30 mile.	\$50,000	10/6/2011	43386.3.1	10%	Plans to be developed by the Division.	Anna Henderson: (828) 251-6171.
			Install 2-4' paved shoulder, upgrade and extend guardrail throughout the curve, and install additional warning signs						
Burke	13	13-11-208	SR 1956 from SR 2002 to SR 2021. Length = 1.2 miles	\$240,000	10/6/2011	43384.3.1	10%	Plans to be developed by the Division.	Anna Henderson:
			Widen roadway to 20' and install warning signs in the low speed curves.						(828) 251-6171.

Page 2 08-Nov-11

COUNTY	DIV FIL	LE	DESCRIPTION	TOTAL	BOARD APPROVAL DATE	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Cabarrus			NC 3 and Mt. Olivet Road in Kannapolis. Install a left turn lane on NC 3 and a full actuated traffic signal with protected/permitted left turn phase.	\$156,000	1/6/2011	43132.3.1	50%	Traffic Signal plans by Transportation Mobility & Safety Division. Plans to Division on 3/4/2011. Estimated completion date 11/2011.	Scott Cole: (704) 982-0101.
Cabarrus	10 10-)-09-223	NC 3 (Dale Earnhardt Boulevard) between US 29 and Sharon Street/ Pennsylvania Avenue in Kannapolis. Install median curbing to prevent cross or left turn movements from PVA's in this area.	\$27,000	4/7/2011	43184.3.1	10%	Plans by Division.	Scott Cole: (704) 982-0101
Cabarrus	10 10-)-11-208	US 29 and SR 1432 (Concord Farms Road) in Concord. Install a directional crossover at the intersection using a ballard/curb system. Widen radius at intersection of US29 and Samual Adams Circle to allow for easier Uturn movement at this location.	\$80,000	7/7/2011	43311.3.1	10%	Plans by Division.	Scott Cole: (704) 982-0101
Caldwell	11 11-	-07-205	US 321 at NC 268/SR 1346. Construct limited movement crossover and two downstream bulb-outs for u-turning traffic	\$225,000	1/10/2008	41851.3	95%	Location and Surveys is in the process of performing preliminary surveying. District to design plans. Let date and completion date undetermined at this time due to budget situation. Will consider for July 2010 spending plan. Plan preparation by Division Design Construct is 100% complete. Construction is underway. Division reports that project work is complete. Awaiting notification of final inspection by Regional Traffic Engineer.	Ken Lisk: (828) 265-5354.
Caldwell	11 11-	-11-200	Bridge # 130077 on SR 1143 (Rocky Road), approx. 0.15 miles south of US 64. Installation of guardrail on bridge approaches.	\$18,250	4/7/2011	43179.3.1	95%	Division to prepare plans. Division reports that project work is complete. Awaiting notification of final inspection by Regional Traffic Engineer.	Daniel Adams: (336) 903-9136
Carteret	02 02-	2-06-204	US 70 at SR 1147 (McCabe Road). Construct a mainline leftover.	\$125,000	4/2/2009	42596.3.1	10%	Plans to be developed by the Division. Plans complete. Waiting for let date. On hold pending development.	Steve Hamilton: (252) 830-3490.
Carteret	02 02-	2-07-213	NC 58 at SR 1259 (Taylor Notion Road). Intersection improvements.	\$60,000	4/7/2011	43191.3.1	90%	Sent to contractor for cost. Estiamted completion date is 8/2011. Division reports that this project is complete. Awaiting final inspection letter by Regional Traffic Engineer.	Steve Hamilton: (252) 830-3490.
Carteret	02 02-	2-08-206	Bridge #150006 on NC 58 over the Intracoastal Waterway just south of NC 24. South end of bridge adjoins Town of Emerald Isle. 1) Install an advance queue detection and signing system including Dynamic Message Signs on right shoulder of NC 58 for both approaches to Bridge #150006. 2) Install six (6) inch polyurea edgelines and centerline pavement markings across the bridge. 3) Install raised reflective pavement markers on edgelines, centerlines, and bridge rails across the bridge.	\$218,200	4/2/2009	42597.3.1	95%	Waiting on markings and pavement marker installation. Estimated completion date is 4/2012.	Steve Hamilton: (252) 830-3490.

Page 3 08-Nov-11

COUNTY	DIV	<u>FILE</u>	DESCRIPTION	TOTAL	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Catawba	12	12-05-201	NC 127 from SR 1128 to SR 1176 (0.5 miles). Construct continuous left turn lane.	\$200,000	4/2/2009	42662.3.1	20%	Division Design Construct to develop widening plans, Traffic Engineering Branch to develop revised signal plans. [*NOTE by TEB: As of 11-10-05, Project given spending authority for construction.] Still awaiting Division Design Construct plans. Plans have been developed. Maintenance to begin work in late spring 2008. Project limits extended, acquiring more funds and R/W. Maintenance to work in late summer 2008. Project has Right-of-Way issues that are currently being resolved. [3/5/09 Note by TEB: Project changed to federally funded. Accelerated let to 6/09.] Project is proceeding thru the Federal process. Surveying for Design and Right-of-Way. 12/14/09: Per Steve Rackley, ROW 6/10, Let Date 6/11. Project is proceeding thru the Federal process. Surveying for design and Right-of-way. Right-of-way should be completed by June. Utilities eing relocated. Estimated let date is 2/2012.	Byron Engle: (704) 480-9032.
Catawba	12	12-11-203	NC 127 at SR 1400 (Cloninger Mill Road/SR 1351 (Kool Park Road). Revise signal to change SB NC 127 protected-permitted left-turn phase to fully protected.	\$10,000	4/7/2011	43198.3.1	20%	Signal Design Section to redesign signal plans. SIN: 12-1018. Received plans and equipment has been ordered.	Byron Engle: (704) 480-9032.
Cherokee	14	14-10-208	US 129 from the Georgia State line to US 64. Install shoulder guardrail on US 129.	\$245,000	4/7/2011	43180.3.1	20%	Plans to be prepared by the District Office. In design. Contract awarded 7/21/2011.	Wesley Grindstaff: (828) 321-4105.
Cherokee	14	14-11-202	US 74 and SR 1388 (Beaver Creek Road). Install "RED" LED "signal ahead" signs on the westbound approach to the intersection and install loops for 60 or 65 mph design speed.	\$16,000	4/7/2011	43174.3.1	20%	Plans to be developed by the Signal Design Section. Waiting on plans from Traffic Engineer Branch. Plans to Division on 9/20/2011. SIN: 14-0216.	Scott Cook: (828) 631-1185.
Cherokee/Cla	14	14-11-211	Bridge #223 on SR 1548/SR 1100. Install bridge approach guardrail.	\$75,000	10/6/2011	43379.3.1	10%	Plans to be developed by the Division.	Scott Cook: (828) 631-1185
Clay	14	14-06-208	US 64 at SR 1305 (Qualla Road) and SR 1126 (North Carter Road) near Hayesville. Construct left and right turn lanes on US 64.	\$245,000	4/5/2007	41428.3	20%	Design changed due to environmental impacts. Right-of-way will be required. 8-13-09: Revised B/C ratio is 0.79 (previously 1.25). Construction and Right-of-Way plans complete. Request right-of-Way funds at 12/2009 Board Meeting (On Agenda). Right-of-way under negotiations. Contract set for 12/2010 let. Right-of-way acquisition has very recently taken place and is complete. Construction has not began yet. Updated estimate indicates that project is under funded. District is looking for companion funding. Division will be seeking \$140,000 from R-4048 to cover additional cost. Estimated letting is 5/24/2011. Contract awarded.	Wesley Grindstaff: (828) 321-4105.
Clay	14	14-06-208	US 64 at SR 1305 (Qualla Road) and SR 1126 (North Carter Road) near Hayesville. Construct left and right turn lanes on US 64.	\$245,000	12/10/2009	41428.2	99%	Right-of-way is complete. Project work complete. Awaiting final inspection by Regional Traffic Engineer.	

Page 4 08-Nov-11

COUNTY	DIV FI	<u>ILE</u>	DESCRIPTION	TOTAL	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Clay	14 14	4-09-201	SR 1100 (Old US 64) from Bridge 100 to SR 1126. Length = 1.90 miles. Install approximately 3800' of guardrail, widen shoulder in the area of the January 09 fatality, and extend box culverts.	\$237,000	1/7/2010	43060.3.1	60%	Plans to be prepared by the Division. Culvert extension being completed by Department. Shoulder work under construction. Guardrail by Contract with estimated December 2010 let date. Contract awarded. Project under contract.	Wesley Grindstaff: (828) 321-4105.
Cleveland	12 12	2-06-206	NC 180/226 at SR 1103 (Pleasant Hill Church Road). Construct left turn lanes on NC 180/226.	\$141,000	4/5/2007	41422.3	80%	[*NOTE by TEB: As of 4/5/07, project given spending authority for construction.] Division Maintenance to develop plans. Project is proceeding, all Right-of-Way acquired. Utility relocation underway. Project is progressing. Have encountered utilities that are being relocated. Turn lanes complete. Awaiting contract to overlay project. Paving created a superelevation problem. Contractor to mill and repave.	Byron Engle: (704) 480-9032.
Cleveland	12 12	2-11-202	SR 2033 in the vicinity of bridge numbers 220025 and 220034. Install bridge approach guardrail and guardrail at various segments along SR 2033.	\$175,000	10/6/2011	43390.3.1	10%	Division to prepare plans.	Byron Engle: (704) 480-9032.
Cleveland	12 12	2-11-204	NC 180 at SR 1908 (New Prospect Church Road). Install actuated flashing beacons on Intersection Warning signs on NC 180.	\$35,000	7/7/2011	43315.3.1	10%	Signal Design Section to design plans. 12-1317.	Tim Williams: (919) 661-3274
Cleveland	12 12	2-11-206	SR 2263 (Margrace Road) at SR 2487 (Dixon School Road). Install actuated flashing beacons on Intersection Warning signs on SR 2487.	\$35,000	4/7/2011	43187.3.1	20%	Signal Design Section to design plans. Plans to Division on 7/27/2011. SIN: 12- 1781. Received plans and equipment has been ordered	Byron Engle: (704) 480-9032
Columbus	06 06	6-10-103	US 701 (J K Powell) at Smith Street in Whiteville. Close crossover at intersection by constructing concrete channelization along US 701 at Smith Street; then utilize closed intersection to extend US 701 NB left turn lane storage for signalized intersection at Washington Ave.	\$75,000	4/7/2011	43207.3.1	20%	Plans by Division. Work to be done by State Forces beginning in July 2011. Project currently under construction. Expected completion date is 11/2011.	Drew Cox: (910) 642-3760.
Columbus	06 06	6-11-105	SR 1001 (Hallsboro Rd), curve located approximately 0.5 mile south of SR 1915 Wedging along the curve; resurfacing	\$80,000	10/6/2011	43407.3.1	10%	Plans by Division.	Scott Pridgen: (910) 237-4611.
Cumberland	06 06	6-08-217	SR 1102 (Gillis Hill Road) at SR 3791 (Celtic Drive) and horizontal curves on SR 11102 (Gillis Hill Road). Construct Left Turn Lane on SR 1102 at SR 3791. Install Linear Delineation System (LDS) panels on w-beam guardrail along both sides of roadway and install guardrail delineators.	\$190,000	9/2/2010	43062.3.1	10%	Plans by Division. Anticipated let date is 9/30/11. No Right-of-way needed. Currently advertising bids to open 10/13/2011.	Scott Pridgen: (910) 437-2611.
Cumberland	06 06	6-09-203	SR 1403 (Reilly Road) at SR 1400 (Cliffdale Road) in Fayetteville. Install concrete island channelization on all four legs of the intersection.	\$75,000	7/7/2011	43298.3.1	10%	Plans by Division. Proposed let date is March 2012.	Scott Pridgen: (910) 437-2611.

Page 5 08-Nov-11

COUNTY	DIV	<u>FILE</u>	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Cumberland	06	06-10-103	SR 1007 (Owen Drive/All American) at Walter Reed/Owen Drive Extension in Fayetteville. Revise signal to provide fully protected left turn for WB SR 1007 (Owen Drive), add an additional WB 3-section head for the thru lanes, and extend the WB left turn	\$25,500	4/7/2011	43173.3.1	20%	Plans from Signals. Signal work to be done by Division Forces August 2011. Signal plans transmitted 1/14/2011. Awaiting City to complete Walter Reed approach. DOT will perform work on Owen Dirve as soon as City if finished with Walter Reed.	Lee Jernigan: (919) 661-5951.
Cumberland	06	06-10-202	SR 1402 (Rim Road) south of SR 1400 (Cliffdale Road). Install a 2' monolithic center island for approximately 300 feet.	\$16,000	7/7/2011	43301.3.1	10%	Plans needed from Division.	Scott Pridgen: (910) 437-2611.
Cumberland	06	06-10-795	US 401 (Raeford Road) at SR 1256 (Revere Street). Provide protected/permitted left turn phase for both approaches of US 401 (Raeford Road).	\$55,000	1/6/2011	43127.3.1	20%	Revised signal plans needed (06-0592). Design in progress. Signal plans transmitted 1/14/2011. Awaiting utility adjustments.	Lee Jernigan: (910) 486-1452.
Cumberland	06	06-11-115	SR 1102 (Gillis Hill Road) at SR 1112 (Stoney Point Road). Install 4-section FYA signal head for southbound SR 1102 (Gillis Hill Road). Utilize time-of-day programming to run LT phase fully protected during selected times.	\$7,000	7/7/2011	43299.3.1	20%	Revised signal plans needed (06-1131). Signal plans received. Signal contractor to begin work as soon as they complete SS-4906AV.	
Currituck	01	01-08-204	SR 1227 (South Mills Road) 1.15 miles west of SR 1313. Relocate curve (flatten horizontal alignment).	\$115,000	10/7/2010	42999.3.1	25%	Plans completed. Right-of-way if being purchased. Estimated let date 9/1/2011.	Scott Fenwick: (252) 482-7977.
Dare	01	01-06-213	SR 1217 (Colington Road) at the Methodist Church northwest of SR 1490 (Williams Drive) near Kill Devil Hills. Realign SR 1217 to remove severe horizontal curve.	\$250,000	4/5/2007	41377.3	30%	[*NOTE by TEB: As of 4/5/07, project given spending authority for construction.] Plans to be developed by the Division. Companion funds are from Small Construction. Project in Right-of-Way, with BOT action in August 2009 for R/W Plan approval. Scheduled let date unknown because of unresolved right-of-way acquisition and water line relocation issue. Project is being delayed by a very complicated heir situation on a Right-of-Way purchase.	
Dare	01	01-08-205	US 158 from Gull Street to Satterfield Landing. Convert protected-permitted left turns on US 158 to flashing yellow arrows at eleven (11) signalized intersections.	\$207,400	6/4/2009	42592.3.1	25%	Plans received from TMSD on 7/28/2009. Division moving forward with preparing contract for installation. Under contract. Estimated completion date is 8/31/2011.	Jason Davidson: (252) 482-7977
Dare	01	01-08-206	US 158 from 8th Street in Nags Head to 3rd Street in Kill Devil Hills. Convert protected-permitted left turns on US 158 to flashing yellow arrows at eight (8) signalized intersections.	\$157,200	6/4/2009	42593.3.1	25%	Plans received from TMSD on 8/3/2009. Division moving forward with preparing contract for installation. Under contract. Estimated completion date is 8/31/2011.	Jason Davidson: (252) 482-7977
Dare	01	01-08-207	US 158 from 5th Street in Kill Devil Hills to Barlow Lane in Kitty Hawk. Convert protected-permitted left turns on US 158 to flashing yellow arrows at six (6) signalized intersections.	\$120,400	4/2/2009	42651.3.1	99%	Plans to be developed by Traffic Engineering Branch. [3/5/09 Note by TEB: Project changed to federally funded. Accelerated let to 6/09.] Plans to Division 4/22/09. Estimated completion date 2/28/2010. Project work completed 3/8/2010. Mast arm extension to be installed before final inspection by Regional Traffic Engineer can be performed. Waiting on delivery of two arm extensions. Estimated completion date 9/16/2011.	Jason Davidson: (252) 482-7977.

Page 6 08-Nov-11

COUNTY	DIV	<u>FILE</u>	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Davidson	09	09-09-208	SR 3010 (Old US 52) and SR 1499 (Enterprise Road)/SR 3262 (Welcome Center Boulevard) near Lexington. Installation of a flashing yellow	\$46,000	10/6/2011	43400.3.1	10%	Plans by Transportation Mobility & Safety Division.	Boniface Maduabach: (919) 661-3266.
			arrow for the protected/permitted left turn phases on SR 3010.						
Davidson	09	09-09-210	SR 3010 (Old US 52) 0.2 mile North of SR 1827 (Old Winston Road) near Welcome.	\$67,500	10/8/2009	42773.3.1	90%	Plans by Division. Project work complete. Final inspection by Regional Traffic Engineer causing questions for additional work.	J. P. Couch: (336) 631-1376.
			Install impact attenuators to concrete overpass abutment, install chevrons and remove excess paved shoulder around curve					dedicate work	
Davidson	09	09-10-005	SR 1508 (Hickory Tree Rd) and SR 1601 (Mendenhall Road) near Winston-Salem.	\$200,000	10/6/2011	43399.3.1	10%	Plans by Division.	J. P. Couch: (336) 631-1376
			Installation of left turn lane on Hickory Tree Road, with a 100 feet of storage.						
Davie/Davidso	09	09-10-980	US 64 east of Mocksville from Deer Run Road in Davie County to SR 1615 (Happy Hill Road) in Davidson County.	\$330,000	4/7/2011	43183.3.1	25%	No plans needed.	J. P. Couch: (336) 631-1376
			Install 12 inch wide shoulder rumble strips on both shoulders, centerline rumble stripes, and snow plowable raised centerline markers.						
Duplin	03	03-10-857	NC 24 (Kenansville Bypass) at three signalized intersections NC 11, NC 50, NC 903.	\$156,000	1/6/2011	43124.3.1	20%	Plans will be done by Signals and Design Section. Signal plans transmitted 6/7/2011. Currently under	Katie Hite: (910) 341-2000.
			Install long vehicle detection and shoulder mounted actuated yellow flashing beacons (mounted on signal ahead warning signs) that					construction.	
Durham	05	05-08-207	SR 1107 (Stagecoach Road) at SR 1110 (Farrington Road). Install a traffic signal.	\$45,000	10/7/2010	43044.3.1	10%	Plans needed from the Signal Design Section. Plans to Division on 9/16/2010. (52-2361)	Boniface Maduabach: (919) 661-3266.
Durham	05	05-09-204	SR 1800 (Cheek Road) at SR 1818 (Burton Road).	\$20,000	7/9/2009	42694.3.1	99%	Division informed by the Signal Design Section that a plan is not needed.	Steve Hamilton: (252) 830-3490.
			Install a non-actuated overhead flasher with four-way stop control.					Update on 8/14/09 - Project is progressing. Awaiting final inspection by Regional Traffic Engineer.	
Forsyth	09	09-10-236	SR 1891 (Peacehaven Road) and SR 1101 (Harper Road) in Clemmons. Associated with new school and developer funds.	\$100,000	3/3/2011	43168.3.1	10%	Plans by Division. Village of Clemmons to purchase Right-of-Way.	J. P. Couch: (336) 631-1376
			Install Roundabout Associated with new school and developer funds. Needs to be picked in January to provide funds for fall completion.						
Forsyth	09	09-10-544	NC 150 (Peters Creek Pkwy.) and Franciscan/Ethel Dr. (NS).	\$110,000	10/7/2010	43041.3.1	75%	Plans by Division.	J. P. Couch: (336) 631-1376.
			Install directional leftovers on Peters Creek Pkwy. for left turns onto Franciscan and Ethel. Increase length of left turn lane at Southpark to accommodate u-turns.						
Gaston	12	12-07-214	NC 275 at SR 2003 (Spencer Mtn. Rd.)	\$183,000	4/3/2008	42002.3	25%	Project is 25% complete. Project is progressing. Project has been placed	Byron Engle: (704) 480-9032.
			Construct left turn lane for WB NC 275.					on hold pending Right-of-Way issures.	

Page 7 08-Nov-11

COUNTY	DIV	FILE	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Gaston	12	12-08-203	NC 279 and SR 2439 (Lowell- Bethesda Road/Beatty Road). Revise signal to provide protected/permitted left turn phasing for SR 2439.	\$20,000	10/7/2010	43047.3.1	40%	Signals and Geometrics to provide plans. Plans to Divison on 3/4/2011. SIN: 12-0357. Have received plans. Ordering equipment and will schedule upgrade as soon as possible.	Byron Engle: (704) 480-9032
Gaston	12	12-10-202	US 321 NB at 2nd Avenue. Redesign signal to semi-actuated operation. Add a near-side signal head.	\$10,000	4/7/2011	43204.3.1	40%	Signal Design Section to redesign plans. Plans to Division on 7/27/2011. SIN: 12-0073. Received plans and equipment has been ordered.	Byron Engle: (704) 480-9032
Gaston	12	12-11-201	SR 2439 (Lowell Bethesda Road) in the vicinity of Carrie Elizabeth Road. Wedge asphalt at the culvert to improve superelevation throughout curve. Adjust and extend guardrail as needed for wedging.	\$115,000	4/7/2011	43175.3.1	10%	Divison Design Construct to design plans. Maintenace forces will perform the work.	Byron Engle: (704) 480-9032.
Gaston	12	12-11-205	SR 1106 (Freedom Mill Road) at SR 1125 (Sparrow Springs Road). Realign side street to improve skew angle to main street. Install crosswalks and pedestrian flashers.	\$105,000	7/7/2011	43316.3.1	10%	Division to design roadway plans. Signals Design to prepare pedestrian flasher designs.	Byron Engle: (704) 480-9032. Tim Williams: (919) 661-3274
Gaston	12	12-11-209	SR 2416 (Robinson Rd.) @ SR 2420 (Forbes Rd.)/ SR 2625 (Robinson Circle). Install a continuous flasher.	\$31,000	10/6/2011	43388.3.1	10%	Signal Design Unit to prepare plans.	Tim Williams: (919) 661-3274
Gates	01	01-11-058	US 158 at SR 1002 (Acorn Hill Road). Install painted delineation islands on both approaches of SR 1002.	\$7,500	4/7/2011	43176.3.1	10%	Plans by Division.	Jason Davidson: (252) 482-7977.
Graham	14	14-09-212	NC 28 from SR 1235 to a point 1.60 miles SE of SR 1287. Length = 6.50 miles. Install guardrail along the steep fill sections and replace substandard anchor units.	\$244,000	10/7/2010	43054.3.1	90%	Plans to be developed by the Division. Estimated let date 4/19/2011. Under contract. Project work complete.	Wesley Grindstaff: (828) 321-4105.
Graham, Swai	i 14	14-11-210	Seven spot locations on NC 143 in Graham County, US 129 in Swain County, and NC 28 in Graham and Swain Counties. Safety improvements which include additional warning signs, paved shoulders (select locations), speed reduction pavement markings (select locations) and guardrail (select locations).	\$240,000	5/5/2011	43266.3.1	10%	Plans to be developed by the Division.	Scott Cook: (828) 631-1185
Guilford	07	07-01-211	SR 2565 (Hicone Road) at SR 2790 (Eckerson Road) near Greensboro. Construct left turn lanes on SR 2565 (Hicone Road).	\$150,000	1/11/2007	41262.3	25%	Division Design Construct plans needed. Design being reviewed. JMM wants to use all Spot Safety funds for Right-of-Way. Utility conflict meeting 11/24/2008. Request for \$250,000 Small Construction on March Agenda. 8/14/09: Division budget project. Right-of-way plans are being finalized for utility relocation. Need updated utility estimate. Utility meeting 1/2011. One pole to be relocated by using Curb & Gutter. Second utility meeting required after hydro design. Estimated let date is 7/17/2012. Estimated Right-of-Way 12/16/2011.	Chris Smitherman: (336) 256-0553.

Page 8 08-Nov-11

COUNTY	DIV FILE	<u>DESCRIPTION</u>	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Guilford	07 07-03-20	SR 1005 (Alamance Church Road) at SR 3330 (Southeast School Road) near Greensboro. Construct a left turn lane for westbound SR 1005 (Alamance Church Road) and revise the traffic signal to accommodate the subject turn lane.	\$100,000	7/10/2008	42202.2	20%	Plans needed from the Traffic Engineering Branch for Division Design Construct design. [7/08 TEB Note: PE and ROW only to be paid by Spot Safety. Contingency to fund construction (WBS 42168.)] Design pending: (No turn lanes on SE School Rd. per VEB.) Suvey complete. Scheduled for construction in 2011. Plans to be reviewed by District for conflicts for improvements by Guilford County Schools. Need to purchase house. Right-of-way advised that house may be Historic; if so the turn lane will be eliminated. Improvements on SR 3330 underway by Guilford County Schools. Need to revise scope to add southbound right turn lane at SR 3330. 1/11/2011 to Location and Survey for right-of-way staking. M.A. to GCS for DOT to construct sidewalk, C&G and WCR. Historic Architecture Review underway. House has NC Historic Significance; Design to avoid impact to house means eliminating turn lane taper length.	Boniface Maduabuchukwu: (919) 661- 3266. Chris Smitherman: (336) 256-0553.
Guilford	07 07-03-21	1 SR 1007 (Randleman Road) and SR 1105 (Steeplechase Road). Improve sight distance by acquiring an easement and/or right of way to remove obstructions on the inside of the curve south of the intersection and raising the grade at the intersection on westbound SR 1105 (Steeplechase Road).	\$90,000	1/12/2006	40530	10%	Plans by Division. Right-of-way not available. Req. to close to JMM 2/11/09 for review. JMM to make field review. SLH and JMM suggests closing. Email to VE 2/2/09. 8/14/09: Division is wanting to drop this project. The Division does not want to condemn property to get it. Still under review. Right-of-way has provided cost of condemnation, memo to V. Embry 1/5/2010 \$70,000. May claim maintenace right-of-way and remove vegetation. District to talk with property owners.	John Hunsinger: (336) 334-3192. Paul Ingrum: (336) 334-3161.
Guilford	07 07-04-21	3 SR 3037 (Lee Street Ext.) and SR 3033/3036 (Sharpe Road) near Greensboro. Construct left turn lanes on Lee Street Ext. and install a traffic signal.	\$125,000	7/10/2008	42203.2	10%	Plans by Traffic Engineering Branch for Division Design Construct design. [7/08 TEB Note: Spot Safety funds are paying for ROW and PE only. Construction will be funded by Contingency. WBS 42169.] Design underway; (Add a right turn lane on Sharpe Rd. WB per VEBright turn lane on Sharpe WB can be dropped to provide funds for signal. 8/14/09: Division budgeted project. Survey complete. Construction scheduled for 2011. Signal design pending. Final roadway plans. Needs Hydro design.	Boniface Maduabuchukwu: (919) 661- 3266./Chris Smitherman: (336) 256-0553.
Guilford	07 07-07-21	5 NC 68 and SR 2269 (Alcorn Road) in Oak Ridge Construct turn lanes on Alcorn Road approaches and upgrade signal. The T intersection north of Alcorn, SR 2132, will be closed due to history of rearend collisions.	\$467,000	7/9/2009	42484.3.1	10%	Plans by Division. Request for resolution to Town and MPO 12/11/08 - Survey pending. [6/09 Note by M&S Div.: Division to request HRRR funds when ROW/Utilities and Construction funds are set up. HRRR funds to fund entire project.] Division Design Construct to determine final scope. Need to add right turn lane on NC 68. Rquires Cultural Resources Review. 10/18/10: No restriction imposed. Scoping Meeting with Hatch, Mott, MCDonald held 11/16/2010. Manday estimate to R. Stroupe for for approval 1/14/2011; Approved 1/26/2011. Additional PE funds approved 2/18/2011. To right-of-way for abstract; pending right-of-way authorization.	Chris Smitherman: (336) 256-0553.

Page 9 08-Nov-11

COUNTY	DIV	<u>FILE</u>	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Guilford	07	07-08-209	SR 2136 (Fleming Road) and SR 2133 (Pleasant Ridge Road), near Greensboro Install traffic signal. Only right-of-way and utilities costs are being requested.	\$15,000	4/2/2009	42611.3.1	10%	Plans by Traffic Engineering Branch. 8/14/09: R/W only from Spot Safety. Small Construction needed to fund the signal. Scheduled for construction 2010. Funds to be requested for construction by Division Traffic Engineer. Small Construction funded 10/7/2010. Municipal Agreement to City of Greensboro for installation 11/17/2010; executed 2/14/2011. Plans approved. Construction pending.	Dawn McPherson: (336) 256-0551. John Hunsinger: (336) 334-3192.
Guilford	07	07-09-129	US 311 Bus. (Main Street) at SR 1113 (Kivett Drive) and intersection of US 311 Bus. (Main Street) at SR 1970 (English Road) in High Point. 1. Install optically programmed green signal heads on the signals located over the southbound Main Street travel lanes at the Main Street at Kivett Drive intersection. 2. Install optically programmed green signal heads on the signals located over the northbound Main Street travel lanes at the Main Street at English Road intersection	\$6,000	10/7/2010	43039.3.1	25%	No plans needed. Material ordered for FA installation.	Dawn McPherson: (336) 256-0551.
Guilford	07	07-09-203	SR 1539 (Willard Road) and SR 1523 (Hickswood Road) in High Point. Widen radii, move utilities, install a four-way stop and flasher.	\$148,500	1/6/2011	43130.3.1	10%	Plans by Division. Division Design Construct to coordinate utility relocation. Survey complete. One guy to be relocated. Plan to Utility 8/19/2011.	Dawn McPherson: (336) 256-0551.
Guilford	07	07-09-204	SR 1850 (Sandy Ridge Road) and SR 1556 (Gallimore Dairy Road) near High Point. Construct a left turn lane for southbound SR 1850 traffic at SR 1556.	\$245,000	10/8/2009	42771.3.1	10%	Plans by Division. Survey and Design pending. POC Construction. Design underway. To right-of-way. Additional survey needed to extend center turn lane. To Location & Survey for right-of-way staking 1/11/2011. Utility meetings held; Right-of-Way acquisition underway. One parcel remains and settled.	Chris Smitherman: (336) 256-0553.
Guilford	07	07-09-208	SR 1278 (College Drive) and SR 1300 (Green Drive) in High Point. Install pedestrian signal heads with pushbuttons, new handicap ramps, crosswalks and two new loop detectors in the eastbound approach.	\$23,000	1/6/2011	43129.3.1	10%	Plans by Signal Design Section. City to install concrete WCR. DOT to install signals and markings.	Boniface Maduabach: (919) 661-3266.
Guilford	07	07-10-892	SR 3303 (Vandalia) and SR 3307 (Riverdale Road) near Greensboro. Install flasher and relocate utility pole to improve sight distance.	\$30,000	7/7/2011	43302.3.1	10%	Plans by Traffic Signals Unit.	Boniface Maduabach: (919) 661-3266.

Page 10 08-Nov-11

COUNTY	DIV	FILE	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Guilford	07	07-11-010	Six intersection locations. (1) US70/E. Wendover Ave. @ N. English St.; (2) SR 1008(Market St.) @ N. Lindell Rd.; (3) SR 1008 (Market St.) @ Muirs Chapel Rd./Spring Garden St.; (4) SR 1008 (Market St.) @ Montrose St.; (5) SR 1008 (Market St.) @ Norwalk St.; (6) SR 1008 (Market St.) @ SR 2175 (Green Valley Rd.).	\$14,000	10/6/2011	43406.3.1	10%	Plan Revision By City of Greensboro	Dawn McPherson: (336) 256-0551.
			US 70 @ N. English -Install Additional thru lane signal heads, Convert English St to FYA. SR 1008 @ Muirs Chapel - Replace 5-section heads over left turn lanes on SR1008 w/FYA. SR 1008 @ Norwalk- Replace 5- Section Heads over left turn lane on SR 1008 w/FYA. SR 1008 @ Montrose - Replace 5- section heads over left turn lane on SR 1008 w/FYA. SR 1008 @ Green Valley -Replace 5- Section head over left turn lane on SR 1008 w/FYA. SR 1008 @ N. Lindell-Replace 5- section head over left turn lane on SR 1008 w/FYA.						
Guilford	07	07-11-600	SR 2515 (Brown Summit Road) 0.5 mile south of NC 150 near Brown Summit.	\$54,000	8/4/2011	43366.3.1	10%	Plans by Division. Coordinate project with culvert replacement by Division Bridge Maintenance.	Dawn McPherson: (336) 256-0551.
			Correct superelevation in curve approaching culvert. Install guardrail as needed on approaches and at culvert.						
Halifax	04	04-10-974	NC 125 at SR 1683 (American Legion Road).	\$175,000	4/7/2011	43178.3.1	10%	Plans by Division. Sent to right-of-way on 7/20/2011.	Andy Brown: (252) 237-6164.
11-14	0.4	04.44.445	Construct left turn lane on NC 125	Ф 7 5 000	40/0/0044	40000 0 4	400/	Diama hartha Diainian	A - d - D
Halifax	04	04-11-115	SR 1804 (Shields Commissary Road) 0.5 mile north of NC 903	\$75,000	10/6/2011	43389.3.1	10%	Plans by the Division	Andy Brown: (252) 237-6164.
			Improve superelevation through the curve						
Halifax	04	04-11-263	NC 4, between 0.68 mile south of SR 1308 (Stansbury Road) and 1.39 miles north of SR 1309 (Spruills Bridge Road).	\$0	7/7/2011	43355.3.1	10%	Plans by Division	Andy Brown: (252) 237-6164.
			Improve superelevation through the curve.						
Harnett	06	06-07-208	US 401, US 421, NC 20, NC 27 in the Town of Lillington on US 401 (Main Street) from 500' S from the intersection of US 401 and NC 210 to Harnett Street and US 421 (Front Street) from the intersection of US 401 (Main Street) and US 421 (Front Street) to SR 1257 (13th Street).	\$51,000	1/10/2008	41845.3	90%	Signal plans sealed on 2/13/2008 and sent to Division 4/15/2008. Project currently under construction by State Forces. Completion delayed by utility conflict. Conflict currently being resolved. Awaiting utility relocation estimate from Progress Energy. Utility relocation authorized. Awaiting Progress Energy to relocate utilities.	Lee Jernigan: (910) 486-1493.
			Install a closed loop signal system along US 401-421, NC 27-210 in the town limits of Lillington at the current signalized intersections.						
Harnett	06	06-08-213	SR 1115 (Buffalo Lake Road) from NC 87 to NC 27.	\$245,000	10/7/2010	43036.3.1	20%	Plans by Division. Estimated let date is 6/15/2011. Contract being developed.	Richie Hines: (910) 486-1496.
			Widen to provide 2' paved shoulders.					Bids opened 7/19/2011. Barnhill was low bidder. Widening has began.	

Page 11 08-Nov-11

COUNTY	DIV	<u> FILE</u>	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Harnett	06	06-10-102	NC 210 at SR 2215 (Harnett Central Road).	\$14,000	7/7/2011	43297.3.1	20%	Plans by Division. Plans have been received. Signal contractor began work	Lee Jernigan: (910) 486-1452
			Remove outdated flasher, and replace with updated dual mounted actuated (bouncing ball) flasher with "Vehicles Entering When Flashing" signs					9/26/2011.	(0.0) 100 1102
Harnett	06	06-11-128	SR 1718 (Dunn-Erwin Rd) at Powell Avenue, in the Town of Dunn	\$173,000	10/6/2011	43397.3.1	10%	Signal plans by TSU, all other plans by Division.	Pam Alexander: (919) 661-5951.
			Change lane marking pattern from 4 lanes to an offset left turn lane and one through lane in each direction. Project includes resurfacing to improve marking visibility, addition of a signal head for the left turn lane, and relocation of the through heads.						
Harnett	06	06-11-129	US 401 (Main St) intersections at NC 27 and SR 2016 (McNeil), in the Town of Lillington	\$225,000	10/6/2011	43401.3.1	10%	Signal Plan by Signal Design Section. Other plans to be done by Division.	Pam Alexander: (919) 661-5951; Lee Jernigan: (910) 486-1452
			Signalize intersection of Main St at NC 27. Close W McNeil leg. Combine new signal with the signal at McNeil, and operate as one						(910) 400-1432
Haywood	14	14-09-203	US 276 from SR 1102 to SR 1105 (MP 9.16 - 13.78).	\$130,000	4/7/2011	43189.3.1	10%	Plans to be prepared by the District Office. Estimated let date is October	Jonathan Woodard: (828)
			Install shoulder guardrail on US 276.					2011.	488-2131.
Haywood	14	14-09-208	US 23-74 Westbound at Exit 103 (US 19).	\$125,000	10/8/2009	42777.3.1	10%	Plans being prepared by the Division. Holding for Design revisions. Estimated	Jonathan Woodard:
			Lengthen exit ramp, widen gore area for improved transition and relocate existing impact attenuator.					let date undetermined at this time.	(828) 483-2131.
Haywood	14	14-11-214	US 19-23 at SR 1532/SR 1800 (Jones Cove Road)	\$150,000	10/6/2011	43375.3.1	10%	Plans to be developed by the Division.	Scott Cook: (828) 631-1185
			Channelize and install median divider to restrict movements on the side streets.						
Henderson	14	14-09-213	US 64 from SR 1574 to a point 0.55 mile east of SR 1783. Length of project = 5.75 miles.	\$135,000	10/7/2010	43049.3.1	95%	Plans to be developed by the District. Plans complete. Estiamted let date 12/2010. Contract awarded. Project work complete.	Steve Cannon: (828) 891-7911.
			Install approximately 4000' of steel beam guardrail along the steep fill					work complete.	
Henderson	14	14-10-201	SR 1783 (Upward Road)/(Ridge Road) at SR 1525 (Dana Road)/(Oleta Road).	\$125,000	7/7/2011	43322.3.1	10%	Plans to be developed by Signal Design. SIN: 14-1018.	Tim Williams: (919) 661-3274
			Install actuated traffic signal with split side streets.						
Henderson	14	14-10-209	SR 1171 (Finley Cove/Hebron Road) at SR 1192 (Indian Cave Road) near Hendersonville.	\$26,000	7/7/2011	43323.3.1	10%	Plans by Transportation Mobility & Safety Division. SIN: 14-1267.	Tim Williams: (919) 661-3274
			Install an actuated flasher.						
Henderson	14	14-11-204	NC 191 near SR 1350 and SR 1351 in Mills River.	\$240,000	4/7/2011	43193.3.1	10%	Plans to be prepared by the District Office. Curretly in design.	Steve Cannon: (828) 891-7911.
			Improve the sight distance on NC 191 by cutting down the vertical curve.						
Henderson	14	14-11-206	SR 1722 (Old Spartanburg Hwy) at SR 1775 (Brooklyn Ave.)	\$40,000	7/7/2011	43314.3.1	10%	Plans to be prepared by the Mobility and Safety Division. SIN: 14-1268.	Tim Williams: (919) 661-3274
			Install an actuated flasher that warns both the sidestreets and the mainline.						

Page 12 08-Nov-11

COUNTY	DIV FILE	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Hoke	08 08-07-20	4 SR 1413 (Pittman Grove Church Road) and SR 1406 (Rockfish Rd) near Rockfish. Modify the grade on the western leg of SR 1406 due to angle type pattern.	\$225,500	7/10/2008	42209.3	10%	Plans to be completed by the Division. Update on 8/14/09 - Companion funding now needed for project. Companion funding not secured at this point. No change. Scheduled for 2012 Fiscal Year.	Chuck Dumas: (910) 944-7621.
Iredell	12 12-09-20	NC 115 and SR 1138 (Presbyterian Road). Install a two phase traffic signal.	\$55,000	1/6/2011	43136.3.1	40%	Signals Design Section to prepare the signal plans. SIN: 12-1782. Plans to Division on 8/2/2011 and equipment has been ordered.	Bryron Engle: (704) 480-9032.
Iredell	12 12-11-20	O US 70 at SR 2362 (Triplett Road). Construct limited movement crossover.	\$177,000	3/3/2011	43167.3.1	10%	Project work is complete. Awaiting final inspection by Regional Traffic Engineer.	
Jackson	14 14-08-21	2 US 441 in the vicinity of SR 1543. Length = 0.50 mile. Install centerline rumble stripes along a 0.50 mile section of US 441.	\$10,000	4/7/2011	43200.3.1	25%	No plans needed. Estimated letting August 2011. Letting changed to 9/2011.	Scott Cook: . (828) 631-1185.
Jackson	14 14-10-21	4 NC 107 from SR 1345 (River Road) to a point +/- 0.20 mile south of SR 1330 (N. Country Club Drive/Forest Hills Road) near Sylva. Length = 3.4 miles. Install median rumble strips on this section of NC 107. Length = +/- 3.4 miles	\$70,000	4/7/2011	43188.3.1	25%	No plans are needed. Estimated letting date August 2011. Letting changed to 9/2011.	Scott Cook: (828) 631-1185.
Johnston	04 04-03-21	4 US 301 just north of SR 2141. Regrade the crest vertical curve.	\$450,000	7/7/2005	39921	15%	Plans to be developed by the Division. [*Note by TEB: As of 6/28/06 Let List, project is scheduled to be let Summer 2009. Mitigation Utility Conflicts. Design in progress. Construction estimate reviewed. Project to proceed toward construction. Utility Relocation plans requested.	Andy Brown: (252) 237-6164.
Johnston	04 04-08-20	5 NC 39 at SR 1723 (Earpsboro Road). 1) NW quadrant - add 4 foot paved shoulders in front of the Convenience store, install limited commercial channelization to protect motorists from an existing drop inlet, and improve radius. 2) SW quadrant - Add 2 foot paved shoulders in front of residence and improve radius. 3) Overlay intersection and remark in accordance to SIN 04-1320 plan.	\$75,000	10/2/2008	42419.3	20%	Plans to be developed by the Division. District Engineer has discussed with property owners. Survey needed. Will survey when annual surveying contract is awarded. Survey requested from consultant. Survey complete. Design in process. Letter mailed to property owner. Met with property owner on site. Showed actual placement of Islands. Discussions continue with property owner.	Andy Brown: (252) 237-6164.
Johnston	04 04-10-61	1 US 70 at SR 1002 (Rains Mill Road/N. Pine Street). Install dual "BE PREPARED TO STOP WHEN FLASHING" advance shoulder-mounted warning signs with actuated flashers connected to Signal 04- 0189 on both US 70 approaches.	\$25,000	10/7/2010	43026.3.1	90%	Plans by Transportation Mobility & Safety Division. Plans transmitted to Division on 9/30/2010. Project under construction. Estimated completion date is October 2011.	Andy Brown: (252) 237-6164.
Johnston	04 04-11-11	9 US 301 (Brightleaf Blvd) between SR 1921 (Hospital Road) and North Street Install a center median with a mainline directional leftover into both Turner Drive and the Medical Mall northern access.	\$150,000	10/6/2011	43385.3.1	10%	Plans by Division	Andy Brown: (252) 237-6164.

Page 13 08-Nov-11

COUNTY	DIV FILE	<u>DESCRIPTION</u>	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Jones	02 02-06-20	7 SR 1004 from US 17 to the Craven County Line near Pollocksville. Widen SR 1004 approximately 3 feet to provide 1.5 foot paved shoulders, overlay, and restripe pavement markings.	\$250,000	4/5/2007	41379.3	40%	[*NOTE by TEB: As of 4/5/07, project given spending authority for construction.] Plans to be developed by the Division. Project currently under construction, with approximately \$475,000 of the \$1M total allocation expended.	Steve Hamilton: (252) 830-3490.
Lee	08 08-07-20	1 SR 1001 (Lemon Springs Road) and SR 1146 (Saint Andrew Road) near Sanford. Revise existing flasher to a four- way stop flasher, with advance Stop Ahead flashers and Stop sign flashers on SR 1001.	\$11,000	10/4/2007	41702.3	20%	Plans needed from Traffic Engineering Branch. [Note by TEB: Project amended to TIP on 10/4/07. Materials ordered. Signal plans sent to Division on 9/26/2007. Construction started, then put on hold due to political concerns. Schedule change request submitted by Kevin Lacy to move the letting date to 8/16/2011. Accident records being reevaluated to warrant project continuance	David Willett: (910) 947-3930.
Lee	08 08-09-20	5 US 1 at US 15/501 and SR 1179 (Rocky Fork Church Road). Construct positive offset left turn lanes for US 1 northbound and southbound. Signal revision will need to include 3 section flashing yellow arrow for offset left turns.	\$139,000	10/8/2009	42772.3.1	75%	Plans needed from Division and Signal Design Section. Signal plans received by Division 9/20/2010. Advertised for 6/25/2011 letting date. Project currently under contract.	David Willett: (910) 947-3930.
Lee	08 08-09-20	Construct positive offset left turn lanes for US 1 northbound and southbound. Signal revision will need to include 4 section flashing yellow arrow for offset left turns.	\$188,500	7/9/2009	42706.3.1	40%	Plans needed from Division and Signal Design Section. Advertised for 6/25/2011 letting date. Project currently under contract.	David Willett: (910) 947-3930.
Lee	08 08-09-20	7 US 1 at Tramway Crossing Shopping Center Construct a two-way leftover	\$217,300	7/9/2009	42707.3.1	50%	Plans needed from Division. Advertised for 6/25/2011 letting date. Project currently under Contract.	Allison Whitesell: (910) 944-2344.
Lee	08 08-09-20	8 US 1 at SR 1333 (Westover Drive) and US 1 at SR 1192 (Keller- Andrews Road.) Construct directional crossovers at both locations.	\$285,500	7/9/2009	42708.3.1	50%	Plans needed from Division. Project scope being re-evaluated based on public input. [Scope and location changed at 12/1/11 Board. Previous description was: US 1 at SR 1133/SR 1154 Crossover (northern crossover). Close crossover.]	Allison Whitesell: (910) 944-2344.
Lee	08 08-09-20	9 US 1 from NC 78/SR 1303 (Center Church Road) to SR 1334 (Pendergrass Road) Install a wireless closed-loop signal system.	\$8,000	7/9/2009	42709.3.1	95%	Awaiting final inspection by Regional Traffic Engineer.	Allison Whitesell: (910) 944-2344.
Lenoir	02 02-04-20	8 NC 11 from SR 1745 (Cunningham Road) to Pitt County Line near Kinston. Remove 3 crossovers and modify 68 non-standard drop inlets.	\$247,500	10/5/2006	41017.3	99%	Division reports that project work is complete. Awaiting final inspection by Regional Traffic Engineer. Three drop inlets to be modified.	Steve Hamilton: (252) 830-3490.
Macon	14 14-10-21	3 NC 106 at SR 1628 (Old Mud Creek Road) near Sky Valley. Install an actuated flasher that warns both the side street and the mainline and make sight distance improvements in the southeast quadrant.	\$60,000	7/7/2011	43325.3.1	10%	Plans to be developed by the Signal Design Section. SIN: 14-0939.	Tim Williams: (919) 661-3274

Page 14 08-Nov-11

COUNTY	DIV	<u>FILE</u>	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Martin	01	01-10-782	NC 11/42 at NC 903. Install advance actuated shoulder mounted "Vehicle Entering" signs with beacons on both approaches of NC 11/42 and improve pavement markings on both approaches of NC 903.	\$8,000	4/7/2011	43194.3.1	20%	Plans by TMSD. Signal plans transmitted 6/27/2011. Plans have been received by the Division. Estimated completion date is 9/30/2011.	Chad Edge: (919) 661-5951.
Martin	01	01-11-131	SR 1142 (Prison Camp Road) between 0.3 mile south of Bridge #53 and 0.2 mile north of SR 1155 (Race Track Road), a length of 0.7 mile. Regrade soil shoulders, install guardrail at Bridge #53, and install warning signs.	\$51,000	7/7/2011	43286.3.1	10%	Plans by Division.	Scott Fenwick: (252) 482-7977.
McDowell	13	13-07-208	NC 226 from NC 226A to the Mitchell County line. Upgrade and actuate existing truck speed warning flasher and upgrade signing.	\$175,000	10/4/2007	41779.3	25%	Plans to be developed by the Division. Project will completed during construction of R-5002B which is scheduled to be let in September 2009 with an estimated completion date of November 2010.	Mike Calloway: (828) 251-6171.
Mecklenburg	10	10-07-205	NC 160 (Steele Creek Rd) and SR 1119 (Sledge Road). Install turn lane and signal.	\$200,000	7/10/2008	42213.3	10%	Plans to be prepared by Charlotte Department of Transportation for signal. Division Design Construct preparing roadway design. Updated by MPB 8/5/09. Division Design Construct revising design to accommodate. Right- of-way still needs to be acquired.	Scott Cole: (704) 982-0101.
Mecklenburg	10	10-08-213	NC 160 (Steele Creek Road) and SR 1118 (Sam Neely Road). Install turn lanes on Steele Creek Road and install a fully actuated 2 phase traffic signal.	\$245,000	4/2/2009	42614.3.1	10%	Roadway plans to be prepared by Division Design Construct. Signal plans will be prepared by CDOT. Updated by MPB 8/5/09. \$85K needed for overhead utility relocations. Division to secure needed funding.	Scott Cole: (704) 982-0101.
Mecklenburg	10	10-08-216	NC 24/27 and SR 3102 (Cabarrus Road). Install directional crossover and jug handle on NC 24/27 at Cabarrus Road.	\$106,000	10/6/2011	43393.3.1	10%	Directional crossover plan to be prepared by Division Design Construct.	Scott Cole: (704) 982-0101
Mecklenburg	10	10-09-204	SR 2480 (Browne Road and SR 2481 (Hucks Road) Install left and right turn lanes on Browne Road, install a right turn lane on Hucks Road, and realign the curve on Browne Road to improve horizontal alignment.	\$250,000	7/9/2009	42712.3.1	20%	Plans will be prepared by CDOT. Project to be constructed in 7/2011. Project under contract.	Scott Cole: (704) 982-0101.
Mecklenburg	10	10-09-207	NC 73 and SR 2428 (Mayes Road/Black Farm Road). Install a directional crossover.	\$234,000	1/7/2010	43053.3.1	95%	Directional crossover plan to be prepared by Division Design Construct.	Scott Cole: (704) 982-0101.
Mecklenburg	10	10-09-211	I-85 NB Ramp at WB SR 2472 (Mallard Creek Church Road) near Charlotte. Install dual right turn lanes on I-85 NB Ramp to WB Mallard Creek Church Road. Install a fully actuated signal with a protected/permitted phases for SB Mallard Creek Church Road traffic onto I-85 NB Ramp.	\$233,000	7/7/2011	43310.3.1	10%	Traffic Signal plans by Charlotte DOT.	Scott Cole: (704) 982-0101
Mecklenburg	10	10-09-230	SR 2483 (Reames Road) and Metromont Industrial Blvd (non- system). Realign intersection.	\$225,000	7/1/2010	42952.3.1	50%	Plans by Division. Estimated let date is 7/2011. Project currently under contract.	

Page 15 08-Nov-11

COUNTY	DIV	<u>FILE</u>	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Mecklenburg	10	10-10-016	SR 2805 (Harrisburg Road) at SR 5047 (Cambridge Commons Drive) near Harrisburg.	\$225,000	4/7/2011	43197.3.1	10%	Plans by DDC. Estimated let date is Spring 2012.	Scott Cole: (704) 982-0101
			Install a roundabout with a slip lane for motorists heading north on Harrisburg Road towards I-485.						
Mecklenburg	10	10-10-09	I-77 Causeway on Lake Norman along the Mecklenburg and Iredell County lines near Davidson and Cornelius.	\$9,600	10/7/2010	43083.3.1	50%	Plans by the Division. LNMC is solicting bids for buoys. Estimated let date Spring 2011.	Scott Cole: (704) 982-0101.
			Install "All vessels must be underway beyond this point" signs in the water and "All vessels must be underway within 300 yards of the causeway" signs along the shore.						
Mecklenburg	10	10-10-204	I-277 (Brookshire Freeway) Outer Loop at I-77 Northbound Ramp in Charlotte.	\$138,000	7/7/2011	43313.3.1	10%	Plans to be developed by the Mobility and Safety Division.	Neil Avery: (919) 661-4833
			Install advance queue detection on I-277 at I-77 NB Ramp.						
Mecklenburg	10	10-11-205	I-85 southbound ramp onto I-77 southbound in Charlotte.	\$115,000	7/7/2011	43312.3.1	95%	Plans by District. Needs to be redone in one section.	Scott Cole: (704) 982-0101
			Install microsurfacing along the entire ramp beginning at the I-85 SB gore area to the bridge on I-77 SB.						
Montgomery	80	08-07-207	NC 24/27 at SR 1503 (Mill Street) near Biscoe.	\$125,000	4/3/2008	41998.3	95%	Project work complete. Awaiting notification of a final inspection by	Kevin Hendrick: (910) 582-7075.
			Install a modified directional crossover on NC 24/27 at SR 1503. Channelization will prevent left turn movements from SR 1503 onto NC 24/27; however, left turns from NC 24/27 onto SR 1503 will be allowed. Project will include concrete island, widen intersection, resurface and striping.					Regional Traffic Engineer.	
Moore	80	08-11-242	NC 690 at curve west of SR 2011.	\$0	7/7/2011	43356.3.1	10%	Plans needed from Division.	Allison Whitesell: (910)
			Increase the radius of the curve to improve the horizontal alignement.						944-2344.
Nash	04	04-05-200	US 301 from 0.85 to 2.2 miles south of SR 1516 (Johnston Road) near Rocky Mount.	\$50,000	4/5/2007	41382.3	50%	[*NOTE by TEB: As of 4/5/07, project given spending authority for construction.] Plans to be developed by the Division. Guardrail installation	Jerry Page: (252) 237-6164.
			Install rumble strips with thermoplastic pavement markings on both shoulders and guardrail on all ends of bridges 80, 141 and 151.					complete. Rumble stripe contract 95% complete. Estimated let date Spring 2012. Preparing Bid Package.	
Nash	04	04-07-221	NC 58 at SR 1145 (Old Spring Hope Road).	\$180,000	10/6/2011	43381.3.1	10%	Geometric plans to be developed by the Division, signal plans by Transportation	Andy Brown: (252) 237-6164;
			Construct left turn lanes on both approaches of NC 58 and install a two-phase signal.					Mobility & Safety Division.	Pam Alexander: (919) 661-5951.
Nash	04	04-09-110	US 301 from 0.053 mile south of Main Street to 0.04 mile north of SR 1733 (Mill Branch Road), a total length of 700'.	\$18,750	10/6/2011	43394.3.1	10%	Plans by Division.	Andy Brown: (252) 237-6164.
			Install a combination of concrete islands and a curb and delineator system, allowing full movement at the signalized intersection of US 301 and SR 1733.						
New Hanover	03	03-09-218	Bridge #30 on US 421 (Carolina Beach Road) over Intracoastal Waterway (Snow's Cut).	\$185,000	7/7/2011	43290.3.1	10%	Plans by Division Design Construct.	Scott Cooke: (910) 341-2000.
			Install bridge approach guardrail.						

Page 16 08-Nov-11

COUNTY	DIV	<u>FILE</u>	<u>DESCRIPTION</u>	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
New Hanover			SR 1276 (Cathay Road) between US 421(Carolina Beach Rd.) and SR 1100 (River Rd.).	\$197,940	4/7/2011	43206.3.1	20%	Plans by New Hanover County Maintenance Engineer. Currently under construction.	Jerry Taylor: (910) 341-0500.
			2' symmetrical widening to provide a 2' paved shoulder.						
New Hanover	03	03-10-220	SR 1175 (Kerr Avenue) between south of Infantry to SR 1327 (Gordon Road).	\$161,830	4/7/2011	43202.3.1	20%	Plans by New Hanover Maintenance.	Jerry Taylor: (910) 341-0500.
			2' symmetrical widening to provide a 2' paved shoulder.						
Onslow	03	03-08-206	SR 1470 (Western Boulevard) and Cross Point/Lowe's Entrance in Jacksonville.	\$220,000	1/8/2009	42463.3.1	10%	Plans by Traffic Engineering Branch. Awaiting roadway plans from the Division. 8/14/09:	Robert Vause: (910) 346-2040.
			Install offset left turn lanes and left turn flashing yellow arrows along SR 1470.						
Onslow	03	03-11-116	SR 1503 (Bear Creek Rd.) between SR 1566 (Old Sandridge Rd.) and Bridge No. 21.	\$235,000	7/7/2011	43289.3.1	10%	Plans are to widen the road by 2 feet on each side to provide some paved shoulders and a wider travel lane for	Robert Vause: (910) 346-2040.
			The project is to widen road 2 feet on each side to provide paved					vehicular traffic.	
Orange	07	07-01-217	NC 57 at NC 157 near Hillsborough.	\$166,000	10/4/2007	41698.3	25%	Plans pending survey. [Note by TEB: Project amended to TIP on 10/4/07.	Chris Smitherman:
			Widen for left turn lanes on NC 57 and install a traffic signal at the intersection of NC 157.					Scope change requires additional Division funds. Scope change by VE; CBS is reviewing revised design. Need LADA to req. R/W and Const. funds; signal design underway; Revise scope and add \$250,000 SB 622 and \$150,000 Sm. Construction for turn lanes and signal when Const. is auth.; e-mail to M. Stanley. #1 Division Design Construct Priority. Still in Design by Division Design Construct. Scheduled for construction 2010. On 3/19/2010 Jon Nance advised to put project on HOLD; 4-Way Stop signs installed by Traffic Services have improved safety. Crash data is being monitored and will be evaluated. Let date June 2012, per Kevin Lacy.	(336) 256-0553. John Hunsinger: (336) 334-3192.
Orange	07	07-05-246	NC 86 at SR 1710 (Old NC 10).	\$50,000	7/10/2008	42204.2	90%	Plans needed from the Traffic Engineering Branch for Division Design	Boniface Maduabuchukwu:
			Construct right turn lane on SR 1710 and install traffic signal.					Construct. [7/08 TEB Note: Spot Safety funds are paying for ROW and PE only. Construction will be funded by Contingency. WBS 42170.] Survey compl. And design underway-minor R/W/U per CBS. In Division Design Construct. Construction FY 2010-2011. Plans to Dvision on 6/8/2010. SIN: 07-1680. Acquisition of Right-of-Way complete; utility meeting 7/30/2010. Let 10/20/2010. Available date 4/15/2011. Project work is reflected as complete. Awaiting final inspection by Regional Traffic Engineer.	(919) 661- 3266. Darrell Fergusen: (336) 334-3228.

Page 17 08-Nov-11

COUNTY	<u>DI\</u>	<u>/ FILE</u>	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Orange	07	07-07-209	SR 1713 (Mt. Herman Church Road) and SR 1710 (Old NC 10) near Hillsborough. Improve sight distance on SR 1710 by lowering crest vertical on the westbound approach to the intersection.	\$70,000	7/10/2008	42205.2	10%	Plans by Division. Division Design Construct. [7/08 TEB Note: Spot Safety funds are paying for ROW and PE only. Construction will be funded by Contingency. WBS 42171.] Survey complete and design underway. Chris will review with CNE; VEB has provided more info to CBS; LG to T-2 PE charges. Construction scheduled for 2011. Estimated right-of-way 12/17/2010. To Location & Survey for right-of-way staking, 1/11/2011. Hydro design complete. Utility pending relocation.	Chris Smitherman: (336) 256-0553.
Orange	07	07-08-205	SR 1005 (Old Greensboro Road) and SR 1951 (Atwater Road/White Cross Road) near White Cross. Realign intersection to reduce skew angle.	\$165,000	10/2/2008	42423.3	20%	Plans by Division. Resolution to County 10/7/08; VEB has provided more info to CBS - Survey pending. Met property owners on site. Scheduled for construction 2011. Design underway. Flasher has been installed using a different WBS. Estimated right-of-way to be determined.	Dawn McPherson: (336) 256-0551.
Orange	07	07-09-132	US 70 Bus./Alt. and SR 1709 (Lawrence Road) near Hillsborough. Widen radii and install 4-way stop.	\$25,000	4/7/2011	43190.3.1	10%	Plans by Division Maintenance. F. A. construction; widening by Maintenance; signals by Traffic Services.	Dawn McPherson: (336) 256-0551.
Orange	07	07-11-573	RSA Two intersections US 70 at SR 1561/1709 (Lawrence Rd), near Hillsboro US 70 at SR 1002 (St Marys Rd), near Hillsboro. Revising signal at Lawrence Rd to Split-Phasing for Lawrence Rd. Revising signal at St. Marys to Protected/Permitted with FYA in both directions.	\$40,000	10/6/2011	43404.3.1	10%	Plans by Signal Unit.	Boniface Maduabach: (919) 661-3266.
Pasquotank	01	01-10-617	SR 1333 (Main Street Extended) in the vicinity of SR 1338 (Berea Church Road). Pave the inside of the curve through the driveway at 3137 Main Street Extended across from SR 1338, overlay, and remark.	\$31,000	1/6/2011	43120.3.1	10%	Plans by the Division.	Gretchen Byrum: (252) 331-4737.
Pasquotank	01	01-11-385	SR 1101 (Peartree Road) at SR 1169 (Pitts Chapel Road/Four Forks Road). Convert existing intersection to allway stop condition.	\$10,000	9/8/2011	43408.3.1	10%	Plans by Division	Chad Edge: (919) 661-5951.
Pender	03	03-06-217	US 17 and SR 1561 (Sloop Point Road). Convert the existing full movement crossover to directional left-overs and install a northbound U-turn location with a bulb-out.	\$202,000	1/11/2007	41246.3	90%	Plans by Division. [*NOTE by TEB: As of 10-25-06, project given spending authority for construction.] Additional funding from small construction. 8/14/09: Per Division this project is Green Lighted (fully funded). Awaiting a permit modification. To be placed in with Fall 2010 contract. Construction began week of 11/15/2010.	Robert Vause: (910) 346-2040.
Pender	03	03-08-209	SR 1308 (Test Farm Road) and SR 1309 (Willard RR Street). Realign the intersection of SR 1308 and SR 1309 by punching SR 1308 straight through to SR 1309, and removing the abandoned pavement that creates the existing intersection.	\$41,000	4/2/2009	42598.3.1	90%	Plans by District. Awaiting permits. Per phone call 11/30/2010, construction complete. Need to add new road to system and abandon old road.	Robert Vause: (910) 346-2040.

Page 18 08-Nov-11

COUNTY	DIV	<u>FILE</u>	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Pitt	02	02-09-074	SR 1530 (Airport Road/Mumford Road) at SR 1531 (Greene Street). Replace existing 5-section left turn heads on SR 1531 with Flashing Yellow Arrows and replace existing 12-position cabinet with 16-position cabinet. Remove existing blankout sign for railroad preemption on	\$25,000	7/7/2011	43288.3.1	20%	Plans by Transportation Mobility & Safety Division. Signal plans transmittled 8/2/2011.	Steve Hamilton: (252) 830-3490.
Pitt	02	02-09-076	northbound SR 1531. SR 1467 (Stantonsburg Road) at SR 1203 (Allen Road). Construct right turn lane for eastbound SR 1467 onto SR 1203. Upgrade signal 02-0500 including flashing yellow arrow for westbound SR 1467. Set back left turn lane stop bars on both approaches of SR 1467.	\$165,000	4/7/2011	43177.3.1	80%	Plans by Transportation Mobility & Safety Division. Right turn lane complete. Signal plans transmitted 7/11/11. Waiting on signal work. Estimated completion date is 11/2011.	Steve Hamilton: (252) 830-3490.
Pitt	02	02-09-203	NC 43 at NC 102. Actuate existing overhead warning flasher so yellow heads are activated by approaching side street vehicles. Install actuated sign-mounted flashers to intersection warning signs on NC 43.	\$41,000	7/7/2011	43287.3.1	20%	Plans by Transportation Mobility & Safety Division. Sent to contractor. Estimated completion date is 11/2011.	Steve Hamilton: (252) 830-3490.
Pitt	02	02-09-204	NC 43 at SR 1711 (Worthington Road) and SR 1744 (Mills Road). Construct a right turn lane on SR 1744 and extend existing left turn lane on SR 1711.	\$210,000	10/7/2010	43027.3.1	10%	Plans by Division. Waiting on utilities.	Steve Hamilton: (252) 830-3490.
Pitt	02	02-09-205	NC 43 (Charles Boulevard) from US 264A (Greenville Boulevard) to Red Banks Road. Construct a landscaped median island.	\$200,000	1/6/2011	43122.3.1	10%	Plans by Division.	Steve Hamilton: (252) 830-3490.
Pitt	02	02-09-206	SR 1755 (Galloway Crossroads Road) at SR 1760 (Mobley's Bridge Road). Widen radii and construct islands to improve the skew angle on both approaches of SR 1760.	\$45,000	4/7/2011	43201.3.1	10%	Plans by Division.	Steve Hamilton: (252) 830-3490.
Polk	14	14-09-211	NC 9 and SR 1159. Upgrade the existing continuous flasher to an actuated flasher that warns both the mainline and side street of approaching cross street traffic.	\$15,000	10/6/2011	43382.3.1	10%	Plans to be developed by the Mobility and Safety Division.	Tim Williams: (919) 661-3274
Randolph	08	08-07-203	SR 2237 (Salisbury St) at SR 2184 (Coleridge)/ SR 2194 (Dublin Square Road). Modify the grade on the eastern leg of SR 2237 due to angle type pattern.	\$191,000	10/4/2007	41753.3	95%	Awaiting final inspection by Regional Traffic Engineer.	Greg Davis: (910) 944-2344.
Randolph	08	08-09-121	SR 1004 (Caraway Mountain Road) north of SR 1413 (Mount View Church Road). Install a total of nine sections of w- beam guardrail along the shoulder to protect the steep embankment drop offs.	\$141,400	1/7/2010	43021.3.1	15%	Plans needed from Division Design Construct Unit. Started field survey. Design started. Project scope being reviewed due to latest cost estimate. Scheduled to let Spring 2012. Scope revised to add guardrail to Southwestern section only.	Allison Whitesell: (910) 944-2344.
Randolph	08	08-11-242	US 64 at SR 2235 (Andrew Hunter Road)/SR 2261 (Foxfire Road) Install a Prepare to Stop When Flashing sign with actuated flasher on both approaches of US 64.	\$20,000	10/6/2011	43402.3.1	10%	Plans needed from Signal Design Section.	Boniface Maduabach: (919) 661-3266.

Page 19 08-Nov-11

COUNTY	DIV	FILE	DESCRIPTION	TOTAL	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Richmond	80	08-09-204	US 1 SB at US 220 NB, within the City of Rockingham	\$245,000	7/9/2009	42705.3.1	10%	Plans by Division. Awaiting coordination meeting with local government officials.	Allison Whitesell: (910)
			Remove Southbound US 1 crossover movement. Re-route SB US 1 traffic via US 220 SB. Extend on-ramp for SR 1124 on US 220 NB southward to existing SB US 1 to provide a free flow right turn movement to SR 1124 (and access to SB US 220).					Estimated let date 3/2011. Updating crash data.	944-2344.
Robeson	06	06-09-205	SR 1945 (Meadow Rd) curved section between SR 1953 (Pleasant Meadow Rd) and SR 2013 (Joan St) Construct wedging and paved shoulders along curve on SR 1945, beginning at a point 0.27 miles North of SR 1953 and ending at a point 0.74 miles South of SR 2013	\$250,000	7/9/2009	42697.3.1	10%	Plans by Division. Currently in 2011 Spend Plan. To be included in Resurfacing Package for Fall 2010. Pulled from Resurfacing Package. To be let as Div. P.O. 12/15/2010. Bridge Dept. to replace crossline pipe prior to paving work. Estimated paving let date undetermined at this time. Bridge Department has completed pipe replacement. State funds to do paving work.	Chuck Miller: (910) 618-5546.
Robeson	06	06-09-206	SR 1924 (Barker Ten Mile Road) from NC 20 to SR 1006 (Morgan J Road); and Bridge #59. Construct 2' paved shoulders with "Safety Edge" on both sides of the roadway (2.1 miles); and install approach and trailing guardrail at Bridge #59.	\$268,000	7/1/2010	42939.3.1	10%	Plans by Division. Let in Resurfacing Package February 2011. Widening included in resurfacing to be let 2/2011. Guardrail to be done after widening. Let in Resurfacing Package 2/2011. Barnes Paving low bider. Estiamted completion date 11/28/2011.	Churck Miller: (910) 618-5546.
Robeson	06	06-10-804	SR 1752 (Rennert Road) at SR 1758 (McDuffie Crossing Road). Convert intersection to all-way stop control.	\$8,500	7/7/2011	43300.3.1	95%	No plans needed. Project complete. Awaiting final inspetcion by Regional Traffic Engineer.	Lee Jernigan: (910) 486-1452
Robeson	06	06-11-105	NC 41 (MLK Blvd) at SR 2207 (Popes Crossing Road) / SR 2316 (Sanchez Road). Remove a large tree that is causing a sight obstruction for motorists entering the intersection from eastbound SR 2316 (Sanchez Road).	\$21,000	10/6/2011	43398.3.1	25%	Plans not needed.	Lee Jernigan: (910) 486-1452
Robeson	06	06-11-130	Four median gap locations along I- 95 in the vicinity of: SR 1723, SR 1718, SR 1726, SR 1529. Construct cable guiderail.	\$135,000	10/6/2011	43403.3.1	10%	Plans by Division.	Lee Jernigan: (910) 486-1452
Rowan	09	09-07-221	SR 1503 (Grace Church Rd) and US 29 south of Salisbury. Install directional crossover and bulb-out to accommodate U-turn traffic. 10/8/10 - Scope changed to install traffic signal.	\$250,000	7/10/2008	42212.3	30%	Plans to be developed by the Division. 8/14/09: Work started 8/1/09. 10/8/10 - Scope changed to install traffic signal. Signal plans being developed in Raleigh. Waiting on design of concrete. Plans received. Metal strain poles on order.	J. P. Couch: (336) 631-1376.
Rowan	09	09-10-468	SR 1002 (Old Concord Road) 0.55 mile south of NC 152 east of China Grove. Flatten horizontal curve from ~10 degrees to ~5 degrees. Proposed new curve will have 55 MPH design speed.	\$165,500	7/1/2010	42950.3.1	10%	Plans by Division.	J. P. Couch: (336) 631-1376.
Rowan	09	09-11-337	US 29 and SR 1210 (Old Beatty Ford Road / E. Ryder Avenue) in Landis. Provide positive offset for existing left turn lanes. Install flashing yellow arrow.	\$177,000	7/7/2011	43309.3.1	10%	Plans by Division.	J. P. Couch: (336) 631-1376

Page 20 08-Nov-11

COUNTY	DIV	FILE	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Rutherford	13	13-10-209	US 64/US 74A at SR 1341/SR 1182.	\$40,000	1/6/2011	43137.3.1	20%	Plans to be developed by the Signal Design Section. SIN: 13-1232. Plans	Anna Henderson:
			Install an actuated flasher that warns both the side street and mainline. Also, place flashers on the stop signs on SR 1341 and SR 1182.					to Division on 6/7/2011.	(825) 251-6171.
Rutherford	13	13-11-205	SR 2179 (Oak St.) at SR 2178 (Hardin Rd.) in Forest City.	\$60,000	7/7/2011	43319.3.1	10%	Plans to be prepared by the District Office.	Anna Henderson: (828) 251-6171.
			Remove concrete island and positive offset the left turn lane on westbound SR 2179.						
Rutherford	13	13-11-206	US 74 Business at the western intersection of SR 1595 (Old US 74), near Forest City.	\$150,000	7/7/2011	43317.3.1	10%	Plans to be prepared by the District Office.	Anna Henderson: (828) 251-6171.
			Construct a left turn on US 74 Business.						
Sampson	03	03-08-212	US 701 (Hobbton Highway) and SR 1724 (Kenan Weeks Road).	\$177,000	10/6/2011	43376.3.1	10%	Plans by District.	Jerry Taylor: (910) 341-0500.
			Install a left turn lane along US 701 in the southbound direction and resurface.						
Scotland	80	08-11-153	US 74 at SR 1251 (Murdock Street)/SR 1312 (Church Street).	\$148,000	7/7/2011	43308.3.1	20%	Plans needed from Division Design. Public meeting scheduled.	Allison Whitesell: (910) 944-2344.
			Construct a directional crossover and provide a u-turn point approximately 1000 feet east of the intersection.						344-2544.
Stanly	10	10-05-204	US 52 at NC 740/NC 8 (West Gold Street) - SR 1440 (Steakhouse Road).	\$50,000	11/3/2011	43437.3.1	95%	Railroad design has been authorized. Signal plan complete. SIN: 10-0350. [11/23/10. Rail Division has issued a	Scott Cole: (704) 982-0101.
			Install traffic signal.					notice to proceed. To be finaled by Regional Traffic Engineer and Division Traffic Engineer. Note that switching funding source.	
Stanly	10	10-11-212	US 52 in the vicinity of North Stanly High School and the intersections with SR 1214 (Austin Road) and SR 1529 (Gene Road) in New London.	\$177,000	8/4/2011	43368.3.1	90%	Signal plans by S&G. Plans sent to Division on 7/13/2011. 102107. Awaiting final utility adjustments.	Scott Cole: (704) 982-0101.
			Signalize US 52 at each of the state road intersections with one controller so that the two intersections will function as one, consolidate some drives at the NSHS, close private drive, and remark US 52 accordingly. The school will be responsible for the traffic flow modifications needed on campus in order to make the signalization and traffic flow work.						
Stanly	10	10-11-218	NC 24/27 from SR 1731 (Sweet Home Church Road) to the Montogomery County line for a distance of 4.6 miles near Albemarle.	\$211,000	10/6/2011	43391.3.1	10%	Plans by Division.	Scott Cole: (704) 982-0101
			Mill up the existing centerline and edgeline, mill in rumble stripes on both edgelines and centerline, and reinstall pavement markings.						
Statewide	SW	SI-4735	Safety Management Initiatives	\$1,107,0	8/7/2003	37561		Safety Management Initiatives	
Statewide	SW	SW-06-00	Blue Star Memorial Highway Signing.	\$250,000	4/6/2006	40820.3.1		Blue Star Memorial Highway Signing.	
			Install signs at various locations.						

Page 21 08-Nov-11

COUNTY	DIV	FILE	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Statewide	SW	SW-06-00	No Need 2 Speed Safety Initiative.	\$280,000	4/6/2006	40821.3.1		No Need 2 Speed Safety Initiative.	
			Signing, evaluation, and program implementation.						
Statewide	SW	SW-06-00	Freeway Signing Initiative.	\$200,000	4/6/2006	40822.3.1		Freeway Signing Initiative.	
			Install or replace critical directional signs on freeways at various locations.						
Surry	11	11-02-214	US 601 Bypass and SR 2221 (Rockford Road).	\$250,000	7/10/2003	36567	99%	Surveys complete. Plans by Division Design Contruct are complete. Signal plans sent to Division on 7/13/2007.	Dean Ledbetter: (336) 903-9137.
			Realign Rockford Road and widen US 601 to provide left turn lanes, install a traffic signal and install an advance warning beacon on the south approach of US 601 bypass					Right-of-way acquisition is in progress. Utility relocation in progress. Project has been redesigned due to Environmental and Right-of-Way issues. Currently awaiting new construction cost estimates. Project is on hold due to budgetary concerns. Turn lane construction has been let to contract. Plans to Division on 6/11/2010. SIN: 11-1111. Project work complete. Awaiting final inspection by RTE.	
Surry	11	11-07-200	US 52 from Stokes County line to US 52 Business. (12.5 miles) Install shoulder rumble strips.	\$140,000	10/4/2007	41825.3	25%	No Plans Needed. [Note by TEB: Project amended to TIP on 10/4/07. Project is on hold due to budgetary concerns. No plans needed. Estimated let date is 10/2010. Project is on hold due US 52 Rehabilitation project. Project will be advertised this month. No bids were received when project was first advertised. Project will be readvertised.	Joe Laws: (336) 667-9111.
Surry	11	11-08-203	NC 89 in Surry County between SR 1417 and the Virginia State Line. Install truck-activated flashers on grade warning signs.	\$20,000	4/2/2009	42618.3.1	99%	Division to prepare plans. Currently being coordinated with Commonwealth of Virginia for placement of signs in their jurisdiction. Proceeding with signage in NC. Need additional funds. See revised estimate. Project is progressing. Plans are complete. Signs in North Carolina have been installed. Final reimbursable agreement has been forwarded to Virginia DOT. Virginia DOT completed project at their expense.	Dean Ledbetter: (336) 903-9129.
Swain	14	14-11-203	SR 1140 (Alarka Road) from US 74 to 4.5 miles eastward, near Bryson City.	\$240,000	10/6/2011	43380.3.1	10%	Plans to be prepared by the District Office.	Scott Cook: (828) 631-1185
			Install shoulder guardrail on SR 1140.						
Swain	14	14-11-212	NC 28, 0.15 mile south of SR 1133.	\$60,000	10/6/2011	43377.3.1	10%	Plans to be developed by the Division.	Scott Cook: (828) 631-1185
			Pavement rehabilitation.						()
Transylvania	14	14-09-210	SR 1388 (Old Rosman Hwy/Old US 64) from US 64 to US 178.	\$200,000	1/6/2011	43140.3.1	10%	Plans to be developed by the District office. Project currently in design.	Steve Cannon: (828) 891-7911.
			Install approximately 8,000 feet of guardrail along this section of roadway.						
Transylvania	14	14-11-207	US 64 at SR 1518 (Davidson River Road).	\$40,000	7/7/2011	43321.3.1	10%	Plans to be designed by the Mobility and Safety Division. SIN: 14-0876.	Tim Williams: (919) 661-3274
			Install an actuated flasher that warns both the sidestreets and mainline.						

Page 22 08-Nov-11

COUNTY	DIV	FILE	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Union	10	10-09-231	NC 218 at SR 1525 (Mill Grove Road).	\$36,500	4/7/2011	43196.3.1	10%	Plans by Transportation Mobility & Safety Division. Acquiring Right-of-way. SIN: 10-1277.	Tim Williams: (919) 661-3274
			Upgrade the existing flasher to a semi-actuated flasher.						
Union	10	10-10-207	SR 1501 (Secrest Shortcut Rd) and SR 1518 (Faith Church Road) in Hemby Bridge.	\$237,500	10/6/2011	43392.3.1	10%	Plans by Transportation Mobility & Safety Division.	Tim Williams: (919) 661-3274
			Install a left turn lane along SR 1501, install a right turn lane on SB SR 1501, and install a traffic signal.						
Wake	05	05-04-224	SR 2542 (Rock Quarry Road) at SR 2551 (Barwell Road).	\$250,000	4/7/2005	40181	90%	sent to the Division on 6/23/2006.	Mike Kneis: (919) 220-4600.
			Install a traffic signal, construct a left turn lane on Rock Quarry Road and a right turn lane on Barwell Road.					Waiting on Private Engineering Firm. [*NOTE by TEB: As of 11-10-05, Project given spending authority for construction.] Division obtaining right-of-way. Traffic signal already installed. Update on 8/14/09 - Project is progressing. Left turn lane under construction. Estimated completion is November 2009. Awaiting final inspection by Regional Traffic Engineer.	
Wake	05	05-06-204	SR 1152 (Holly Springs Road) south of SR 1379 (Penny Road).	\$230,000	7/13/2006	40859.3	90%	Plans needed from Division Design Construct. [*NOTE by TEB: As of 6-13-	Ben Upshaw: (919) 220-4600.
			Wedge, widen, restripe, and add friction course.					06, project given spending authority for construction.] Estimated let date 7/2010.	
Wake	05	05-07-211	Northbound US 70/US 401/NC50/SR1513 (McDowell Street) Exit Ramp at SR 1012 (Western Blvd/Martin Luther King, Jr. Parkway).	\$52,500	4/7/2011	43195.3.1	10%	Plans needed from Division.	Al Grandy: (919) 220-4600.
			Install approximately 220 feet of steel beam guardrail along north shoulder of exit ramp.						
Wake	05	05-08-215	US 64 Business at NC 97/SR 2366 (Old Battle Bridge Road).	\$246,500	10/2/2008	42420.3	50%	Signal plans completed 1/2009. Estimated let date is 10/2009. Update on 8/14/09 - Currently in R/W	Ben Upshaw: (919) 220-4600.
			Realign SR 2366 (Old Battle Bridge Road) so that it intersects US 64 Business at NC 97, and lengthen the westbound left turn lane on US 64 Business.					acquisition. In current year's spending plan.	
Wake	05	05-08-216	NC 97 at SR 2300 (Edgemont Road).	\$200,000	1/8/2009	42466.3.1	50%	Plans needed from Division Design. Estimated let date is 10/2009. Update on 8/14/09 - In current year's spending	Ben Upshaw: (919) 220-4600.
			Construct a northbound left turn lane on NC 97 at the subject intersection.					plan.	
Wake	05	05-09-121	SR 1009 (Lake Wheeler Road), just north of SR 1370 (Tryon Road).	\$146,000	1/6/2011	43126.3.1	20%	Plans needed from Division Design Construct Unit.	Al Grandy: (919) 220-4600.
\A/=1	05	05 00 004	Install a 4 ft. concrete island.	\$40.500	40/0/000	40700 0 4	000/	Diagram and all forces the Olympia Decima	Danifasa
Wake	05	05-09-201	SR 2542 (Tarboro St.) at SR 2911 (New Bern Avenue).	\$12,500	10/8/2009	42768.3.1	80%	Plans needed from the Signal Design Section. Plans to Division on 11/13/2009. SIN: 05-0102.	Boniface Maduabach: (919) 661-3266.
			Add pedestrian heads to the east leg of SR 2911 (New Bern Ave.) and replace existing heads with countdown heads.						()
Wake	05	05-09-203	US 1 (Capital Blvd.) at I-540 EB and I-540 WB Ramps	\$20,000	7/9/2009	42693.3.1	99%	Plans needed from the Signal Design Section. Plans to Division on 9/2/2009.	Boniface Maduabach:
			Install an additional signal head at each intersection for northbound US 1, center heads over the travel lanes, and install backplates					Final inspection by Regional Traffic Engineer on 11/23/2010. Adjustments were recommended. Northbound US 1, per signal plan, phase yellow clearance time shoud be 4.8 seconds. It was measured as 3 seconds in the field. Please advise when adjustment has been made.	(919) 661-3266.

Page 23 08-Nov-11

COUNTY	DIV	<u>FILE</u>	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Wake	05	05-09-209	SR 1381 (Yates Mill Pond Road) at	\$69,000	7/7/2011	43295.3.1	10%	Plans needed from Division.	Al Grandy: (919)
			SR 1380 (Countryview Lane). Improve the skew angle of the intersection, install a concrete island, flatten the horizontal curve.						220-4600.
Wake	05	05-10-488	SR 2911 (New Bern Avenue) at the Wake Med Emergency and Visitor's Entrance.	\$72,000	7/1/2010	42938.3.1	80%	Revised Plans needed from Signals Section. Work in progress.	Steve Hamilton: (919) 661-3266.
			Extend westbound left turn storage and provide protected-only left turn phasing at both intersections.						
Wake	05	05-10-674	US 64 at Shepherds Vineyard Drive and US 64 at SR 1521 (Lake Pine Drive).	\$205,000	10/6/2011	43395.3.1	10%	Plans prepared by Division. Revised signal plans will be needed by Signals Section.	Al Grandy: (919) 220-4600; Boniface Maduabach:
			Install a directional crossover on US 64 at Shepherds Vineyard Drive, and construct a dual left on northbound SR 1521 (Lake Pine Drive) at US 64 to accommodate						(919) 661-3266.
Wake	05	05-11-146	SR 2697 (New Hope Road) at Rogers Lane.	\$65,000	7/7/2011	43296.3.1	10%	Plans needed from Signals Section.	Boniface Maduabach:
			Install a traffic signal with metal strain poles and pedestrian heads on all approaches.						(919) 661-3266.
Wake	05	05-11-154	SR 1002 (Aviation Parkway) at Dominion Drive.	\$60,000	10/6/2011	43396.3.1	10%	Plans needed from Signals Section.	Boniface Maduabach:
			Install a traffic signal with metal strain poles.						(919) 661-3266.
Watauga	11	11-09-204	SR 1523 between SR 1522 and SR 1514 near Boone. Install street lighting and curve	\$31,000	7/1/2010	42954.3.1	80%	Division to prepare plans. Project will be constructed by State Forces. Widening of roadway is complete. Signing will be	
			arrow panels. Improve shoulder in curve. [Note, per Kevin, do not include "street lighting" words in description for agenda. Be general.]					completed by State forces. Lighting has not been installed.	
Wayne	04	04-07-233	NC 55 at NC 403, SR 1745, and SR 1754.	\$230,000	7/7/2011	43292.3.1	10%	Geometric plans by Division. Flasher plans by TMSD. Pending resolution to	Andy Brown: (252) 237-6164.
			Disconnect SR 1754 from intersection. Pave SR 1932 to handle projected increase in volume due to new traffic pattern. Upgrade flasher #04-0481 with advance actuated shoulder mounted flashers.					abandon Right-of-way from County.	Pam Alexander: (919) 661-5951.
Wayne	04	04-10-104	US 117 at SR 1141 (Main Street).	\$175,000	7/7/2011	43291.3.1	10%	Plans by Division. Pending public meeting.	Andy Brown: (252) 237-6164.
			Revise existing median crossover to only allow left turns from southbound US 117 onto eastbound SR 1141 (Main Street).						
Wayne	04	04-11-141	US 70 at I-795 and NC 581 Connector northbound ramps.	\$90,000	11/3/2011	43436.3.1	10%	Signal plans by TMSD, geometric plans by Division.	Pam Alexander: (919) 661-5951.
			Relocate the right turn lane on the northbound NC 581 Connector exit ramp to allow for removal of the louvers from the eastbound US 70 signal heads and install near side heads on both approaches of US 70.						

Page 24 08-Nov-11

COUNTY	DIV	<u>FILE</u>	DESCRIPTION	<u>TOTAL</u>	BOARD APPROVAL <u>DATE</u>	WBS ELEMENT	ESTIMATE % PROJECT COMPLETE	PROJECT STATUS	CONTACT PERSON AND PHONE NO.
Wilkes	11	11-02-221	NC 16/18 from the intersection of NC 16 and NC 18 north to SR 2545 (Plaza Drive).	\$151,000	10/4/2007	41710.3	10%	Plans by Division. [Note by TEB: Project amended to TIP on 10/4/07. Let date scheduled for 4/09.] Project to be let with additional widening project to the south. Project is on hold due to budgetary concerns. Schedule change for right-of-way June 2011. [2/11: Additional scope and cost approved.] Project is scheduled for right-of-way in August 2011 and construction in June 2012.	Chris Absher: (336) 903-9140
			New Description: Install a two-way left turn lane from NC 16 and NC 18 north to SR 2545 (Plaza Drive) and install a SB left turn lane on NC 16/18 at SR 2545. Old Description: Widen NC 16/18 to provide a left turn lane. Old ROW Cost = \$1K, Old Const. Cost = \$150K.						
Wilson	04	04-09-113	SR 1165 (Forest Hills Road) from NC 42 (Tarboro Street) to Wooten Boulevard, a length of 0.18 mile.	\$100,000	10/6/2011	43383.3.1	10%	Plans by Division and Transportation Mobility & Safety Division.	Pam Alexander: (919) 661-5951.
			Install a median on SR 1165 between NC 42 and Wooten Boulevard and install a traffic signal at the intersection of SR 1165 and Wooten Boulevard.						
Wilson	04	04-10-746	US 264A (Raleigh Road) from SR 1165 (Forest Hills Road) to Heritage Drive	\$25,000	10/7/2010	43077.3.1	25%	Signal at Wolftrap Drive completed.	Andy Brown: (252) 237-6164
			Widen US 264A between Chili's PVA and SR 1165 for dual lefts onto SR 1165; remove signal at Chili's PVA and construct westbound-only leftover; install signal at Wolf Trap Drive; construct median between Chili's PVA and Target PVA w/ opening at El Tapatio's PVA						

Total Number of Projects: 212 Total Cost of Projects: \$27,162,270

Page 25 08-Nov-11