


ANNUAL REPORT FOR 2007



**Three Swamp Mitigation Site
Pamlico County
TIP No. R-2539A&B**



Prepared by:
Natural Environment Unit & Roadside Environmental Unit
North Carolina Department of Transportation
December 2007

TABLE OF CONTENTS

SUMMARY	1
1.0 INTRODUCTION	2
1.1 PROJECT DESCRIPTION.....	2
1.2 PURPOSE	2
1.3 PROJECT HISTORY	2
2.0 HYDROLOGY.....	4
2.1 SUCCESS CRITERIA.....	4
2.2 HYDROLOGIC DESCRIPTION	4
2.3 RESULTS OF HYDROLOGIC MONITORING	4
2.3.1 Site Data	4
2.3.2 Climatic Data.....	5
2.4 CONCLUSIONS	5
3.0 VEGETATION	10
3.1 SUCCESS CRITERIA.....	10
3.2 DESCRIPTION OF SPECIES	10
3.3 RESULTS OF VEGETATION MONITORING	11
3.4 CONCLUSIONS	11
4.0 OVERALL CONCLUSIONS/RECOMMENDATIONS.....	11

LIST OF FIGURES

Figure 1. Site Location Map	3
Figure 2. Monitoring Gauge Location Map	6
Figure 3. Monitoring Gauge Location Map	7
Figure 4. Monitoring Gauge Location Map	8
Figure 5. 30-70 Percentile Graph	9

LIST OF TABLES

Table 1. Hydrologic Monitoring Results.....	4
Table 2. Vegetative Monitoring Results.....	11

APPENDICES

APPENDIX A	GAUGE DATA GRAPHS
APPENDIX B	PHOTO AND VEGETATION PLOT LOCATIONS, SITE PHOTOS

SUMMARY

The following summarizes the monitoring activities that have occurred in the past year at the Three Swamp Mitigation Site. The three sites are located at the Upper Broad, Deep Run and Goose Creek stream crossings and are adjacent to NC 55 in Pamlico County. The sites were constructed to provide compensatory mitigation to offset impacts for T.I.P.'s R-2539A and R-2539B. The 2007-year represents the first year of hydrology and vegetation monitoring following construction. The site must demonstrate hydrologic and vegetation success for a minimum of five years or until the site is deemed successful.

In March 2007, groundwater monitoring gauges were installed to monitor hydrology on the sites. Three groundwater gauges were positioned within the restoration areas, with one gauge located at each of the stream crossings. This report utilizes rainfall data provided by the N.C. State Climate Office.

Hydrologic success criteria are based on the approved mitigation plan and require that the site demonstrate saturation or inundation within 12 inches of the soil surface for a consecutive 12.5% of the growing season during years of normal rainfall. The 2007-year represents the first year of hydrologic monitoring for the Three Swamp Mitigation Site. Groundwater gauges S-GW1 and S-GW3 meet the criteria for the 2007 monitoring period but S-GW2 falls outside of criteria. S-GW2 did not meet the 12.5% criteria but did demonstrate saturation or inundation within 12 inches of the soil surface for a consecutive 8% of the growing season.

The 2007 vegetation monitoring of the sites revealed an average tree density of 608 trees per acre. This average is well above the minimum success criteria of 320 trees per acre.

Based on the results from the first year of monitoring, NCDOT will continue to monitor vegetation and hydrology at the Three Swamp Mitigation Site during 2008.

1.0 INTRODUCTION

1.1 Project Description

The Three Swamp Mitigation Site consists of approximately 4.23 acres of riverine wetland restoration and 11.99 acres of riverine wetland enhancement. These sites were constructed to provide compensatory mitigation to offset wetland impacts for T.I.P. projects R-2539A and R-2539B. The sites are located immediately adjacent to the roadway project at the Upper Broad Creek, Deep Run Creek and Goose Creek crossings in Pamlico County.

1.2 Purpose


In order to demonstrate successful mitigation, hydrologic and vegetation monitoring must be conducted for a minimum of five consecutive years or until the site is deemed successful. Success criteria are based on federal guidelines for wetland mitigation. These guidelines stipulate criteria for both hydrologic conditions and vegetation survival.

Activities in 2007 reflect the first year of monitoring following the restoration efforts. Included in this report are analyses of hydrologic and vegetation monitoring results, as well as local climate conditions throughout the growing season, and site photographs.

1.3 Project History

January 2007	Sites Constructed
February and April 2007	Sites Planted
March – December 2007	Hydrologic Monitoring (Year 1)
July 2007	Vegetation Monitoring (Year 1)

Figure 1. Site Location Map



2.0 HYDROLOGY

2.1 Success Criteria

The hydrologic success criteria established for the Three Swamp Mitigation Site, as stipulated in the approved mitigation plan, require that the site demonstrate saturation or inundation within 12 inches of the soil surface for a consecutive 12.5% of the growing season during years of normal rainfall.

The growing season in Pamlico County begins on March 14 and ends November 11. The dates correspond to a 50% probability that air temperature will drop to 28° after March 14 and before November 11; thus, the growing season is 241 days. Local climate must represent normal conditions for the area.

2.2 Hydrologic Description

Three groundwater monitoring gauges were installed within the restoration areas of the three sites (Figure 2, 3, and 4) in March 2007. Rainfall data is supplied by the NC State Climate Office from an official weather station in Trenton to assist in comparison of the rainfall data to groundwater recharge. The groundwater gauges record water levels on a daily basis. Monitoring data for 2007 represents the first year of hydrologic monitoring for the site.

2.3 Results of Hydrologic Monitoring

2.3.1 Site Data

The maximum number of consecutive days that saturation occurred within 12 inches of the ground surface was determined for each groundwater-monitoring gauge. This number was converted into a percentage of the 241-day growing season (March 14 – November 11). Table 1 provides the 2007 hydrologic results; Figure 2, Figure 3, and Figure 4 are a graphical representation of these results. Appendix A includes graphs of the data recorded at each groundwater gauge. Daily rainfall events recorded at the official weather station in Trenton are included on each of the groundwater gauge plots.

Table 1. Hydrologic Monitoring Results

Monitoring Gauge	Actual %	Dates of Success
S-GW1	26	September 10-November 11
S-GW2	8	N/A
S-GW3	24	July 7-September 1

2.3.2 Climatic Data

Figure 5 is a comparison of the 2007 monthly rainfall to the historical precipitation (collected between 1977 and 2007) for Trenton, North Carolina. This comparison gives an indication of how 2007 relates to historical data in terms of climate conditions. The NC State Climate Office provided all local rainfall information.

For the 2007-year; the month of July recorded above average rainfall. The months of January, February, March, May, June, August, September, and November recorded below average rainfall, while April and October recorded average rainfall. Overall, 2007 experienced a below average rainfall year.

2.4 Conclusions

The 2007-year represents the first year of hydrologic monitoring for the Three Swamp Mitigation Site. Groundwater gauges S-GW1 and S-GW3 meet criteria for the 2007 monitoring period but S-GW2 falls outside of criteria. Even though S-GW2 does not fall within the 12.5% criteria, it does not fail the overall success criteria because it was a below average rainfall year.

NCDOT will continue to monitor the Three Swamp Mitigation Site for hydrology.

Figure 2. Monitoring Gauge Location Map




Figure 3. Monitoring Gauge Location Map




Figure 4. Monitoring Gauge Location Map





Figure 5. 30-70 Percentile Graph

**Three Swamp
30-70 Graph
Trenton, NC**



3.0 VEGETATION: THREE SWAMP MITIGATION SITE (YEAR 1 MONITORING)

3.1 Success Criteria

Success Criteria states that NCDOT shall plant 680 stems/acre of the approved planting list. Vegetation success shall be measured by survivability over a 5-year monitoring period. Survivability will be based on 320 stems/acre after 3 years and 260 stems after 5 years. A survey of vegetation during the growing season shall be conducted annually over the 5-year monitoring period, and submitted to the Regulatory Agencies. If the surviving vegetation densities are below the required thresholds after the 5-year monitoring period, the site may still be declared successful, at the discretion, and written approval from, the Regulatory Agencies.

3.2 Description of Species

The following tree species were planted in the Wetland Restoration Area:

Nyssa sylvatica var. *biflora*, Swamp Blackgum
Taxodium distichum, Baldcypress
Fraxinus pennsylvanica, Green Ash
Nyssa aquatica, Water Tupelo
Liriodendron tulipifera, Tulip Poplar

3.3 Results of Vegetation Monitoring

Table 2. Vegetative Monitoring Results

Plot #	Swamp Blackgum	Baldcypress	Green Ash	Water Tupelo	Tulip Poplar	Total (1 year)	Total (at planting)	Density (Trees/Acre)
Plot 1 (Upper Broad Creek)	6	17	21	2		46	46	680
Plot 2 (Deep Run Creek)		17	3	3	24	47	52	615
Plot 3 (Goose Creek)	11	19	20	9	1	60	77	530
Average Density (Trees/Acre)								608

Site Notes: Other vegetation noted: woolgrass, Cyperus sp., pennywort, fennel, Scirpus sp., water grass, ragweed, black willow, goldenrod, cattail, Juncus sp., Polygonum sp., cut grass, Sagittaria sp., red maple, and various grasses.

3.4 Conclusions

There were only 3 vegetation monitoring plots established throughout the 4.23 acres of riverine wetland restoration. The 2007 vegetation monitoring of the sites revealed an average tree density of 608 trees per acre. This average is well above the minimum success criteria of 320 trees per acre.

NCDOT will continue vegetation monitoring at the Three Swamp Mitigation Site.

4.0 OVERALL CONCLUSIONS/RECOMMENDATIONS

The 2007-year represents the first year of hydrologic monitoring for the Three Swamp Mitigation Site. Groundwater gauges S-GW1 and S-GW3 meet criteria for the 2007 monitoring period but S-GW2 falls outside of criteria.

The 2007 vegetation monitoring of the sites revealed an average tree density of 608 trees per acre. This average is well above the minimum success criteria of 320 trees per acre.

NCDOT will continue to monitor the Three Swamp Mitigation Site for vegetation and hydrology in 2008.

APPENDIX A

GAUGE DATA GRAPHS

APPENDIX B

PHOTO AND VEGETATION PLOT LOCATIONS, SITE PHOTOS

R-2539A Upper Broad Creek



Photo 1



Photo 2



Photo 3



Photo 4

July 2007

R-2539B Deep Run Creek



Photo 1



Photo 2



Photo 3



Photo 4

July 2007

R-2539B Goose Creek



Photo 1



Photo 2





Photo 3




Photo 4

July 2007




R-2539A - Upper Broad Creek
NC 55 Craven and Pamlico Counties







- ☐ Vegetation Plot Location
- ☒ Photo Point Locations
- ☒ Ground Water Gauge Location
- ☒ Planting Area



R-2539B - Deep Run Creek
NC 55 Pamlico County



	Vegetation Plot Location
	Photo Point Locations
	Ground Water Gauge Location
	Planting Area

R-2539B - Goose Creek
NC 55 Pamlico County

