



















# **Board of Directors**

**Operations Committee** 

**April 16, 2020** 

# Opening Comments

J.J. Eden

**Executive Director** 

# **February Statistics**

### **Triangle Expressway**

- Transactions 4.5 million
  - 5.3% year-over-year increase
- Revenue \$5.1 million
  - 17.7% year-over-year increase

### **Monroe Expressway**

- Transactions 2.7 million
- Revenue \$1.8 million

### **Transponders**

- Over 18,500 distributed
- Nearly 808,000 distributed program-to-date as of February 29, 2020

# Complete 540 Construction Update

Dennis Jernigan, P.E.

**Director of Highway Operations** 

# Complete 540 Design

### R-2828

- 8.6 miles
- 323 design submittals, including final roadway design plans, hydraulics design plans, MOT plans, structure design plans
- Construction plans roughly 85% complete

### R-2721B

- 4.9 miles
- 129 design submittals, including final roadway design plans, hydraulics design plans, structure design plans
- Construction plans roughly 70% complete

### R-2721A

- 4.3 miles
- 167 design submittals, including final roadway plans, hydraulics design plans, culvert survey reports
- Construction plans roughly 60% complete

# Complete 540 Right of Way

#### R-2721A

- 211 parcels
- 187 parcels settled
- 24 parcels remaining

#### R-2721B

- 221 parcels
- 186 parcels settled
- 35 parcels remaining

### R-2828

- 210 parcels
- 105 parcels settled
- 105 parcels remaining















### ncdot.gov/turnpike





First virtual neighborhood meeting April 22nd

**COVID-19 Responses** 

**Resident communications** 

# Triangle Expressway Paint Contract Update

Dennis Jernigan, P.E.

Director of Highway Operations





# Program Development Update

Andy Lelewski, P.E.

Director of Program Development

# I-485 Express Lanes Progress

# **Division 10 Construction Update**


- First Johnston Road direct connector bridge started construction on January 6, 2020.
- Over 25 miles of portable concrete barrier have been installed.
- Approximately 6,000 LF of pipe have been constructed.



Johnston Road Direct Connect Bridge

# **Division 10 Construction Update**

- Over 5 miles of median widening is under construction.
- Soil stabilization has begun with stone and asphalt to follow.



Segment C soil stabilization

# **Division 10 Construction Update**

John St. interchange has been cleared, and grading has begun.



# **Toll Collection System**

### Will provide:

- Design, test, installation, operations, and maintenance of the Roadside Toll Collection System (RTCS)
- Dynamic pricing system
- Operations and maintenance of some components of the Intelligent Transportation System (ITS)

### **NCTA Activities**

### **Recent NCTA Accomplishments**

 Review of numerous Toll Zone Infrastructure, Intelligent Transportation System, Toll Collection Signing/Pavement Marking submittals

### **Upcoming NCTA Work**

- Continue review of submittals
- Monitoring of Early Work along the corridor
- Development of RTCS Request for Proposals

### **Schedule**

- Spring 2020 Release of RTCS Request for Proposals
- Fall 2022 Commencement of tolling

# Morrisville Parkway Interchange Construction

### **NC-540 Mainline Toll Zones**



# **Toll Zone Spanning Trusses**





### **NCTA Activities**

### **Recent NCTA Accomplishments**

- Toll zones turned over to Roadside Toll System Manager on March 25
- Intelligent Transportation System turned over to Roadside Toll System Manager on April 3

### **Upcoming NCTA Work**

- Installation of spanning trusses
- Installation of roadside and overhead toll equipment

### **Schedule**

- Spring 2020 Begin truss and toll system installation
- Summer 2020 Commencement of tolling

# Wrong-Way Driver Detection Pilot

# **Wrong-way Driver Detection Pilot**

Goal: To field evaluate wrong way detection systems for the possible implementation on NCTA facilities

### **Current deployments:**

- Tri-Ex Davis Drive Off-Ramp (2018)
- Tri-Ex S. Salem Street Off-Ramp (2018)
- Tri-Ex Green Level West Mainline Toll Sites (2018)
- Tri-Ex NC-54 Off-Ramp (2018)
- Monroe Two Mainline Toll Sites (2019)

# Recent demonstration of a wrong way detection system on the Triangle Expressway

### **Demonstration:**

- April 2, 2020 At Green Level West interchange
- Coordination with NCTA Traffic Management Center, Wake County Sherriff's office, MH Corbin, NCTA staff & consultants
- Numerous wrong way driver test scenarios including varying speeds and ramp corrections.



Pole mounted LIDAR detection and **Bosch** "tracking" camera to detect and provide alert and seamless event video to NCTA traffic management operators.






Video 1: Motorcycle correcting by turning around



Video 2: Pickup truck correcting by jumping the median



Vehicle tracking snapshot show LIDAR Detection of wrong-way travel for previous video



Sample dashboard report showing definition of LIDAR detection zone

# **Wrong-way Driver Detection Pilot**

### **Recent NCTA Accomplishments**

MH Corbin / Bosch demonstration

### **Upcoming NCTA Work**

- Finalize report concluding the Tri-Ex and Monroe Pilot Program
- Finalize report defining the rollout of the full Program on all facilities
- Submit I-85 FAST BUILD grant to include NCTA Tri-Ex & Complete 540 ramp sites

### **Schedule**

- Issue Pilot Program report May 2020
- Submit BUILD Grant application Mid-May 2020
- Issue full Program report Summer 2020

# Toll Technology Update

**Manish Chourey** 

**Chief Technology Officer** 

### **Toll Collection System Updates**

### Morrisville Interchange Schedule

- April 2020 Begin truss and toll system installation
- June 2020 Completion of toll system testing
- July 2020 Commencement of tolling

### I-485 Toll Collection System

- Development of RTCS Request for Proposals
- Summer 2020 Release of RTCS Request for Proposals
- Fall 2022 Commencement of tolling

### **Back Office System Test Schedule**

- May 2020 Continue Application Test
- Summer 2020 Interface and Performance Test
- Fall 2020 System cutover

# **CSC Updates**

### **Pandemic Update**

- Employees and Embedded Consultants working remotely
- Website trends indicate 25%-30% reduction in traffic
- New debt collections suspended effective 3/30/2020
- NCTA suspended processing fees and civil penalties (4/3/2020)


#### CSC is still in Code Yellow


- Walk-in Centers are shutdown since 3/18
- CSR's have been spaced out to meet social distancing (6+ feet)
- Preparations underway to implement Remote work force
- Keeping current with Image review, customer disputes and complaints

### **GC Services Transition**


- Key Staff hired and participating in transition activities
- Daily / weekly coordination meetings
- Transition date is 30-May-2020


### **Transaction Statistics**






### **Transaction Statistics**






### **Transaction Statistics**



### **NCTA Quick Pass Site Metrices**





#### Statistics on NC Quick Pass users by Region, Metro and City



# Thank You!