

# U.S. 321 Widening: Blowing Rock Project Schedule

## February 2012 – July 2014

Clearing and demolition in right of way; construction of northbound lanes.




## November 2013 – March 2015

Construction of southbound lanes in the town limits (Area I).



## November 2013 – November 2014

Shift traffic onto northbound lanes as two-lane traffic.



## July 2012 – January 2015

Roadway paving and temporary road markings will be put down throughout the work zone as sections are completed.



## August 2015 – April 2016

Final paving layer and road markings will be put down. The outermost lanes will be installed first, followed by the inner lanes. Traffic will be shifted onto the completed lanes.



	Construction
	Traffic Shift
	Paving
<b>Project Hotline: (828) 964-3260</b>	

