

DIVISION: 1**CHANGES BETWEEN THE DRAFT STIP 20-29 AND CURRENT STIP**

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-3419	DARE	US 158	US 64-NC 12 TO EASTERN END OF CURRITUCK SOUND BRIDGE. ACCESS MANAGEMENT IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 28.
R-4457	DARE	US 158	NC 12. IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
R-5806	PERQUIMANS	SR 1336 (HARVEY POINT ROAD)	US 17 TO SR 1350 (CHURCHES LANE). MODERNIZE ROADWAY.	RIGHT OF WAY ACCELERATED FROM FY 22 TO FY 19 AND CONSTRUCTION ACCELERATED FROM FY 23 TO FY 20.
R-5856	CAMDEN PASQUOTANK	US 17 (FUTURE I-87)	US 17/US 158 NORTH OF ELIZABETH CITY TO VIRGINIA STATE LINE. UPGRADE ROADWAY TO INTERSTATE STANDARDS.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
R-5869	PERQUIMANS	US 17	SOUTH OF US 17 BUSINESS (EDENTON ROAD) TO NORTH OF SR 1220 (WIGGINS ROAD). UPGRADE ROADWAY AND CONVERT INTERSECTIONS TO INTERCHANGES.	SEGMENT A: TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 24 TO FY 26 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 28. SEGMENT B: TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 23 TO FY 26 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 28.
R-5879	MARTIN	US 13/US 17	MAIN STREET IN WILLIAMSTON. IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5936	WASHINGTON	SR 1126 (ROPER NEWLAND ROAD)	SR 1128 (A CANAL ROAD) TO SR 1183 (SHORE DRIVE). MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5937	WASHINGTON	SR 1106 (MORATTOCK ROAD)	SR 1100 (LONG RIDGE ROAD) TO NC 32 SOUTH. MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5938	GATES CHOWAN	NC 32	NC 37 (GLIDEN ROAD) TO VIRGINIA STATE LINE. MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5939	PERQUIMANS	SR 1300 (NEW HOPE ROAD)	WOODLAND CHURCH ROAD TO WOODVILLE ROAD (SR 1329). MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5940	TYRRELL	US 64	COLUMBIA TO ALLIGATOR RIVER BRIDGE. MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.

DIVISION: 2**CHANGES BETWEEN THE DRAFT STIP 20-29 AND CURRENT STIP**

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-2553	LENOIR	US 70 (FUTURE I-42)	EXISTING FREEWAY NEAR LAGRANGE TO EXISTING FREEWAY NEAR DOVER. UPGRADE ROADWAY TO FREEWAY, PART ON NEW LOCATION.	SEGMENT B: BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 29. SEGMENT C: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
R-3403	CRAVEN	US 17	MILLS STREET IN BRIDGETON TO NC 43. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 24.
R-4746	CARTERET	US 70, NC 12	SR 1429 (OLGA ROAD) TO SR 1350 (WHITEHURST ROAD). UPGRADE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
R-5777	CRAVEN	US 70	SR 1124 (GRANTHAM ROAD) TO THE PROPOSED US 70 HAVELOCK BYPASS. UPGRADE ROADWAY TO FREEWAY.	SEGMENT D: BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH CONSTRUCTION IN FY 20.
R-5814	LENOIR GREENE	US 258	SR 1101 (BROWNTOWN ROAD) TO SR 2010 (C. F. HARVEY PARKWAY). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 23 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 27.
R-5815	LENOIR PITT	NC 11	PROPOSED GREENVILLE SOUTHWEST BYPASS TO PROPOSED HARVEY PARKWAY EXTENSION. UPGRADE TO INTERSTATE STANDARDS.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
R-5884	CARTERET	NC 58 (EMERALD DRIVE)	LOON STREET. INSTALL ROUNDABOUT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
R-5886	CARTERET	NC 58 (EMERALD DRIVE)	SR 1000 (COAST GUARD ROAD). INSTALL ROUNDABOUT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5898	GREENE	NC 58 (KINGOLD BOULEVARD)	SR 1105 (GREENRIDGE ROAD) TO CAROLINA DRIVE. UPGRADE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION AFTER FY 29.
R-5941	CARTERET	SR 1175 (BRIDGES STREET)	SR 1243 (BARBOUR ROAD). REALIGN INTERSECTIONS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5942	GREENE	US 13, US 258	NC 91 TO US 258 SPLIT. UPGRADE TO FREEWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
R-5943	GREENE	US 13	SR 1104 (HULL ROAD). UPGRADE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5944	CARTERET	NC 58 (EMERALD DRIVE)	MANGROVE DRIVE. UPGRADE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5945	CARTERET	US 70 (LIVE OAK STREET)	NC 101 TO SR 1429 (OLGA ROAD). ACCESS MANAGEMENT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-5946	CARTERET	US 70 (LIVE OAK STREET)	SR 1310 (LENNOXVILLE ROAD). UPGRADE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5962	CARTERET	US 70 (CEDAR STREET)	US 70 (LIVE OAK STREET). CONSTRUCT ROUNDABOUT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
U-5860	BEAUFORT	SR 1306 (15TH STREET)	US 17 BUSINESS (CAROLINA AVENUE) TO BROWN STREET. WIDEN TO MULTI-LANES.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 24 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 28.
U-5876	CARTERET	US 70 (ARENDELL STREET)	4TH STREET TO SR 1175 (RADIO ISLAND ROAD). WIDEN TO MULTI-LANES.	CONTRACT METHOD CHANGED FROM DESIGN BUILD TO DESIGN BID BUILD. RIGHT OF WAY REMAINS IN FY 20. CONSTRUCTION CHANGED FROM FY 20 TO FY 22.
U-6102	CRAVEN	US 70	SR 1309 (GLENBURNIE ROAD). IMPROVE INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION AFTER FY 29.
U-6195	PITT	SR 1204 (STANTONSBURG ROAD)	SR 1204 (B'S BARBEQUE ROAD) TO NC 11 (MEMORIAL DRIVE). ACCESS MANAGEMENT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
U-6196	PITT	SR 1702 (EVANS STREET)	SR 1155 (RED BANKS ROAD) TO WEST 5TH STREET. ACCESS MANAGEMENT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28 AND CONSTRUCTION AFTER FY 29.
U-6197	PITT	SR 1711 (WORTHINGTON ROAD)	SR 1725 (COUNTY HOME ROAD). UPGRADE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6198	CRAVEN	US 17 ALTERNATE (MARTIN LUTHER KING JR. BOULEVARD)	US 70 TO SR 1278 (TRENT ROAD). UGRADE TO SUPERSTREET.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
U-6215	PITT	NC 33	SR 1755 (BLACKJACK-SIMPSON ROAD) TO SR 1760 (MOBLEYS BRIDGE ROAD). WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.

DIVISION: 3**CHANGES BETWEEN THE DRAFT STIP 20-29 AND CURRENT STIP**

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-2303	CUMBERLAND SAMPSON DUPLIN	NC 24	WEST OF SR 1006 (MAXWELL ROAD/CLINTON ROAD) IN CUMBERLAND COUNTY TO I-40 IN DUPLIN COUNTY AT WARSAW. FOUR LANES DIVIDED, PART ON NEW LOCATION.	SEGMENT F: BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
R-4462	BRUNSWICK	US 74/US 76	NC 87 (MACO ROAD). UPGRADE AT-GRADE INTERSECTION TO AN INTERCHANGE.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
R-5877	PENDER	US 17	NC 210 (SURF CITY). CONSTRUCT CONTINUOUS GREEN T-INTERSECTION (CGT) AT US 17 AND NC 210 NEAR SURF CITY	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5885	ONSLOW	NC 24 (WEST CORBETT AVENUE)	BELGRADE-SWANSBORO ROAD TO FRONT STREET. CONSTRUCT SUPERSTREET.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
R-5899	PENDER	NC 210	SR 1560 (WATTS LANDING ROAD). CONSTRUCT ROUNDABOUT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
R-5900	PENDER	NC 50/NC 210	SR 1534 (BELT ROAD). CONSTRUCT ROUNDABOUT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
R-5947	BRUNSWICK	NC 211	SR 1112 (SUNSET HARBOR ROAD) TO NC 906 (MIDWAY ROAD). WIDEN ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
R-5948	ONSLOW	SR 1509 (QUEENS CREEK ROAD)	JONES ROAD TO SR 1565 (SMALLWOOD ROAD). WIDEN ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
U-3125	DUPLIN SAMPSON WAYNE	US 117 (FUTURE I-795)	NORTH OF SR 1135 (COUNTRY CLUB ROAD) TO I-795. UPGRADE ROADWAY TO INTERSTATE STANDARDS, PART ON NEW LOCATION.	SEGMENTS E AND F: BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28 AND CONSTRUCTION AFTER FY 29.
U-4738	NEW HANOVER BRUNSWICK	NEW ROUTE (CAPE FEAR CROSSING)	US 17 TO US 421 (INDEPENDENCE BOULEVARD-CAROLINA BEACH ROAD) INTERSECTION. CONSTRUCT A NEW FACILITY WITH STRUCTURE OVER THE CAPE FEAR RIVER.	SEGMENT A: BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28 AND CONSTRUCTION AFTER FY 29.
U-4902	NEW HANOVER	US 17 BUSINESS (MARKET STREET)	COLONIAL DRIVE TO SR 1402 (PORTERS NECK ROAD). ACCESS MANAGEMENT IMPROVEMENTS.	SEGMENT B: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 25.
U-5702	NEW HANOVER	NC 132 (COLLEGE ROAD)	SR 1272 (NEW CENTRE DRIVE) TO US 421 (CAROLINA BEACH ROAD). ACCESS MANAGEMENT AND TRAVEL TIME IMPROVEMENTS.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25. SEGMENT B: BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 29.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5704	NEW HANOVER	NC 132 (COLLEGE ROAD)	US 76 (OLEANDER DRIVE). CONSTRUCT INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
U-5716	ONslow	NC 24	US 258 (RICHLANDS HIGHWAY) INTERSECTION. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
U-5729	NEW HANOVER	US 421 (CAROLINA BEACH ROAD)	US 421 (BURNETT AVENUE) TO US 117 (SHIPYARD BOULEVARD) IN WILMINGTON. UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
U-5731	NEW HANOVER	US 74	US 17/US 421 IN WILMINGTON. CONSTRUCT A FLY-OVER AND FREE FLOW RAMP AT INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
U-5732	PENDER	US 17	SR 1582 (WASHINGTON ACRES ROAD) TO SR 1563 (SLOOP POINT LOOP ROAD). CONVERT TO SUPERSTREET.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
U-5733	ONslow	NC 111 (CATHERINE LAKE ROAD)	US 258 (RICHLANDS HIGHWAY) TO SR 1308 (GUM BRANCH ROAD). CONSTRUCT EXTENSION OF NC 111 ON NEW LOCATION.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
U-5734	NEW HANOVER	US 421 (SOUTH FRONT STREET)	US 17 BUSINESS/US 76/US 421 (CAPE FEAR MEMORIAL BRIDGE) TO US 421 (BURNETT BOULEVARD) IN WILMINGTON. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 21 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 23 TO FY 25.
U-5735	ONslow	US 17 (WILMINGTON HIGHWAY)	SR 1130 (OLD MAPLEHURST ROAD) IN JACKSONVILLE. CONSTRUCT INTERCHANGE AND ASSOCIATED IMPROVEMENTS TO MCAS NEW RIVER MAIN GATE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 24.
U-5741	ONslow	NC 24 (LEJEUNE BOULEVARD)	NC 24 BUSINESS (JOHNSON BOULEVARD) TO NC 172. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-5793	ONslow	SR 1308 (GUM BRANCH ROAD)	SR 1322 (SUMMERSILL SCHOOL ROAD) TO SR 1390 (COUNTRY CLUB BOULEVARD). UPGRADE TO SUPERSTREET.	SEGMENTS A AND B: BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
U-5863	NEW HANOVER	NC 133 (CASTLE HAYNE ROAD)	I-140/US 17 (WILMINGTON BYPASS) TO SR 1310 (DIVISION DRIVE) IN WILMINGTON. WIDEN TO MULTI-LANES	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-5881	NEW HANOVER	NC 132 (COLLEGE ROAD)	SR 2048 (GORDON ROAD) TO SR 1272 (NEW CENTRE DRIVE). UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
U-5903	ONslow	SR 1336 (HENDERSON ROAD)	SR 1308 (GUM BRANCH ROAD) TO NC 53 WESTERN BOULEVARD. UPGRADE TO SUPERSTREET.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
U-5932	BRUNSWICK	US 17	NC 211. CONVERT INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-6080	NEW HANOVER	SR 1175 (KERR AVENUE)	PATRICK AVENUE TO SR 1411 (WRIGHTSVILLE AVENUE). WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
U-6081	ONslow	NC 53 (WESTERN BOULEVARD)	SR 1308 (GUM BRANCH ROAD) TO US 17 (MARINE BOULEVARD). UPGRADE TO SUPERSTREET.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 25 TO FY 26 AND CONSTRUCTION DELAYED FROM FY 27 TO FY 29.
U-6083	NEW HANOVER	NORTH 23RD STREET	US 74 (MARTIN LUTHER KING, JR. PARKWAY) TO NC 133 (CASTLE HAYNE ROAD). WIDEN.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
U-6104	BRUNSWICK	US 17 (SHALLOTTE BYPASS)	US 17 BUSINESS SOUTH (MAIN STREET). UPGRADE EXISTING AT GRADE INTERSECTION TO INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 29.
U-6107	ONslow	US 17	MCDANIEL DRIVE /WORKSHOP LANE. UPGRADE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6126	SAMPSON	NC 24 (SOUTHWEST BOULEVARD/MLK JR BOULEVARD)	BUTLER ROAD/TRAM ROAD. IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
U-6128	NEW HANOVER	US 76 (OLEANDER DRIVE)	GREENVILLE LOOP ROAD AND GREENVILLE AVENUE. UPGRADE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
U-6148	ONslow	US 258/NC 24 (RICHLANDS HIGHWAY)	SR 1329 (RHODESTOWN FIRE DEPARTMENT ROAD). IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
U-6199	NEW HANOVER	WILMINGTON	WILMINGTON CITYWIDE SIGNAL SYSTEM.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6200	ONslow	SR 1308 (GUM BRANCH ROAD)	WILLIAMSBURG PARKWAY TO INDIAN DRIVE. UPGRADE TO SUPERSTREET.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
U-6201	NEW HANOVER	SR 1175 (KERR AVENUE)	SR 1411 (WRIGHTSVILLE AVENUE) TO US 76 (OLEANDER DRIVE). CONSTRUCT ROUNDABOUT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6202	NEW HANOVER	SR 2048 (GORDON ROAD)	US 17 (MARKET STREET) TO I-40. WIDEN ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.

DIVISION: 4**CHANGES BETWEEN THE DRAFT STIP 20-29 AND CURRENT STIP**

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-5986	CUMBERLAND HARNETT JOHNSTON	I-95	I-95 BUSINESS/US 301 (EXIT 56) TO I-40 (EXIT 81). WIDEN TO EIGHT LANES.	SEGMENT C: BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH CONSTRUCTION IN FY 20.
I-6061	JOHNSTON	I-95	SR 1003 (BROGDEN ROAD). IMPROVE INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
I-6062	JOHNSTON	I-95	SR 2339 (BAGLEY ROAD). IMPROVE INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
R-2829	WAKE JOHNSTON	NEW ROUTE (FUTURE NC 540)	EASTERN WAKE FREEWAY / TRIANGLE EXPRESSWAY SOUTHEAST EXTENSION (RALEIGH OUTER LOOP), I-40 TO US 64 / US 264 BYPASS. FREEWAY ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 27 TO FY 28.
R-5761	JOHNSTON	NC 242	SR 1168 (TARHEEL ROAD) TO I-40. WIDEN ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
R-5818	WAYNE	US 117	SR 1144 (LEE'S COUNTRY CLUB ROAD) TO SR 1147 (OLD SMITH CHAPEL ROAD). CONSTRUCT NEW ROUTE AND INTERCHANGE.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
R-5829	WAYNE JOHNSTON	US 70	US 70 BYPASS TO EAST OF SR 2314 (PONDFIELD ROAD). UPGRADE TO FREEWAY STANDARDS.	SEGMENT A: CONTRACT METHOD CHANGED FROM DESIGN BUILD TO DESIGN BID BUILD. RIGHT OF WAY REMAINS IN FY 23. CONSTRUCTION CHANGED FROM FY 23 TO FY 25.
R-5949	EDGECOMBE	US 258	SR 1601 (COLONIAL ROAD) TO US 64. WIDEN ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
R-5950	JOHNSTON	SR 1501 (SWIFT CREEK ROAD)	AIRPORT INDUSTRIAL DRIVE TO DRIVEWAY JUST NORTH OF JOHNSTON COUNTY AIRPORT. WIDEN ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
U-3125	DUPLIN SAMPSON WAYNE	US 117 (FUTURE I- 795)	NORTH OF SR 1135 (COUNTRY CLUB ROAD) TO I-795. UPGRADE ROADWAY TO INTERSTATE STANDARDS, PART ON NEW LOCATION.	SEGMENTS E AND F: BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28 AND CONSTRUCTION AFTER FY 29.
U-4424	EDGECOMBE	NC 111 (WILSON STREET)	US 64 ALTERNATE (WESTERN BOULEVARD) TO NC 122 (MCNAIR ROAD). WIDEN TO THREE LANES.	RIGHT OF WAY ACCELERATED FROM FY 24 TO FY 19 AND CONSTRUCTION FROM FY 26 TO FY 21 DUE TO UTILIZATION OF BUILD NC BONDS.
U-5997	WAYNE	SR 2075 (WEST ASH STREET)	US 117/I-795 TO VIRGINIA STREET. WIDEN TO MULTI- LANES.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
U-6000	WILSON	NC 58	NC 42/SR 1516 (WARD BOULEVARD) TO SR 1165 (FOREST HILLS ROAD). WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-6101	JOHNSTON WAKE	I-40; I-87; I-440; US 1 / US 64	I-40 FROM SR 1728 (WADE AVENUE) TO NC 42, I-440, I-87 FROM I-40 TO I-540, US 1 FROM NC 540 TO I-40. CONVERT FACILITIES TO MANAGED FREEWAYS, TO INCLUDE RAMP METERING.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
U-6110	WAYNE	US 70 (FUTURE I-42)	SR 1711 (NORTH OAK FOREST ROAD). IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6111	WILSON	NC 58 (NASH STREET NW)	SR 1330 (AIRPORT ROAD)/SR 1332 (LAKE WILSON ROAD). IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6113	WAKE JOHNSTON	US 70 BUSINESS	GREENFIELD PARKWAY TO NC 42. UPGRADE ROADWAY TO SUPERSTREET.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 29.
U-6203	JOHNSTON	NC 210	NC 50 TO SR 1330 (RALEIGH ROAD). UPGRADE TO SUPERSTREET.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
U-6204	WAYNE	SR 1556 (WAYNE MEMORIAL DRIVE)	COUNTRY DAY ROAD TO NEW HOPE ROAD. ACCESS MANAGEMENT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
U-6205	WAYNE	SR 1556 (WAYNE MEMORIAL DRIVE)	US 70 BYPASS TO SR 1572 (SAULSTON ROAD). WIDEN ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
U-6206	WAYNE	SR 1713 (MILLER'S CHAPEL ROAD)	US 70 TO SR 1712 (THOROUGHFARE ROAD). MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
U-6207	WAYNE	NC 581 (BILL LANE BOULEVARD)	ARRINGTON BRIDGE ROAD TO NC 111. MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
U-6208	JOHNSTON	NEW ROUTE	SR 1010 (CLEVELAND ROAD) TO NC 42. CONSTRUCT ROADWAY ON NEW LOCATION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28 AND CONSTRUCTION AFTER FY 29.
U-6216	JOHNSTON	SR 1010 (CLEVELAND ROAD)	NC 42 TO SR 1555 (BARBER MILL ROAD). WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.

DIVISION: 5**CHANGES BETWEEN THE DRAFT STIP 20-29 AND CURRENT STIP**

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-0305	DURHAM ORANGE	I-85	WEST OF SR 1006 (ORANGE GROVE ROAD) IN ORANGE COUNTY TO WEST OF SR 1400 (SPARGER ROAD) IN DURHAM COUNTY. ADD LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 28.
I-3306	ORANGE DURHAM	I-40	I-85 IN ORANGE COUNTY TO NC 147 (DURHAM FREEWAY / TRIANGLE EXPRESSWAY) IN DURHAM COUNTY. WIDEN TO SIX LANES AND INSTALL ITS.	BASED ON RESULTS OF P5.0, SEGMENTS AA AND AB ADDED WITH RIGHT OF WAY IN FY 20 AND CONSTRUCTION IN FY 22. BASED ON PRIORITY NEEDS. SEGMENT AC RIGHT OF WAY ACCELERATED FROM FY 21 TO FY 20 AND CONSTRUCTION FROM FY 23 TO FY 22.
I-5701	WAKE	I-40 / US 64	I-440 / US 1 / US 64 TO SR 1370 (LAKE WHEELER ROAD) IN RALEIGH. ADD LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
I-5702	DURHAM WAKE	I-40	US 15 / US 501 IN DURHAM COUNTY TO SR 1728 (WADE AVENUE) IN WAKE COUNTY. CONSTRUCT MANAGED LANES.	BASED ON RESULTS OF P5.0, SEGMENT B RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 27 TO UNFUNDED.
I-5703	WAKE	I-40	I-440 / US 1 / US 64 INTERCHANGE IN RALEIGH. RECONSTRUCT INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
I-5870	WAKE	I-440 / US 1	WEST OF RIDGE ROAD TO EAST OF US 70 (GLENWOOD AVENUE) IN RALEIGH. CONSTRUCT NEW INTERCHANGE AT RIDGE ROAD TO CONNECT WITH CRABTREE VALLEY AVENUE, REALIGN I-440 / US 1 INTERCHANGE WITH US 70 (GLENWOOD AVENUE), REALIGN AND WIDEN CRABTREE VALLEY AVENUE BETWE	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 22 TO FY 25.
I-5966	WAKE	I-40	SR 1002 (AVIATION PARKWAY) TO SR 1652 (HARRISON AVENUE) IN CARY. CONSTRUCT AUXILIARY LANES IN BOTH DIRECTIONS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
I-5970	WAKE	I-440 / US 1	US 401 (CAPITAL BOULEVARD) IN RALEIGH. INTERCHANGE IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 24 TO FY 26.
I-5982	DURHAM WAKE	I-540	I-40 IN DURHAM TO I-495 / US 64 / US 264 IN KNIGHTDALE. CONSTRUCT MANAGED SHOULDERS.	BASED ON RESULTS OF P5.0, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 25 TO UNFUNDED.
I-6005	WAKE	I-87 / US 64 / US 264	US 64 BUSINESS (WENDELL BOULEVARD) TO US 264. WIDEN TO 6 LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 28.
I-6006	DURHAM WAKE	I-40	NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY AND CONSTRUCTION IN FY 25.
I-6007	WAKE	I-87 / US 64 / US 264	SR 2233 (SMITHFIELD ROAD). CONVERT INTERCHANGE TO DIVERGING DIAMOND.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-6010	DURHAM	I-85 / US 15	EAST OF SR 1827 (MIDLAND TERRACE) TO SR 1632 (RED MILL ROAD) IN DURHAM. ADD LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27.
R-2829	WAKE JOHNSTON	NEW ROUTE (FUTURE NC 540)	EASTERN WAKE FREEWAY / TRIANGLE EXPRESSWAY SOUTHEAST EXTENSION (RALEIGH OUTER LOOP), I-40 TO US 64 / US 264 BYPASS. FREEWAY ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 27 TO FY 28.
R-5887	CHATHAM WAKE	US 64	NC 751. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5893	FRANKLIN	NC 56	SR 1114 (PEACH ORCHARD ROAD) TO US 401 IN LOUISBURG. WIDEN TO 4 LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28.
U-2823	WAKE	US 70	I-540 TO HILLBURN DRIVE IN RALEIGH. ADD LANES AND CONVERT TO SUPERSTREET.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 21 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 23 TO FY 28.
U-2901	WAKE	NC 55 (WILLIAMS STREET)	US 1 TO NORTH OF SR 1160 (OLIVE CHAPEL ROAD) IN APEX. WIDEN TO A MULTILANE CURB AND GUTTER FACILITY.	TO ASSIST IN BALANCING FUNDS, SEGMENT B CONSTRUCTION DELAYED FROM FY 21 TO FY 24.
U-5301	WAKE	US 64	WEST OF SR 1308 (LAURA DUNCAN ROAD) TO US 1 IN APEX AND CARY. CORRIDOR UPGRADE AND IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 24.
U-5304	ORANGE DURHAM	US 15 / US 501 (FORDHAM BOULEVARD)	NC 86 (SOUTH COLUMBIA STREET) TO I-40 IN CHAPEL HILL. UPGRADE CORRIDOR.	TO ASSIST IN BALANCING FUNDS AND ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 24 TO FY 26 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 28 FOR SEGMENTS A, B, D, E, AND F.
U-5307	WAKE	US 1	I-540 IN RALEIGH TO SR 1909 (PURNELL ROAD) / SR 1931 (HARRIS ROAD) IN WAKE FOREST. UPGRADE ROADWAY TO CONTROLLED ACCESS FACILITY.	TO ASSIST IN BALANCING FUNDS, SEGMENT A, B, AND C RIGHT OF WAY DELAYED FROM FY 21 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 24; AND SEGMENT D RIGHT OF WAY DELAYED FROM FY 24 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 24 TO FY 28.
U-5720	DURHAM WAKE	US 70 (MIAMI BOULEVARD)	LYNN ROAD IN DURHAM TO WEST OF ALEXANDER DRIVE IN RALEIGH. UPGRADE TO CONTROLLED-ACCESS FACILITY AND CONVERT AT-GRADE INTERSECTION WITH SR 1811 (SHERRON ROAD) / SR 1959 (SOUTH MIAMI BOULEVARD) TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENTS A AND B DELAYED FROM FY 22 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 25. BASED ON RESULTS OF P5.0, SEGMENT C RIGHT OF WAY DELAYED FROM FY 25 TO UNFUNDED AND CONSTRUCTION FROM FY 27 TO UNFUNDED.
U-5748	WAKE	US 401	SR 2044 (LIGON MILL ROAD) / SR 2224 (MITCHELL MILL ROAD) IN RALEIGH. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
U-5751	WAKE	US 401	NC 55 IN FUQUAY-VARINA. CONVERT INTERSECTION TO TRUMPET INTERCHANGE, TO INCLUDE CONVERSION OF NC 55 / NC 42 INTERSECTION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 24.
U-5774	DURHAM ORANGE	NC 54	US 15 / US 501 IN CHAPEL HILL TO NC 55 IN DURHAM. UPGRADE ROADWAY CORRIDOR.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION FOR SEGMENTS B AND C DELAYED FROM FY 24 TO FY 25. BASED ON RESULTS OF P5.0, SEGMENT F ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 29, AND SEGMENT H RIGHT OF WAY DELAYED FROM FY 23 TO UNFUNDED AND CONSTRUCTION FROM FY 25 TO UNFUNDED.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5934	DURHAM	NC 147	I-40 TO FUTURE I-885 (EAST END CONNECTOR) IN DURHAM. ADD LANES AND REHABILITATE PAVEMENT.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
U-5936	WAKE	SR 1728 (WADE AVENUE)	I-40 TO I-440 IN RALEIGH. ADD LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 21 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 23 TO FY 25.
U-5937	DURHAM	NC 147 (DURHAM FREEWAY)	SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
U-5966	WAKE	NEW ROUTE	SR 1613 (MCCRIMMON PARKWAY) TO NC 540 IN MORRISVILLE. CONSTRUCT MULTILANE FACILITY ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 21 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 23 TO FY 27.
U-5980	WAKE	US 401 / NC 42 / NC 55	SR 2768 / SR 5056 (NORTH JUDD PARKWAY) TO NC 42 / NC 55. ACCESS MANAGEMENT IMPROVEMENTS.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 23 TO UNFUNDED AND CONSTRUCTION FROM FY 25 TO UNFUNDED.
U-5981	WAKE	US 1	NC 55 INTERCHANGE IN APEX. IMPROVE INTERCHANGE AND UPGRADE NC 55 NORTHBOUND FROM SR 1444 (LUFKIN ROAD) TO US 1.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 24 TO UNFUNDED AND CONSTRUCTION DELAYED FROM FY 26 TO UNFUNDED.
U-6066	WAKE	US 1	NC 55 IN APEX TO US 64 IN CARY. ADD LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 24 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 28.
U-6067	DURHAM	US 15 / US 501	I-40, SR (MOUNT MORIAH ROAD), AND SOUTHWEST DURHAM PARKWAY IN DURHAM. IMPROVE INTERCHANGE / INTERSECTION AREA.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 28.
U-6101	JOHNSTON WAKE	I-40; I-87; I-440; US 1 / US 64	I-40 FROM SR 1728 (WADE AVENUE) TO NC 42, I-440, I-87 FROM I-40 TO I-540, US 1 FROM NC 540 TO I-40. CONVERT FACILITIES TO MANAGED FREEWAYS, TO INCLUDE RAMP METERING.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
U-6112	WAKE	US 401	SR 1010 (TEN-TEN ROAD). CONVERT EXISTING SIGNALIZED INTERSECTION TO SQUARE-LOOP INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 29.
U-6113	WAKE JOHNSTON	US 70 BUSINESS	GREENFIELD PARKWAY TO NC 42. UPGRADE ROADWAY TO SUPERSTREET.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 29.
U-6116	WAKE	US 401	SR 1375 (SIMPKINS ROAD) TO SR 2538 (MECHANICAL BOULEVARD) IN GARNER. WIDEN TO 6 LANES AND CONVERT TO SUPERSTREET.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27.
U-6117	WAKE	VARIOUS	APEX TOWNWIDE SIGNAL SYSTEM. UPGRADE EXISTING INFRASTRUCTURE AND INSTALL NEW FIBER, CONTROLLERS, SIGNALS, AND OTHER EQUIPMENT AS NECESSARY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28.
U-6118	DURHAM	NC 55	MERIDIAN PARKWAY TO I-40 INTERCHANGE IN DURHAM. ADD THIRD SOUTHBOUND LANE AND UPGRADE RAMP TERMINALS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-6119	WAKE	VARIOUS	RALEIGH CITYWIDE SIGNAL SYSTEM. UPGRADE SOFTWARE FOR EXISTING ITS SYSTEM.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28.
U-6120	DURHAM	NC 98 (HOLLOWAY STREET)	SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
U-6193	WAKE	SR 1664 (DURALEIGH ROAD)	SR 3009 (EDWARDS MILL ROAD) IN RALEIGH.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
U-6194	WAKE	VARIOUS	GARNER CITYWIDE SIGNAL SYSTEM	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
U-6217	WAKE	SR 1152 (HOLLY SPRINGS ROAD)	SR 1010 (TEN-TEN ROAD) TO SR 3977 (CARY PARKWAY). IMPROVE INTERSECTIONS AT SR 1010, SR 1379 (PENNY ROAD), AND SR 3977.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.

DIVISION: 6**CHANGES BETWEEN THE DRAFT STIP 20-29 AND CURRENT STIP**

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-5986	CUMBERLAND HARNETT JOHNSTON	I-95	I-95 BUSINESS/US 301 (EXIT 56) TO I-40 (EXIT 81). WIDEN TO EIGHT LANES.	SEGMENT C: BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH CONSTRUCTION IN FY 20.
I-5987	ROBESON CUMBERLAND	I-95	US 301 (EXIT 22) TO I-95 BUSINESS/US 301 (EXIT 40). WIDEN TO EIGHT LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 22 TO FY 23. CONSTRUCTION ACCELERATED FROM AFTER FY 29 TO FY 26 DUE TO UTILIZATION OF BUILD NC BONDS.
I-6011	COLUMBUS ROBESON	I-74, US 74	NC 41 NEAR LUMBERTON TO US 76 NEAR CHADBOURN. UPGRADE US 74 TO INTERSTATE STANDARDS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
R-2303	CUMBERLAND SAMPSON DUPLIN	NC 24	WEST OF SR 1006 (MAXWELL ROAD/CLINTON ROAD) IN CUMBERLAND COUNTY TO I-40 IN DUPLIN COUNTY AT WARSAW. FOUR LANES DIVIDED, PART ON NEW LOCATION.	SEGMENT F: BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
R-2561	COLUMBUS BLADEN	NC 87	ELIZABETHTOWN BYPASS IN BLADEN COUNTY TO US 74/US 76 IN COLUMBUS COUNTY. WIDEN TO MULTI- LANES.	SEGMENT C: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 25 TO FY 29 AND CONSTRUCTION DELAYED FROM FY 27 TO AFTER 29.
R-5888	ROBESON	NC 41 (MARTIN LUTHER KING DRIVE)	SR 2110 (SNAKE ROAD) TO SYCAMORE LANE. WIDEN EXISTING ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 28.
R-5890	HARNETT	US 401 (NORTH MAIN STREET)	PARKER LANE TO MCKINNEY PARKWAY. CONSTRUCT MEDIAN.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 24 AND CONSTRUCTION IN FY 27.
R-5904	ROBESON	NC 20	SR 1743 (COVINGTON FARM ROAD) TO I-95. WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 29.
R-5951	ROBESON	NC 41 (MARTIN LUTHER KING DRIVE)	US 74 TO MARION ROAD. WIDEN ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
R-5952	COLUMBUS	US 701 BYPASS	SR 1305 (COMPLEX STREET). UPGRADE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5953	HARNETT	NC 55	NC 27 IN COATS TO OLD STAGE ROAD (NORTH). WIDEN ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28 AND CONSTRUCTION AFTER FY 29.
R-5954	ROBESON	SR 1945 (MEADOW ROAD)	SR 1984 (LINKHAW ROAD). IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-5955	ROBESON	SR 1997 (FAYETTEVILLE ROAD)	I-95 TO FARRINGDOM STREET. WIDEN ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
U-3424	CUMBERLAND	SR 1410 (BUNCE ROAD)	US 401 (RAEFORD ROAD) TO SR 1400 (CLIFFDALE ROAD). WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
U-4403	CUMBERLAND	US 401 (RAMSEY STREET)	US 401 BUSINESS (MARTIN LUTHER KING, JR. FREEWAY) TO NORTH OF SLOCUMB ROAD. WIDEN TO MULTI-LANES.	SEGMENT C: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 24 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 27.
U-4414	CUMBERLAND	SR 1007 (ALL AMERICAN FREEWAY)	SR 1151 (OWEN DRIVE) TO NORTH OF SR 1437 (SANTA FE DRIVE). ADD ADDITIONAL LANES.	CONSTRUCTION ACCELERATED FROM FY 27 TO FY 25.
U-5015	CUMBERLAND	NC 210 (MURCHISON ROAD)	LANGDON STREET TO US 401 BYPASS. MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28 AND CONSTRUCTION AFTER FY 29.
U-5605	CUMBERLAND	SR 4202 (ODELL ROAD)	FORT BRAGG BOUNDARY TO NC 24/NC 87 (BRAGG BOULEVARD) IN SPRING LAKE. WIDEN TO MULTI-LANES, PART ON NEW LOCATION.	PROJECT DELETED AT THE REQUEST OF MPO AND DIVISION.
U-5802	CUMBERLAND	NEW ROUTE (SPRING LAKE BYPASS)	NC 210 (LILLINGTON HIGHWAY) TO NC 87 (BRAGG BOULEVARD). CONSTRUCT MULTI-LANE FACILITY, PART ON NEW LOCATION.	SEGMENTS A AND B: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 23 TO FY 26 AND CONSTRUCTION DELAYED FROM FY 23 TO FY 28. CONTRACT METHOD CHANGED FROM DESIGN BUILD TO DESIGN BID BUILD.
U-5930	CUMBERLAND	NC 24 (NORTH BRAGG BOULEVARD)	SR 1451 (MANCHESTER ROAD). CONSTRUCT INTERCHANGE.	CONTRACT METHOD CHANGED FROM DESIGN BUILD TO DESIGN BID BUILD. RIGHT OF WAY REMAINS IN FY 23. CONSTRUCTION CHANGED FROM FY 23 TO FY 25.
U-6051	CUMBERLAND HOKE	SR 1003 (CAMDEN ROAD)	SR 1406 (ROCKFISH ROAD) IN HOKE COUNTY TO FAYETTEVILLE LOOP (PROPOSED I-295) IN CUMBERLAND COUNTY. WIDEN TO 4-LANE DIVIDED FACILITY WITH SIDEWALKS.	BASED ON RESULTS OF P5.0, SEGMENT A RIGHT OF WAY DELAYED FROM FY 25 TO UNFUNDED AND SEGMENT A CONSTRUCTION FROM FY 27 TO UNFUNDED.
U-6052	HARNETT	US 421 (CUMBERLAND STREET)	I-95 TO SR 1718 (ERWIN ROAD). ACCESS MANAGEMENT IMPROVEMENTS.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
U-6072	CUMBERLAND	SR 1112 (ROCKFISH ROAD)	STRICKLAND BRIDGE ROAD TO GOLFVIEW ROAD. WIDEN TO MULTI-LANES.	SEGMENT A: TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 25 TO FY 28 AND CONSTRUCTION DELAYED FROM FY 27 TO AFTER FY 29. SEGMENT B: BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
U-6133	CUMBERLAND	US 401 BUSINESS (SKIBO ROAD)	SR 1400 (CLIFFDALE ROAD). IMPROVE INTERSECTION	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 29.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-6152	CUMBERLAND	US 401 (ROBESON STREET)	US 401 (RAEFORD ROAD) TO BLOUNT STREET. ACCESS MANAGEMENT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 29.
U-6209	CUMBERLAND	SR 1400 (CLIFFDALE ROAD)	SR 1411 (BUNCE ROAD) TO MCPHERSON CHURCH ROAD. ACCESS MANAGEMENT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
U-6210	CUMBERLAND	SR 1104 (STRICKLAND ROAD)	US 401 TO FISHER ROAD. WIDEN ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
U-6213	CUMBERLAND	SR 1219 (IRELAND DRIVE)	SR 1141 (CUMBERLAND ROAD) TO US 401 (RAEFORD ROAD). WIDEN ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.

DIVISION: 7**CHANGES BETWEEN THE DRAFT STIP 20-29 AND CURRENT STIP**

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-0305	DURHAM ORANGE	I-85	WEST OF SR 1006 (ORANGE GROVE ROAD) IN ORANGE COUNTY TO WEST OF SR 1400 (SPARGER ROAD) IN DURHAM COUNTY. ADD LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 28.
I-3306	ORANGE DURHAM	I-40	I-85 IN ORANGE COUNTY TO NC 147 (DURHAM FREEWAY / TRIANGLE EXPRESSWAY) IN DURHAM COUNTY. WIDEN TO SIX LANES AND INSTALL ITS.	BASED ON RESULTS OF P5.0, SEGMENTS AA AND AB ADDED WITH RIGHT OF WAY IN FY 20 AND CONSTRUCTION IN FY 22. BASED ON PRIORITY NEEDS. SEGMENT AC RIGHT OF WAY ACCELERATED FROM FY 21 TO FY 20 AND CONSTRUCTION FROM FY 23 TO FY 22.
I-5965	GUILFORD	I-40 / BUSINESS 85 / US 29 / US 70 / US 220	US 220 / SR 1398 (FREEMAN MILL ROAD) TO US 29 / US 70 / US 220 IN GREENSBORO. ADD LANES, IMPROVE SR 1007 (RANDLEMAN ROAD) AND ELM-EUGENE STREET INTERCHANGES, AND REPLACE NORFOLK-SOUTHERN RAILROAD BRIDGE OVERPASS EAST OF ELM-EUGENE STREET.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 22 TO FY 26.
I-5967	ORANGE	I-85	SR 1009 (SOUTH CHURTON STREET) IN HILLSBOROUGH. INTERCHANGE IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
I-5981	FORSYTH GUILFORD	I-40	I-74 US 311 IN WINSTON-SALEM TO US 421 / BUSINESS 40 IN GUILFORD COUNTY. WIDEN TO 6 LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENTS A AND B DELAYED FROM FY 24 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 29. BASED ON RESULTS OF P5.0, SEGMENT C ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 29.
I-5983	ORANGE	I-85	WEST OF SR 1713 TO DURHAM COUNTY LINE. WIDEN TO 6 LANES.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 25 TO UNFUNDED AND CONSTRUCTION FROM FY 27 TO UNFUNDED.
I-5989	GUILFORD	I-73 / US 421	US 29 / US 70 / BUSINESS 85 INTERCHANGE. RECONFIGURE I-73 SOUTHBOUND TO US 29 / US 70 / BUSINESS 85 NORTHBOUND RAMP.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 23 TO UNFUNDED AND CONSTRUCTION FROM FY 24 TO UNFUNDED.
I-6004	GUILFORD	I-40 / I-85	SR 3056 (ROCK CREEK DAIRY ROAD) INTERCHANGE. UPGRADE INTERCHANGE AREA.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
I-6009	ALAMANCE	I-40 / I-85	SR 1158 (HUFFMAN MILL ROAD) INTERCHANGE. CONSTRUCT ADDITIONAL LEFT TURN LANE ON I-40 WESTBOUND RAMP AND IMPROVE OPERATIONS AT SR 1308 (GARDEN ROAD) INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
I-6059	ALAMANCE	I-40 / I-85	SR 1981 (TROLLINGWOOD-HAWFIELDS ROAD) IN MEBANE. UPGRADE INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 28.
R-5766	ROCKINGHAM	NC 65 / NC 87	WEST OF SR 2371 (OLD COUNTY HOME ROAD) IN WENTWORTH TO US 158 / US 29 BUSINESS (FREEWAY DRIVE) IN REIDSVILLE. UPGRADE ROADWAY.	BASED ON RESULTS OF P5.0, SEGMENT C ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-5889	GUILFORD ROCKINGHAM	US 29 (FUTURE I-785)	SR 2565 (HICONE ROAD) IN GREENSBORO TO US 158 / NC 14 IN REIDSVILLE. UPGRADE CORRIDOR TO INTERSTATE STANDARDS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5925	CASWELL	NC 86	SR 1300 (PARK SPRINGS ROAD) TO CASWELL COUNTY SOLID WASTE CONVENIENCE CENTER. IMPROVE ROADWAY AND CONSTRUCT TURN LANES FROM SR 1300 TO CONVENIENCE CENTER.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 20 AND CONSTRUCTION IN FY 22.
R-5926	CASWELL	US 158 / NC 86	SR 1572 (COUNTY HOME ROAD) TO SR 1734 (RP FUQUAY ROAD). CONSTRUCT PASSING LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 28.
U-2581	GUILFORD	US 70	SR 3045 (MOUNT HOPE CHURCH ROAD) TO SR 3056 (ROCK CREEK DAIRY ROAD). WIDEN TO MULTILANES, PART ON NEW LOCATION.	BASED ON RESULTS OF P5.0, SEGMENT BB RIGHT OF WAY DELAYED FROM FY 23 TO UNFUNDED AND CONSTRUCTION FROM FY 24 TO UNFUNDED, AND SEGMENT BC RIGHT OF WAY DELAYED FROM FY 23 TO UNFUNDED AND CONSTRUCTION FROM FY 25 TO UNFUNDED.
U-5304	ORANGE DURHAM	US 15 / US 501 (FORDHAM BOULEVARD)	NC 86 (SOUTH COLUMBIA STREET) TO I-40 IN CHAPEL HILL. UPGRADE CORRIDOR.	TO ASSIST IN BALANCING FUNDS AND ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 24 TO FY 26 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 28 FOR SEGMENTS A, B, D, E, AND F.
U-5774	DURHAM ORANGE	NC 54	US 15 / US 501 IN CHAPEL HILL TO NC 55 IN DURHAM. UPGRADE ROADWAY CORRIDOR.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION FOR SEGMENTS B AND C DELAYED FROM FY 24 TO FY 25. BASED ON RESULTS OF P5.0, SEGMENT F ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 29, AND SEGMENT H RIGHT OF WAY DELAYED FROM FY 23 TO UNFUNDED AND CONSTRUCTION FROM FY 25 TO UNFUNDED.
U-5845	ORANGE	SR 1009 (SOUTH CHURTON STREET)	I-40 TO ENO RIVER IN HILLSBOROUGH. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
U-5892	GUILFORD	US 220 (BATTLEGROUND AVENUE)	WESTRIDGE ROAD TO COTSWOLD AVENUE IN GREENSBORO. ADD LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
U-5974	GUILFORD	NC 68	SR 1523 (HICKSWOOD ROAD) TO SR 1556 (GALLIMORE DAIRY ROAD) IN HIGH POINT. UPGRADE TO SUPERSTREET.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-6045	GUILFORD	SR 1850 (SANDY RIDGE ROAD)	I-40 TO SR 1008 (WEST MARKET STREET) IN GREENSBORO. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS AND ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 20 TO FY 26 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 28.
U-6050	GUILFORD	SR 1486 (EAST LEXINGTON AVENUE)	SR 1009 (NORTH MAIN STREET) TO SR 1471 (MONTLIEU AVENUE) IN HIGH POINT. WIDEN ROADWAY.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 24 TO UNFUNDED AND CONSTRUCTION FROM FY 26 TO UNFUNDED.
U-6061	GUILFORD	NC 610 (EAST FAIRFIELD ROAD)	SR 1009 (SOUTH MAIN STREET) TO NC 62 (LIBERTY STREET) IN HIGH POINT. WIDEN TO MULTILANES.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 24 TO UNFUNDED AND CONSTRUCTION FROM FY 26 TO UNFUNDED.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-6068	FORSYTH GUILFORD	US 421 (SALEM PARKWAY)	FUTURE I-74 IN KERNERSVILLE TO I-40 IN GUILFORD COUNTY. WIDEN TO 6 LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 24 TO FY 29 AND CONSTRUCTION DELAYED FROM FY 26 TO UNFUNDED.
U-6071	ORANGE	NC 54	SR 1007 (OLD FAYETTEVILLE ROAD) IN CARRBORO. INTERSECTION IMPROVEMENTS.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 24 TO UNFUNDED AND CONSTRUCTION FROM FY 26 TO UNFUNDED.
U-6100	GUILFORD	US 29; US 70; US 220	SR 4240 (GATE CITY BOULEVARD) TO SOUTH OF I-785 IN GREENSBORO. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS AND SAFETY ENHANCEMENTS, INCLUDING RAMP CLOSURES AND CONSOLIDATIONS, RECONFIGURE SR 2526 (SUMMIT AVENUE) / PHILLIPS AVENUE INTERCHANGE, AND REPLACE BRI	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 29.
U-6108	GUILFORD	US 220 / SR 2254 (WENDOVER AVENUE)	US 220 (BATTLEGROUND AVENUE) IN GREENSBORO. RECONFIGURE BATTLEGROUND AVENUE, LAWNDALE DRIVE, AND WESTOVER TERRACE BETWEEN FERNWOOD DRIVE AND WENDOVER AVENUE. IMPROVE TRAFFIC FLOW AND SAFETY. IMPROVE WENDOVER AVENUE CONNECTIONS AT WESTOVER TERRACE, BATTLEGROUND	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 28.
U-6114	ALAMANCE	NC 62 (ALAMANCE ROAD)	SR 1155 (HATCHERY ROAD) / BONNIE LANE INTERSECTION IN BURLINGTON. INSTALL TRAFFIC SIGNAL AND ADD TURN LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6115	ALAMANCE	NC 54	SR 1945 (RIVERBEND ROAD) / SR 2431 (JOHNSON STREET) TO SOUTH OF SR 2107 (WHITTEMORE ROAD) IN GRAHAM. IMPROVE SR 1945 (RIVERBEND ROAD) / SR 2431 (JOHNSON STREET) INTERSECTION, UPGRADE RAMP INTERSECTIONS AT I-40 / I-85, IMPROVE SR 2106 (WOODY ROAD) INTERSE	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
U-6121	GUILFORD	SR 1541 (WENDOVER AVENUE)	NC 68 (EASTCHESTER DRIVE) IN HIGH POINT TO SR 1541 (GUILFORD COLLEGE ROAD) IN GREENSBORO. WIDEN TO 6 LANES AND CONSTRUCT SIDEWALKS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6122	GUILFORD	NC 68	SR 1556 (GALLIMORE DAIRY ROAD) TO TRIAD CENTER DRIVE IN GREENSBORO. UPGRADE CORRIDOR TO SUPERSTREET.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6127	GUILFORD	NC 68	SR 2129 (FOGLEMAN ROAD) TO SR 2017 / SR 2269 (ALCORN ROAD) IN OAK RIDGE. ACCESS MANAGEMENT IMPROVEMENTS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6129	GUILFORD	WEST FRIENDLY AVENUE	PEMBROKE ROAD IN GREENSBORO. CONSTRUCT RIGHT TURN LANE ON PEMBROKE ROAD AND CONVERT EXISTING RIGHT TURN LANE TO A LEFT TURN TO PROVIDE DUAL LEFTS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
U-6131	ALAMANCE	NC 54 (WEST HARDEN STREET)	NC 49 (MAPLE AVENUE) IN GRAHAM. INSTALL DUAL LEFT TURN LANES IN WESTBOUND DIRECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-6132	ALAMANCE	SR 1716 (NORTH MAIN STREET)	SR 2396 (WEST PARKER STREET) IN GRAHAM. IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
U-6181	GUILFORD	SR 2835 (MCKNIGHT MILL ROAD)	SR 2842 (MINORWOOD ROAD). UPGRADE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 28.
U-6182	ALAMANCE	NC 87 (WEBB AVENUE)	SR 1515 (FLORA AVENUE). INSTALL TRAFFIC SIGNAL AND ADD TURN LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 28.
U-6183	ALAMANCE	NC 49 (ROXBORO ROAD)	SR 1928 (WILKINS ROAD) AND SR 1927 (BASON ROAD). UPGRADE K-TYPE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 28.
U-6184	ALAMANCE	NC 54 (CHAPEL HILL ROAD)	SR 1445 (SOUTH O'NEAL STREET) IN BURLINGTON. RECONFIGURE INTERSECTION TO MAKE O'NEAL STREET THE THROUGH MOVEMENT WITH NC 54 EAST OF THE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 28.
U-6185	GUILFORD	MCCONNEL ROAD	GORRELL STREET AND WILLOW HOPE STREET IN GREENSBORO. CONSTRUCT ROUNDABOUT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 28.
U-6186	GUILFORD	SR 1001 (NORTH CHURCH STREET)	SR 2516 (ARCHERGATE ROAD) AND SR 2329 (SPENCER-DIXON ROAD) IN GREENSBORO. REALIGN INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 28.
U-6192	CHATHAM ORANGE	US 15 / US 501	US 64 BYPASS TO SR 1919 (SMITH LEVEL ROAD). CONVERT REMAINING NON-SYNCHRONIZED SECTIONS OF FACILITY TO SYNCHRONIZED STREET.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6211	GUILFORD	SR 2133 (PLEASANT RIDGE ROAD0	SR 2136 (FLEMING ROAD) IN SUMMERFIELD. CONSTRUCT TURN LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 28.
U-6212	GUILFORD	NC 62	SR 1007 (RANDLEMAN ROAD). CONSTRUCT TURN LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 28.
U-6214	ALAMANCE	SR 1455 (EAST HAGGARD AVENUE)	NC 87 (WEST WEBB AVENUE) / NC 100 (UNIVERSITY DRIVE) IN ELON. IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.

DIVISION: 8**CHANGES BETWEEN THE DRAFT STIP 20-29 AND CURRENT STIP**

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-6055	RICHMOND SCOTLAND	US 74 / FUTURE I-74	US 74 BUSINESS EAST OF HAMLET TO US 74 BUSINESS WEST OF LAURINBURG. UPGRADE CORRIDOR TO INTERSTATE STANDARDS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 29.
R-2220	DAVIDSON RANDOLPH	US 64	US 64, EAST OF I-85 BUSINESS IN LEXINGTON TO ASHEBORO BYPASS. WIDEN TO MULTILANES.	BASED ON RESULTS OF P5.0, SEGMENTS B AND C RIGHT OF WAY DELAYED FROM FY 25 TO UNFUNDED AND CONSTRUCTION FROM FY 27 TO UNFUNDED. TO ASSIST IN BALANCING FUNDS, SEGMENT DA CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
R-2501	RICHMOND	US 1	SOUTH CAROLINA STATE LINE TO SR 1001 (MARSTON ROAD). WIDEN TO FOUR LANES WITH VARIABLE WIDTH MEDIAN WITH BYPASS OF ROCKINGHAM ON NEW LOCATION.	BASED ON RESULTS OF P5.0, SEGMENT BC ADDED WITH RIGHT OF WAY IN FY 29.
R-2527	MONTGOMERY	NC 24 / NC 27	NC 73 TO TROY BYPASS. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
R-3421	RICHMOND	US 220 / FUTURE I-73 / FUTURE I-74	ROCKINGHAM BYPASS. FOUR LANES DIVIDED ON NEW LOCATION.	BASED ON PRIORITY NEEDS, CONSTRUCTION FOR SEGMENTS A AND B ACCELERATED FROM FY 26 TO FY 20.
R-5709	HOKE MOORE	NC 211	US 15 / US 501 IN ABERDEEN TO SR 1244 (WEST PALMER STREET) / SR 1311 (MOCKINGBIRD HILL ROAD) IN RAEFORD. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
R-5801	SCOTLAND	US 15 / US 501	NC 144 INTERSECTION. UPGRADE INTERSECTION AND CONSTRUCT GRADE SEPARATION.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 25 TO UNFUNDED AND CONSTRUCTION FROM FY 27 TO UNFUNDED.
R-5826	MONTGOMERY	NC 109	NC 73 (NORTH MAIN STREET) IN MT. GILEAD TO NC 24 / NC 27. UPGRADE ROADWAY, INCLUDING PAVED SHOULDERS, TURN LANES AND SIGNALS.	BASED ON RESULTS OF P5.0, SEGMENT A RIGHT OF WAY DELAYED FROM FY 25 TO UNFUNDED AND CONSTRUCTION FROM FY 26 TO UNFUNDED.
R-5827	HOKE MOORE SCOTLAND	US 15 / US 501	US 401 IN LAURINBURG TO US 1 IN ABERDEEN. WIDEN TO MULTILANES.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 24 TO UNFUNDED AND CONSTRUCTION FROM FY 27 TO UNFUNDED.
R-5844	DAVIDSON MONTGOMERY RANDOLPH	NC 109	NC 24 / NC 27 IN TROY TO NC 47 IN DENTON. INCREASE LANE WIDTH, IMPROVE SHOULDERS AND SIGNALIZATION, CONSTRUCT TURN LANES AND PROVIDE BICYCLE ACCOMMODATIONS.	BASED ON RESULTS OF P5.0, SEGMENT A RIGHT OF WAY DELAYED FROM FY 25 TO UNFUNDED AND SEGMENT A CONSTRUCTION FROM FY 27 TO UNFUNDED.
R-5887	CHATHAM WAKE	US 64	NC 751. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5891	MOORE	US 15 / US 501 / NC 211	SR 1205 / SR 1309 (MORGANTON ROAD) IN SOUTHERN PINES. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 28.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-5892	MOORE	NC 5 (BEULAH HILL ROAD)	INTERSECTION OF TROTTER DRIVE / BLAKE BOULEVARD TO NC 211 IN PINEHURST. ADD TURN LANES, SIGNAL IMPROVEMENTS, AND OTHER OPERATIONAL IMPROVEMENTS ALONG CORRIDOR AS APPROPRIATE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5927	MOORE	US 15 / US 501	NC 2 AND NC 211 IN PINEHURST. WIDEN TO MULTILANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5928	RICHMOND	US 1	SR 1640 (WIREGRASS ROAD) TO LOCH LAURIN LANE. WIDEN TO MULTILANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5929	MOORE	NC 24 / NC 27	SR 1006 (GLENDON-CARTHAGE ROAD) IN CARTHAGE. IMPROVE INTERSECTION AND ADJACENT INTERSECTIONS OF EACH FACILITY WITH US 15 / US 501.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 23 AND CONSTRUCTION IN FY 24.
R-5930	CHATHAM	NEW ROUTE	COUNTRY ROUTT BROWN ROAD TO US 15 / US 501. CONSTRUCT 2-LANE ROADWAY ON NEW LOCATION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 21 AND CONSTRUCTION IN FY 22.
R-5931	RANDOLPH	NC 49	SR 1174 (WAYNICK MEADOW ROAD) TO SOUTH OF SR 1193 (OLD NC 49). WIDEN TO MULTILANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
R-5932	MONTGOMERY MOORE	NC 24 / NC 27	I-73 / I-74 / US 220 TO SR 1644 (OLD GLENDON ROAD). MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
R-5956	RANDOLPH	US 220 BUSINESS (NORTH FAYETTEVILLE STREET)	SR 2269 (VISION DRIVE) ITO SR 2123 (CAUDLE ROAD) IN ASHEBORO. WIDEN TO MULTILANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
R-5957	RANDOLPH	NC 42 (EAST SALISBURY STREET)	SR 2189 (MARTIN LUTHER KING, JR. DRIVE) / NORTH RANDOLPH AVENUE TO SR 2237 (EAST SALISBURY STREET) IN ASHEBORO. IMPROVE CORRIDOR.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
R-5958	RANDOLPH	NC 159 (ZOO PARKWAY)	RIDGE STREET IN ASHEBORO. IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 22 AND CONSTRUCTION IN FY 22.
R-5959	LEE	SR 1521 (KELLY DRIVE)	SR 1519 (NASH STREET) TO NORTHEAST OF CENTRAL CAROLINA COMMUNITY COLLEGE. CONSTRUCT 3-LANE REALIGNMENT OF KELLY DRIVE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 22 AND CONSTRUCTION IN FY 22.
R-5960	LEE	NEW ROUTE	SR 1133 (LEE AVENUE) TO EXISTING COMMERCE DRIVE IN SANFORD. CONSTRUCT 2-LANE EXTENSION OF COMMERCE DRIVE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5961	CHATHAM	NC 87	NC 902 IN PITTSBORO TO US 64 BYPASS. WIDEN TO 12-FT LANES AND 4-FT PAVED SHOULDERS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
R-5963	CHATHAM	NEW ROUTE	US 15 / US 501 / NC 87 TO US 64 BUSINESS. CONSTRUCT 2-LANE ROADWAY ON NEW LOCATION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 23 AND CONSTRUCTION IN FY 25.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5722	LEE	US 421 BUSINESS / NC 87	US 1 / US 15 / US 501 TO NORTH OF SR 1514 (BRAGG STREET) IN SANFORD. RECONSTRUCT AS A "COMPLETE STREET" WITH IMPROVEMENTS SUCH AS MEDIANS, SIDEWALKS, BICYCLE FACILITIES, AND STREETSCAPING.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-5977	SCOTLAND	US 15 / US 401	SOUTH CAROLINA STATE LINE TO SOUTH OF SR 1105 (TURNPIKE ROAD) IN LAURINBURG. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 24 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 27.
U-6051	CUMBERLAND HOKE	SR 1003 (CAMDEN ROAD)	SR 1406 (ROCKFISH ROAD) IN HOKE COUNTY TO FAYETTEVILLE LOOP (PROPOSED I-295) IN CUMBERLAND COUNTY. WIDEN TO 4-LANE DIVIDED FACILITY WITH SIDEWALKS.	BASED ON RESULTS OF P5.0, SEGMENT A RIGHT OF WAY DELAYED FROM FY 25 TO UNFUNDED AND SEGMENT A CONSTRUCTION FROM FY 27 TO UNFUNDED.
U-6070	LEE	NC 78	US 1 TO SR 1001 (LEMON SPRINGS ROAD) IN SANFORD. WIDEN TO MULTILANES.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 25 TO UNFUNDED AND CONSTRUCTION FROM FY 27 TO UNFUNDED.
U-6191	RANDOLPH	NC 62	SR 3252 (SURRETT DRIVE) IN TRINITY TO SR 1009 (NORTH MAIN STREET) IN ARCHDALE. MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6192	CHATHAM ORANGE	US 15 / US 501	US 64 BYPASS TO SR 1919 (SMITH LEVEL ROAD). CONVERT REMAINING NON-SYNCHRONIZED SECTIONS OF FACILITY TO SYNCHRONIZED STREET.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.

DIVISION: 9**CHANGES BETWEEN THE DRAFT STIP 20-29 AND CURRENT STIP**

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-5887	STOKES	US 52 / FUTURE I-74	SR 1102 (TRINITY CHURCH ROAD) NEAR KING. CONVERT EXISTING GRADE SEPARATION TO FULL-MOVEMENT INTERCHANGE.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 23 TO UNFUNDED AND CONSTRUCTION FROM FY 25 TO UNFUNDED.
I-5981	FORSYTH GUILFORD	I-40	I-74 US 311 IN WINSTON-SALEM TO US 421 / BUSINESS 40 IN GUILFORD COUNTY. WIDEN TO 6 LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENTS A AND B DELAYED FROM FY 24 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 29. BASED ON RESULTS OF P5.0, SEGMENT C ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 29.
I-5988	FORSYTH	I-40	US 52 / US 311 / NC 8 IN WINSTON-SALEM. UPGRADE INTERCHANGE.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 24 TO UNFUNDED AND CONSTRUCTION FROM FY 26 TO UNFUNDED.
R-2220	DAVIDSON RANDOLPH	US 64	US 64, EAST OF I-85 BUSINESS IN LEXINGTON TO ASHEBORO BYPASS. WIDEN TO MULTILANES.	BASED ON RESULTS OF P5.0, SEGMENTS B AND C RIGHT OF WAY DELAYED FROM FY 25 TO UNFUNDED AND CONSTRUCTION FROM FY 27 TO UNFUNDED. TO ASSIST IN BALANCING FUNDS, SEGMENT DA CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
R-2247	FORSYTH	NEW ROUTE (FUTURE NC 452)	WINSTON-SALEM NORTHERN BELTWAY, WESTERN SECTION, I-40 TO US 52. FOUR LANE EXPRESSWAY ON NEW LOCATION., INCLUDING ITS DEPLOYMENT.	BASED ON RESULTS OF P5.0, SEGMENT A ADDED WITH RIGHT OF WAY AND CONSTRUCTION IN FY 29. BASED ON PRIORITY NEEDS, SEGMENT CA RIGHT OF WAY ACCELERATED FROM FY 27 TO FY 25. TO ASSIST IN BALANCING FUNDS, SEGMENT B RIGHT OF WAY AND CONSTRUCTION DELAYED FROM FY 27 TO FY 28, SEGMENT CB CONSTRUCTION DELAYED FROM FY 25 TO FY 27, SEGMENT D RIGHT OF WAY DELAYED FROM FY 23 TO FY 24 AND CONSTRUCTION DELAYED FROM FY 23 TO FY 26, AND SEGMENT EA CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
R-4734	DAVIDSON	NC 109	NC 109 IN DENTON TO I-85 IN THOMASVILLE. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 29.
R-5844	DAVIDSON MONTGOMERY RANDOLPH	NC 109	NC 24 / NC 27 IN TROY TO NC 47 IN DENTON. INCREASE LANE WIDTH, IMPROVE SHOULDERS AND SIGNALIZATION, CONSTRUCT TURN LANES AND PROVIDE BICYCLE ACCOMMODATIONS.	BASED ON RESULTS OF P5.0, SEGMENT A RIGHT OF WAY DELAYED FROM FY 25 TO UNFUNDED AND SEGMENT A CONSTRUCTION FROM FY 27 TO UNFUNDED.
R-5860	ROWAN	US 52	PROPOSED MISENHEIMER BYPASS TO PROPOSED ROCKWELL BYPASS. WIDEN TO MULTILANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 28.
R-5862	DAVIDSON DAVIE	US 64	US 601 SOUTH OF MOCKSVILLE TO US 52 IN LEXINGTON. WIDEN TO MULTILANES.	BASED ON RESULTS OF P5.0, SEGMENT B RIGHT OF WAY DELAYED FROM FY 24 TO UNFUNDED AND CONSTRUCTION FROM FY 26 TO UNFUNDED.
U-2826	FORSYTH	US 52	SOUTH OF SR 2747 (CLEMMONSVILLE ROAD) TO FUTURE I-74 (WINSTON-SALEM NORTHERN BELTWAY). ADD LANES.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 25 TO UNFUNDED.
U-5900	ROWAN	NC 150	SR 1514 (AIRPORT ROAD) TO WEST OF GRANT'S CREEK IN SALISBURY. WIDEN TO MULTILANES.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 25 TO UNFUNDED AND CONSTRUCTION FROM FY 27 TO UNFUNDED.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5902	DAVIDSON	NC 150	US 64 TO SR 1508 (HICKORY TREE ROAD / OLD SALISBURY ROAD). WIDEN TO MULTILANES.	BASED ON RESULTS OF P5.0, SEGMENT A RIGHT OF WAY DELAYED FROM FY 27 TO UNFUNDED.
U-6059	FORSYTH	US 421 / NC 150 (SALEM PARKWAY)	SR 2662 (LINVILLE ROAD) IN WINSTON-SALEM. UPGRADE INTERCHANGE.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 23 TO UNFUNDED AND CONSTRUCTION FROM FY 25 TO UNFUNDED.
U-6062	CABARRUS ROWAN	SR 2739 (NORTH MAIN STREET / SOUTH MAIN STREET)	SR 2000 (JACKSON PARK ROAD) / NORTH LOOP ROAD IN KANNAPOLIS TO SR 1211 (KIMBALL ROAD) IN CHINA GROVE. UPGRADE ROADWAY INCORPORATING BICYCLE LANES AND SIDEWALKS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 26 TO FY 27.
U-6063	FORSYTH	NEW ROUTE	PETERS CREEK PARKWAY TO 4TH STREET IN WINSTON-SALEM. CONSTRUCT ROADWAY ON NEW LOCATION.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 24 TO UNFUNDED AND CONSTRUCTION FROM FY 26 TO UNFUNDED.
U-6068	FORSYTH GUILFORD	US 421 (SALEM PARKWAY)	FUTURE I-74 IN KERNERSVILLE TO I-40 IN GUILFORD COUNTY. WIDEN TO 6 LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 24 TO FY 29 AND CONSTRUCTION DELAYED FROM FY 26 TO UNFUNDED.
U-6074	FORSYTH	US 421	SR 1122 (JONESTOWN ROAD) IN WINSTON-SALEM. UPGRADE INTERCHANGE.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 24 TO UNFUNDED AND CONSTRUCTION FROM FY 26 TO UNFUNDED.
U-6075	ROWAN	US 52	GRANITE QUARRY BYPASS. CONSTRUCT MULTILANE FACILITY ON NEW LOCATION.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 25 TO UNFUNDED AND CONSTRUCTION FROM FY 27 TO UNFUNDED.
U-6076	DAVIE FORSYTH	US 158	SR 1630 (BALTIMORE ROAD) IN DAVIE COUNTY TO SR 1103 (LEWISVILLE-CLEMMONS ROAD) IN CLEMMONS. WIDEN TO 3-LANE SECTION.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 26 TO UNFUNDED.
U-6077	FORSYTH	SR 4315 (KERNERSVILLE ROAD)	SR 2632 (SEdge GARDEN ROAD) IN WINSTON-SALEM TO HARMON CREEK ROAD IN KERNERSVILLE. WIDEN TO MULTILANES.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 24 TO UNFUNDED AND CONSTRUCTION FROM FY 26 TO UNFUNDED.
U-6079	FORSYTH	SR 2578 (MARTIN LUTHER KING, JR. BOULEVARD)	EXTENSION OF MARTIN LUTHER KING, JR. BOULEVARD, NORTHWEST BOULEVARD TO SR 1770 (NORTH MARSHALL STREET) IN WINSTON-SALEM. CONSTRUCT 2-LANE MEDIAN DIVIDED FACILITY ON NEW LOCATION.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 25 TO UNFUNDED AND CONSTRUCTION FROM FY 27 TO UNFUNDED.
U-6130	ROWAN	US 29	NC 152 IN CHINA GROVE. RAMP AND INTERSECTION IMPROVEMENTS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6187	DAVIE	NEW ROUTE	SR 1630 (BALTIMORE ROAD) TO I-40. CONSTRUCT 2-LANE EXTENSION OF BALTIMORE ROAD AND INTERCHANGE AT I-40.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 23 AND CONSTRUCTION IN FY 24.
U-6188	FORSYTH	SR 1969 (PINEY GROVE ROAD)	NORTH OF NELSON STREET TO SR 2031 (BROWN ROAD) IN KERNERSVILLE. WIDEN TO 3 LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-6189	FORSYTH	SR 1156 (LEWISVILLE- CLEMMONS ROAD)	SR 1103 (STYERS FERRY ROAD) TO SR 1101 (SHALLOWFORD ROAD) IN LEWISVILLE. WIDEN TO 3 LANES WITH BICYCLE AND PEDESTRIAN ACCOMMODATIONS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6190	FORSYTH	NC 65 (BETHANIA-RURAL HALL ROAD)	SR 1647 (GLADE STREET) TO NC 66 IN RURAL HALL. WIDEN TO 3 LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.

DIVISION: 10**CHANGES BETWEEN THE DRAFT STIP 20-29 AND CURRENT STIP**

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-5718	MECKLENBURG	I-77	SOUTH CAROLINA STATE LINE TO I-277/NC 16 (BROOKSHIRE FREEWAY). WIDEN EXISTING FREEWAY TO TEN LANES BY CONSTRUCTING MANAGED LANES, RECONSTRUCT I-277 INTERCHANGES, AND INSTALL RAMP METERS.	FORMER SEGMENTS A, B, AND D COMBINED TO "NEW" SEGMENT A; FORMER SEGMENTS C AND E COMBINED TO "NEW" SEGMENT B. BASED ON RESULTS OF P5.0 AND TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR "NEW" SEGMENT A DELAYED FROM FY 24 TO FY 25 AND CONSTRUCTION FOR "NEW" SEGMENT A DELAYED FROM FY 27 TO FY 28.
I-5963	MECKLENBURG	I-485	I-485 AND NC 16 (PROVIDENCE ROAD). CONSTRUCT INTERCHANGE IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 21 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 23 TO FY 25.
I-6012	MECKLENBURG	I-85	I-485 INTERCHANGE NORTHEAST OF CHARLOTTE. IMPROVE INTERCHANGE	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
I-6013	MECKLENBURG	I-85	NC 24 (W.T. HARRIS BOULEVARD) INTERCHANGE. IMPROVE INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
I-6014	MECKLENBURG	I-77	I-85 INTERCHANGE. IMPROVE INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
I-6015	MECKLENBURG	I-485	NC 51 (PINEVILLE-MATTHEWS ROAD) INTERCHANGE. IMPROVE INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION AFTER FY 29.
I-6016	MECKLENBURG	I-85	I-485 INTERCHANGE WEST OF CHARLOTTE. IMPROVE INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
I-6017	MECKLENBURG	I-85	SR 2472 (MALLARD CREEK ROAD) INTERCHANGE. IMPROVE INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
I-6019	MECKLENBURG	I-485	NC 49 (SOUTH TRYON STREET) INTERCHANGE. IMPROVE INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
I-6022	MECKLENBURG	I-277	KENILWORTH AVENUE TO GRAHAM STREET. UPGRADE INTERCHANGES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION AFTER FY 29.
I-6053	MECKLENBURG	I-85	SR 2480 (SUGAR CREEK ROAD) INTERCHANGE. IMPROVE INTERCHANGE	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
I-6056	MECKLENBURG	I-77	US 21/SR 2108 (SUNSET ROAD) INTERCHANGE. IMPROVE INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 29.
R-2246	CABARRUS	GEORGE LILES PARKWAY	NC 49 TO SOUTH OF I-85. WIDEN TO FOUR LANES DIVIDED, SOME NEW LOCATION.	BASED ON RESULTS OF P5.0, SEGMENT A ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 28.
R-2632	MECKLENBURG	NC 73	US 21 TO SR 2693 (DAVIDSON-CONCORD ROAD). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
R-5706	MECKLENBURG CABARRUS	NC 73 (DAVIDSON HIGHWAY)	SR 2693 (DAVIDSON-CONCORD ROAD) TO US 29. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-5721	LINCOLN MECKLENBURG	NC 73	NC 16 IN LINCOLN COUNTY TO SR 5544 (WEST CATAWBA AVENUE) IN MECKLENBURG COUNTY. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
R-5871	ANSON	US 74	NC 742 (GRAHAM STREET) TO ANSON HIGH SCHOOL ROAD. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
R-5878	ANSON	NEW ROUTE - WADESBORO BYPASS	US 74 WEST OF WADESBORO TO US 74 EAST OF WADESBORO. CONSTRUCT FREEWAY ON NEW LOCATION.	BASED ON RESULTS OF P5.0, NEW PROJECT (SEGMENT B) ADDED WITH RIGHT OF WAY IN FY 24 AND CONSTRUCTION IN FY 26.
U-2509	MECKLENBURG	US 74 (INDEPENDENCE BOULEVARD)	I-485 TO WEST OF IDLEWILD ROAD IN CHARLOTTE. CONSTRUCT MANAGED LANES.	TO IMPLEMENT OVERALL US 74 CORRIDOR IMPROVEMENT STRATEGY AND TO ASSIST IN BALANCING FUNDS, SEGMENT A ADDED WITH RIGHT OF WAY IN FY 21 AND CONSTRUCTION IN FY 22 AND SEGMENT B ADDED WITH RIGHT OF WAY IN FY 23 AND CONSTRUCTION IN FY 23.
U-3415	CABARRUS	SR 1394 (POPLAR TENT ROAD)	SR 1445 (DERITA ROAD) TO US 29/601 BYPASS. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION FOR SEGMENT A DELAYED FROM FY 23 TO FY 24. BASED ON RESULTS OF P5.0, SEGMENT B DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
U-4024	UNION	US 601	EXISTING US 74 TO THE MONROE BYPASS. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 24 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 27.
U-4714	MECKLENBURG UNION	SR 1009 (JOHN STREET-OLD MONROE ROAD)	SR 3448-SR 3474 (TRADE STREET) TO SR 1377 (WESLEY CHAPEL-STOUTS ROAD). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22 FOR SEGMENTS A AND B.
U-5526	MECKLENBURG	US 74 INDEPENDENCE BLVD	I-277 TO I-485. CONVERT EXISTING AND PROPOSED BUSWAY TO MANAGED LANES FROM I-277 TO WALLACE LANE AND CONSTRUCT NEW MANAGED LANES FROM WALLACE LANE TO I-485.	SEGMENT A REMOVED FROM DRAFT STIP AND REPLACED WITH U-5526A AS PART OF OVERALL US 74 CORRIDOR IMPROVEMENT STRATEGY
U-5723	UNION	EXISTING US 74	US 601 INTERCHANGE. CONSTRUCT IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-5765	MECKLENBURG	NC 73 (SAM FURR ROAD)	SR 5544 (WEST CATAWBA AVENUE) TO SR 2316 (NORTHCROSS DRIVE). WIDEN EXISTING ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
U-5766	MECKLENBURG	NC 160	SOUTH CAROLINA LINE TO I-485. WIDEN TO MULTI-LANES.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN AND TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FOR SEGMENTS A AND B FROM FY 19 TO FY 21 AND CONSTRUCTION FOR SEGMENTS A AND B DELAYED FROM FY 21 TO FY 24.
U-5768	MECKLENBURG	NC 49 & BACK CREEK CHURCH RD	NC 49, JOHN KIRK DRIVE TO I-485. WIDEN EXISTING ROADWAY. REALIGN BACK CREEK CHURCH ROAD ON NEW LOCATION TO THE NC 49 AND MALLARD CREEK CHURCH ROAD INTERSECTION. CLOSE EXISTING AT GRADE RAIL CROSSING AT NC 49 AND BACK CREEK CHURCH ROAD.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
U-5769	UNION	NC 16 (PROVIDENCE ROAD SOUTH)	SR 1316 (REA ROAD EXTENSION) TO SR 3530 (WAXHAW PARKWAY) IN WAXHAW. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5773	CABARRUS	NC 3 (CONCORD LAKE RD/BRANCHVIEW DRIVE)	DALE EARNHARDT BOULEVARD TO US 601. WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, SEGMENTS A AND B DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
U-5807	MECKLENBURG	SR 2136 (GILEAD ROAD)	US 21 (STATESVILLE ROAD) TO NC 115. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
U-5956	CABARRUS	US 29	REALIGN UNION CEMETERY ROAD TO INTERSECT US 29 AT ROCK HILL CHURCH ROAD AND CONSTRUCT IMPROVEMENTS ALONG US 29 FROM 0.6 MILE WEST OF ROCK HILL CHURCH ROAD TO JUST EAST OF ROCK HILL CHURCH ROAD.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-5987	UNION	INDIAN TRAIL	UNIONVILLE-INDIAN TRAIL ROAD AND SARDIS ROAD. CONSTRUCT INTERSECTION IMPROVEMENTS.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION DELAYED FROM FY 18 TO FY 19.
U-6028	MECKLENBURG	SR 2467 (MALLARD CREEK ROAD)	SR 2472 (MALLARD CREEK CHURCH ROAD) TO BREEZEWOOD DRIVE. WIDEN TO FOUR-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
U-6029	CABARRUS MECKLENBURG	POPLAR TENT ROAD	DERITA ROAD TO NC 73. WIDEN TO FOUR-LANES.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 23 TO FY 29 AND CONSTRUCTION DELAYED FROM FY 25 TO AFTER FY 29.
U-6030	MECKLENBURG	SR 4979 (BALLANTYNE COMMONS PKWY)	ANNALEXA LANE TO SR 5722 (REA ROAD). WIDEN TO FOUR-LANES.	BASED ON RESULTS OF P5.0, RIGHT OF WAY DELAYED FROM FY 23 TO FY 29 AND CONSTRUCTION DELAYED FROM FY 25 TO AFTER FY 29.
U-6031	UNION	SR 1009 (CHARLOTTE AVENUE)	SEYMOUR STREET TO NC 200 (DICKERSON BOULEVARD). WIDEN TO FOUR-LANES DIVIDED.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
U-6032	MECKLENBURG CABARRUS	SR 2467 (MALLARD CREEK ROAD)/ SR 1445 (DERITA ROAD)	I-485 TO CONCORD MILLS BOULEVARD. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
U-6062	CABARRUS ROWAN	SR 2739 (NORTH MAIN STREET / SOUTH MAIN STREET)	SR 2000 (JACKSON PARK ROAD) / NORTH LOOP ROAD IN KANNAPOLIS TO SR 1211 (KIMBALL ROAD) IN CHINA GROVE. UPGRADE ROADWAY INCORPORATING BICYCLE LANES AND SIDEWALKS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 26 TO FY 27.
U-6069	MECKLENBURG	US 21 (STATESVILLE ROAD)	NC 24 (HARRIS BOULEVARD) TO SR 2136 (GILEAD ROAD). WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
U-6103	MECKLENBURG	US 74 (INDEPENDENCE BLVD)	I-277 TO NC 27 (ALBEMARLE ROAD). WIDEN ROADWAY TO ALLOW FOR TWO-WAY MANAGED LANES OPERATIONS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 23 AND CONSTRUCTION IN FY 23. THIS PROJECT REPLACED U-5526A AS PART OF OVERALL US 74 CORRIDOR IMPROVEMENT STRATEGY.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-6109	MECKLENBURG	US 521 (LANCASTER HIGHWAY / JOHNSTON ROAD)	SOUTH CAROLINA STATE LINE TO SR 4979 (BALLANTYNE COMMONS PARKWAY). WIDEN TO MULTILANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 24 AND CONSTRUCTION IN FY 26.
U-6165	MECKLENBURG	SR 3687 (PARK ROAD)	JOHNSTON ROAD TO NC 51 (PINEVILLE-MATTHEWS ROAD). WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
U-6166	MECKLENBURG	NEW ROUTE	SR 3168 (SAM NEWELL ROAD) TO SR 5215 (NORTHEAST PARKWAY). CONSTRUCT MULTI-LANES ON NEW LOCATION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
U-6167	MECKLENBURG	ARDREY KELL ROAD	US 521 (JOHNSTON ROAD) TO SR 3624 (REA ROAD). WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
U-6168	MECKLENBURG	SR 1441 (CAROWINDS BOULEVARD EXTENSION)	NC 49 (SOUTH TRYON STREET TO NC 160 (STEELE CREEK ROAD). CONSTRUCT TWO LANE DIVIDED ROADWAY ON NEW LOCATION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
U-6169	UNION	SR 1009 (OLD MONROE ROAD)	SR 1377 (WESLEY CHAPEL-STOUTS ROAD) TO SR 1349 (AIRPORT ROAD).	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
U-6170	UNION	SR 1004 (LAWYERS ROAD)	I-485 TO SR 1524 (STEVENS MILL ROAD). WIDEN ROADWAY TO FOUR LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28 AND CONSTRUCTION AFTER FY 29.
U-6171	MECKLENBURG	BAILEY ROAD EXTENSION	US 21 (STATESVILLE ROAD) TO FUTURE NORTHCROSS DRIVE EXTENSION. CONSTRUCT 2 LANE ROADWAY ON NEW LOCATION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.

DIVISION: 11**CHANGES BETWEEN THE DRAFT STIP 20-29 AND CURRENT STIP**

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-0616	WILKES	NEW ROUTE	WILKESBORO-NORTH WILKESBORO BYPASS, NC 18 TO US 421. CONSTRUCT MULTI-LANE FACILITY, PART ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 23 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 25 TO FY 27.
R-5714	SURRY	US 601	US 52 TO SR 1365 (FORREST DRIVE). UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
R-5775	CALDWELL	GRANITE FALLS	INTERSECTION OF US 321 AND SR 1109 (PINEWOODS ROAD EXTENSION). CONSTRUCT INTERSECTION IMPROVEMENTS.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION DELAYED FROM FY 18 TO FY 19.
R-5833	ASHE	US 221 BUSINESS	NC 194 AND SR 1248 (BEAVER CREEK SCHOOL ROAD) INTERSECTION. CONSTRUCT SUPERSTREET INTERSECTION.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 23 TO FY 27 AND CONSTRUCTION DELAYED FROM FY 24 TO FY 29.
R-5836	SURRY	US 601	I-74 TO SR 1104 (CODY TRAIL). WIDEN TO 4-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
R-5872	WATAUGA	US 421	SR 1180 (POPLAR GROVE CONNECTOR). CONSTRUCT ROUNDABOUT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26
R-5874	WATAUGA	US 321	DEERFIELD ROAD AND MEADOWVIEW ROAD. REALIGN OFFSET INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28 AND CONSTRUCTION AFTER FY 29.
R-5894	YADKIN	US 421	US 601 (SOUTH STATE STREET) INSTSALL ROUNDABOUT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 21 AND CONSTRUCTION IN FY 22.
R-5895	SURRY	NC 103 (EAST PINE STREET)	SR 1742 (QUAKER ROAD) INTERSECTION. IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 27.
R-5896	YADKIN	US 601	NC 67 TO (SR 1502/1503) COUNTRY CLUB ROAD. MODERNIZE ROADWAY AND IMPROVE SR 1134 (MACKIE ROAD) INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28 AND CONSTRUCTION AFTER FY 29.
R-5901	SURRY	NC 89 (WEST PINE STREET)	SR 1397 (ROUND PEAK CHURCH ROAD) INTERSECTION. IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 28.
R-5905	SURRY	NC 89 (WEST PINE STREET)	SR 1387 (TOAST ROAD) TO SR 1396 (PINE RIDGE ROAD). MODERNIZE ROADWAY AND IMPROVE INTERSECTION AT SR1396 (PINE RIDGE ROAD).	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 22 AND CONSTRUCTION IN FY 24.
R-5906	WILKES	NC 268	SR 1966 TO FOUR LANES WEST OF SR 2026 (AUSTIN TRAPHILL ROAD). MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 29.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-5909	YADKIN	SR 1314 (EAST MAIN STREET)	US 601 TO SR 1765 (UNIFI INDUSTRIAL ROAD) IN YAKDINVILLE. MODERNIZE ROADWAY, INCLUDING IMPROVEMENTS AT THE US 601 AND VAN BUREN STREET INTERSECTIONS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 22 AND CONSTRUCTION IN FY 24.
R-5910	SURRY	US 21 BUSINESS (NORTH BRIDGE STREET)	NC 268 (CC CAMP ROAD) INTERSECTION. IMPROVE US 21 BUSINESS NORTHBOUND TO NC 268 EASTBOUND MOVEMENT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 21 AND CONSTRUCTION IN FY 22.
R-5911	AVERY	US 19E	NC 194 INTERSECTION. CONSTRUCT RIGHT TURN LANE FROM US 19E NORTHBOUND TO NC 194 EASTBOUND.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 21 AND CONSTRUCTION IN FY 22.
R-5912	YADKIN	SR 1605 (OLD US 421)	SR 1600 (FALCON ROAD) INTERSECTION. CONSTRUCT ROUNDABOUT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 22 AND CONSTRUCTION IN FY 23.
R-5913	YADKIN	NC 67 (ELM STREET)	NC 67 (NORTH BRIDGE STREET) TO US 21 BUSINESS (WEST MAIN STREET) IN JONESVILLE. WIDEN ROADWAY AND CONSTRUCT ROUNDABOUTS AT NORTH BRIDGE STREET AND ELM STREET.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 22 AND CONSTRUCTION IN FY 24.
R-5914	YADKIN	NC 67	US 601 IN BOONVILLE TO WEST MAIN STREET IN EAST BEND. MODERNIZE ROADWAY WITH INTERSECTION IMPROVEMENTS AT NEBO ROAD.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
R-5915	WATAUGA	US 421 (DANIEL BOONE PARKWAY)	US 421/321 WEST OF BOONE TO US 421 EAST OF BOONE. CONSTRUCT FREEWAY ON NEW LOCATION SOUTH OF BOONE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28 AND CONSTRUCTION AFTER FY 29.
U-5312	WILKES	US 421	NC 16 TO US 421 BUSINESS. CONVERT EXISTING ROADWAY TO SUPER STREET AND ADD SERVICE ROADS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-5809	YADKIN	US 601 (STATE STREET)	US 421 TO SR 1146 (LEE AVENUE). CONSTRUCT MEDIAN AND ROUNDABOUTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-6036	CALDWELL	SR 1109 (PINEWOOD ROAD)	US 321 TO SR 1931 (BERT HUFFMAN ROAD). UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
U-6157	CALDWELL	SR 1130 (CAJAH MOUNTAIN ROAD)	SR 1001 (CONNELLY SPRINGS ROAD) TO US 321A. MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 22 AND CONSTRUCTION IN FY 24.
U-6161	CALDWELL	US 321	SR 1002 (DUDLEY SHOALS ROAD) GRADE SEPARATION. CONSTRUCT RAMP ONTO US 321 SOUTHBOUND.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 21 AND CONSTRUCTION IN FY 23.

DIVISION: 12**CHANGES BETWEEN THE DRAFT STIP 20-29 AND CURRENT STIP**

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
I-5719	GASTON	I-85	US 321 TO NC 273. WIDEN TO EIGHT LANES. (COORDINATE WITH I-5713 SR 2200 (COX ROAD) INTERCHANGE. CONSTRUCT INTERCHANGE IMPROVEMENTS.)	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 21 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
I-5962	IREDELL	I-77	I-77 AT SR 1302 (CORNELIUS ROAD). CONVERT GRADE SEPARATION TO INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 21 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 25.
I-5985	GASTON CLEVELAND	I-85	SOUTH CAROLINA STATE LINE TO US 321. ADD ADDITIONAL LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENT A DELAYED FROM FY 24 TO FY 25 AND CONSTRUCTION FOR SEGMENT A DELAYED FROM FY 25 TO FY 28. BASED ON RESULTS OF P5.0, SEGMENT B ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 28.
I-5991	CATAWBA	I-40	US 321 TO NC 16. WIDEN TO SIX LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 24 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 28.
R-0617	GASTON LINCOLN	NC 150	NC 279 AT CHERRYVILLE TO RELOCATED US 321. WIDEN TO MULTI-LANES, PART ON NEW LOCATION.	BASED ON RESULTS OF P5.0, SEGMENT BB DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING. BASED ON RESULTS OF P5.0, SEGMENT C ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
R-2307	LINCOLN CATAWBA IREDELL	NC 150	RELOCATED NC 16 (TIP PROJECT R-2206) TO US 21. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENT A DELAYED FROM FY 23 TO FY 25 AND CONSTRUCTION FOR SEGMENT A DELAYED FROM FY 25 TO FY 27.
R-3833	IREDELL	SR 1100 BRAWLEY SCHOOL ROAD	SR 1177 (CHUCKWOOD ROAD) TO US 21. WIDEN TO MULTI-LANES WITH INTERCHANGE AT I-77.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION FOR SEGMENT C DELAYED FROM FY 20 TO FY 21.
R-5100	IREDELL	SR 1109 (WILLIAMSON ROAD)	I-77 TO NC 150. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION FOR SEGMENT B DELAYED FROM FY 20 TO FY 21.
R-5113	CATAWBA	SR 1005 (STARTOWN ROAD)	US 70 TO NC 10. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
R-5721	LINCOLN MECKLENBURG	NC 73	NC 16 IN LINCOLN COUNTY TO SR 5544 (WEST CATAWBA AVENUE) IN MECKLENBURG COUNTY. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
R-5859	LINCOLN	NC 16 BUSINESS	NC 73 TO SR 1389 (FAIRFIELD FOREST ROAD). WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
U-2221	CLEVELAND	NC 180	NC 226 TO NC 150. WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-2523	GASTON	NC 279	NC 7 TO WEST OF NC 275 IN DALLAS. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
U-2530	CATAWBA	NC 127	WIDEN NC 127 TO MULTI-LANES, SR 1132 TO SR 1008. UPGRADE AND EXTEND SR 1213 (CURRENTLY NC 127), PROPOSED US 321-NC 127 INTERCHANGE TO NORTH OF SR 1182.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
U-2567	CLEVELAND	US 74 (DIXON BLVD)	NC 150 (DEKALB STREET) INTERSECTION. CONSTRUCT INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-3608	GASTON	NC 7	I-85 TO US 29/74. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 21 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
U-5779	IREDELL	NC 115	SR 1645 (OLD WILKESBORO ROAD) TO HARTNESS ROAD. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 23 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 25.
U-5821	GASTON	NC 279 (NEW HOPE ROAD)	SR 2478 (TITMAN ROAD) TO SR 2435 (UNION-NEW HOPE ROAD). WIDEN TO 4-LANES.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
U-5929	CLEVELAND	US 74 (DIXON BOULEVARD)	INTERSECTION OF US 74 (DIXON BOULEVARD) AND NC 226 (EARL ROAD). CONSTRUCT IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-6037	IREDELL	US 21 (CHARLOTTE HIGHWAY)	NC 150 (PLAZA DRIVE) TO SR 1245 (MEDICAL PARK ROAD). WIDEN TO 4-LANES DIVIDED.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
U-6044	GASTON	SR 2200 (COX ROAD)	I-85 TO US 29/74. SELECTIVE WIDENING AND OPERATIONAL IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 24 TO FY 25 AND CONSTRUCTION DELAYED FROM FY 26 TO FY 27.
U-6134	LINCOLN	NC 16 BYPASS	SR 1380 (OPTIMIST CLUB ROAD) INTERSECTION. UPGRADE AT-GRADE INTERSECTION TO INTERCHANGE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 21 AND CONSTRUCTION IN FY 22.
U-6136	LINCOLN	NC 27 (EAST MAIN STREET)	SR 1294 (LITHIA INN ROAD) INTERSECTION. ADD NORTHBOUND TURN LANE FROM NC 27 (EAST MAIN STREET) TO SR 1294 (LITHIA INN ROAD).	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
U-6137	LINCOLN	NC 27 (EAST MAIN STREET)	US 321 TO NC 27 / NC 150. CONSTRUCT ACCESS MANAGEMENT AND INTERSECTION IMPROVEMENTS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6138	GASTON	NC 279 (NORTH NEW HOPE ROAD)	US 29/74 (FRANKLIN BOULEVARD) INTERSECTION. ADD RIGHT TURN LANE FROM NC 279 (NORTH NEW HOPE ROAD) TO US 29/74 (FRANKLIN BOULEVARD).	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
U-6139	LINCOLN	NC 73	SR 1383 (INGLESIDE FARM ROAD) TO NC 16. WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 28 AND CONSTRUCTION AFTER FY 29.
U-6140	LINCOLN	NC 27 (EAST MAIN STREET)	US 321 TO US 321 BUSINESS (GENERALS BOULEVARD) CONSTRUCT ACCESS MANAGEMENT	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-6141	GASTON	US 29/74 (FRANKLIN BOULEVARD)	SR 2329 (REDBUD DRIVE) INTERSECTION. IMPROVE INTERSECTION AREA INCLUDING NEW GRADE-SEPARATED CROSSING OF US 29/74.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 26 AND CONSTRUCTION IN FY 28.
U-6142	LINCOLN	NC 73 EXTENSION	US 321 TO SR 1356 (CAMP CREEK ROAD) CONSTRUCT MULTI-LANES ON NEW LOCATION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
U-6143	GASTON	NC 7 (EAST CATAWBA ST)	US 74 (WILKINSON BOULEVARD) INTERSECTION. CONSTRUCT NORTHBOUND RIGHT-TURN LANE ON NC 7 (EAST CATAWBA STREET) AND EXTEND EXISTING WESTBOUND LEFT-TURN LANE ON US 74 (WILKINSON BOULEVARD).	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
U-6144	LINCOLN	NC 16	SR 1389 (FAIRFIELD FOREST ROAD) TO SR 1379 (WEBBS ROAD). WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
U-6145	IREDELL	NC 3	CABARRUS-IREDELL COUNTY LINE TO SR 1147 (ROCKY RIVER ROAD). WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
U-6146	GASTON	US 74 (WILKINSON BOULEVARD)	MARKET STREET TO SR 2015 (ALBERTA AVENUE). WIDEN TO SIX LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 21 AND CONSTRUCTION IN FY 22.
U-6175	IREDELL	SR 1005 (OLD MOUNTAIN ROAD)	US 21/NC 115 (NORTH MAIN STREET) TO SR 1004 (BUFFALO SHOALS ROAD). WIDEN TO FOUR LANES WITH A MEDIAN.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
U-6176	CATAWBA	SR 1453 (16TH STREET NE, 12TH AVE NE, SPRINGS ROAD)	9TH AVENUE NE TO SR 1504 (CHARLOTTE STREET). CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 24 AND CONSTRUCTION IN FY 26.

DIVISION: 13**CHANGES BETWEEN THE DRAFT STIP 20-29 AND CURRENT STIP**

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
A-0010	BUNCOMBE MADISON	I-26 (US 19/US 23)	SR 1781 (BROADWAY STREET) IN ASHEVILLE TO TENNESSEE STATE LINE AT SAMS GAP. MULTI-LANE FREEWAY, PART ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 20 TO FY 24. CONTRACTING METHOD CHANGED FROM DESIGN-BUILD TO DESIGN-BID-BUILD.
I-2513	BUNCOMBE	ASHEVILLE	I-26 CONNECTOR, I-40 TO US 19/US 23/US 70. MULTI-LANE FREEWAY, PART ON NEW LOCATION.	BASED ON RESULTS OF P5.0, SEGMENT A ADDED WITH RIGHT OF WAY AND CONSTRUCTION IN FY 22. TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY AND CONSTRUCTION FOR SEGMENT B DELAYED FROM FY 20 TO FY 21, RIGHT OF WAY AND CONSTRUCTION FOR SEGMENT C DELAYED FROM FY 20 TO FY 25; SEGMENT D ADDED (FORMERLY U-5868) WITH RIGHT OF WAY AND CONSTRUCTION IN FY 21.
I-4400	HENDERSON BUNCOMBE	I-26	US 25 (EXIT 54) TO NC 280 (EXIT 40). WIDEN TO ADD ADDITIONAL LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENT BA DELAYED FROM FY 19 TO FY 22 AND CONSTRUCTION FOR SEGMENT BA DELAYED FROM FY 23 TO FY 25. BASED ON RESULTS OF P5.0, SEGMENT A ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
I-4409	BUNCOMBE	SR 2500 (BLUE RIDGE ROAD)	CONVERT I-40/SR 2500 (BLUE RIDGE ROAD) GRADE SEPARATION TO INTERCHANGE. WIDEN SR 2500 (BLUE RIDGE ROAD) TO THREE LANES FROM US 70 TO SOUTH OF I-40 AND UPGRADE ROADWAY SOUTH OF I-40 TO SR 2713.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
I-4759	BUNCOMBE	I-40	I-40/SR 1228 (LIBERTY ROAD). CONVERT GRADE SEPARATION TO AN INTERCHANGE AND CONSTRUCT TWO LANE ROADWAY NORTH OF I-40 TO SR 1224 AND FOUR LANE ROADWAY SOUTH OF I-40 TO US 19/US 23/NC 151 WITH PARTS ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
I-5874	BURKE	I-40	SR 1142 (JAMESTOWN ROAD) - EXIT 100. UPGRADE INTERCHANGE.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 18 TO FY 19.
I-5875	BURKE	I-40	SR 1712 (DREXEL ROAD). UPGRADE INTERCHANGE.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 20 TO FY 21.
I-5971	BURKE	I-40	SR 1761 (OLD HIGHWAY NC 10) - EXIT 116. UPGRADE INTERCHANGE AND REMOVE TWO-WAY TRAFFIC.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 24.
I-5975	BURKE	I-40	SR 1744 (MINERAL SPRINGS MOUNTAIN ROAD)/SR 1744 (ELDRED STREET SE) - EXIT 112. CONSTRUCT INTERCHANGE IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
I-6054	BUNCOMBE HAYWOOD	I-40	US 74 (SMOKY MOUNTAIN EXPRESSWAY) TO SR 1224 (MONTE VISTA ROAD). ADD ADDITIONAL LANES.	BASED ON RESULTS OF P5.0, SEGMENT C ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
I-6058	BURKE	I-40	SR 1147 (CAUSBY ROAD). REDESIGN INTERCHANGE AND REMOVE TWO-WAY ON RAMP.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-0204	McDOWELL	US 221 - NC 226	SR 1434 TO SR 1153. WIDEN TO MULTI-LANES, WITH A BYPASS OF MARION.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
R-2233	RUTHERFORD	US 221	SOUTH CAROLINA STATE LINE TO NORTH OF SR 1366 (ROPER LOOP ROAD). WIDEN TO MULTI-LANES WITH BYPASS OF RUTHERFORDTON ON NEW LOCATION.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENT BA DELAYED FROM FY 20 TO FY 21, CONSTRUCTION FOR SEGMENT BA DELAYED FROM FY 22 TO FY 23, AND CONSTRUCTION FOR SEGMENT BB DELAYED FROM FY 20 TO FY 21.
R-2597	RUTHERFORD	US 221	NORTH OF SR 1366 (ROPER LOOP ROAD) IN RUTHERFORD COUNTY TO SR 1153 (GOOSE CREEK ROAD) IN MCDOWELL COUNTY. WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION AFTER FY 29.
R-5779	MADISON	SR 1631 (CROSSROADS PARKWAY)	EXTEND SR 1631 (CROSSROADS PARKWAY) TO SR 1632.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 18 TO FY 20.
R-5804	MITCHELL	NC 226	BLUE RIDGE PARKWAY TO SR 1274 (SUMMIT AVENUE). WIDEN TO 3-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
R-5837	MADISON	US 25	US 25/70 BUSINESS (NORTH MAIN STREET) TO SR 1143 (BRUSH CREEK ROAD). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
R-5880	RUTHERFORD	US 221	SR 2201 (THUNDER ROAD) / SR 1005 (COXE ROAD) INTERSECTION. IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 24 AND CONSTRUCTION IN FY 25.
R-5916	RUTHERFORD	NC 108 (CHARLOTTE STREET)	NC 108 (MAPLE STREET), SOUTH WASHINGTON STREET, MONFREDO STREET INTERSECTION IN RUTHERFORDTON. IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
R-5917	RUTHERFORD	US 64 (EAST MOUNTAIN STREET)	NORTH WASHINGTON STREET INTERSECTION IN RUTHERFORDTON. IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
R-5918	RUTHERFORD	US 221A (EAST MAIN STREET)	KENTUCKY STREET/OAKLAND ROAD INTERSECTION IN RUTHERFORDTON. IMPROVE INTERSECTION	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
R-5923	McDOWELL	NC 226	US 221 TO NC 226A. WIDEN ROADWAY TO 3 LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
R-5924	MADISON	US 25/70	EAST OF SR 1392 (SKYWAY DRIVE) TO US 25/70 BUSINESS (NORTH MAIN STREET). MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
U-2801	BUNCOMBE	US 25A (SWEETEN CREEK ROAD)	US 25 (HENDERSONVILLE ROAD) TO ROBERTS ROAD IN ASHEVILLE. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
U-3403	BUNCOMBE HENDERSON	ASHEVILLE	NC 191 (BREVARD ROAD - OLD HAYWOOD ROAD), NC 280 TO NC 112 (SARDIS ROAD). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
U-5781	BUNCOMBE	US 25 (MERRIMON AVENUE)	INTERSECTION OF US 25 (MERRIMON AVENUE) AND EDGEWOOD ROAD. IMPROVE INTERSECTION.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 18 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 19 TO FY 22.
U-5782	BUNCOMBE	US 25 (MERRIMON AVENUE)	INTERSECTION OF US 25 (MERRIMON AVENUE) AND W. T. WEAVER BOULEVARD. IMPROVE INTERSECTION.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 18 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 19 TO FY 22.
U-5832	BUNCOMBE	NC 81 (SWANNANOA RIVER ROAD)	SR 3214 (BILTMORE AVENUE) TO US 74A (SOUTH TUNNEL ROAD). WIDEN EXISTING ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 22 AND CONSTRUCTION DELAYED FROM FY 22 TO FY 24.
U-5972	BUNCOMBE	ASHEVILLE	NC 63 (NEW LEICESTER HIGHWAY), US 19/23 (PATTON AVENUE) TO NEWFOUND ROAD. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
U-5978	BURKE	NC 181	SR 1440 TO SR 1419. WIDEN TO 3-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-6046	BUNCOMBE	NC 81 (SWANNANOA RIVER ROAD)	US 70 (TUNNEL ROAD) TO US 74 (SOUTH TUNNEL ROAD). UPGRADE ROADWAY.	BASED ON RESULTS OF P5.0, RIGHT OF WAY ACCELERATED FROM FY 23 TO FY 22 AND CONSTRUCTION ACCELERATED FROM FY 25 TO FY 24.
U-6048	HAYWOOD BUNCOMBE	US 19, US 23	SR 1836 (CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD). UPGRADE ROADWAY.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 19 TO FY 23.
U-6123	BURKE	US 64 (BURKEMONT AVENUE)	US 70 (W. FLEMING DRIVE) INTERSECTION. IMPROVE INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 24 AND CONSTRUCTION IN FY 25.
U-6162	BUNCOMBE	SR 1332 (NORTH LOUISIANA AVENUE)	US 19/23 (PATTON AVENUE) TO SR 1338 (EMMA ROAD). MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
U-6163	BUNCOMBE	SR 3116 (MILLS GAP ROAD)	SR 3136 (CANE CREEK ROAD) INTERSECTION. REALIGN INTERSECTION AND ADD LEFT TURN LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 26.
U-6164	BURKE	NC 126	SR 1250 (WATERMILL ROAD) TO SR 1254 (FISH HATCHERY ROAD). MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
U-6173	BUNCOMBE MADISON	US 25/70	NORTH OF SR 1584 (TILLERY BRANCH ROAD) TO SR 1727 (MONTICELLO ROAD). UPGRADE ROADWAY TO SUPERSTREET.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.

DIVISION: 14

CHANGES BETWEEN THE DRAFT STIP 20-29 AND CURRENT STIP

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
A-0009	CHEROKEE GRAHAM SWAIN	FUTURE US 74	CORRIDOR "K", US 19/US 74/US 129 AT ANDREWS TO NC 28 EAST OF ALMOND. FOUR LANE DIVIDED FACILITY, PRIMARILY ON NEW LOCATION	SEGMENTS B AND C COMBINED TO "NEW" SEGMENT C. TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION FOR SEGMENT C DELAYED FROM FY 26 TO FY 29.
A-0011	CLAY	US 64/NC 69	NC 69, GEORGIA STATE LINE TO US 64. WIDEN TO FOUR LANES DIVIDED. US 64, NC 69 TO EAST OF NC 175. WIDEN TO MULTI-LANES.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 18 TO FY 19.
I-4400	HENDERSON BUNCOMBE	I-26	US 25 (EXIT 54) TO NC 280 (EXIT 40). WIDEN TO ADD ADDITIONAL LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENT BA DELAYED FROM FY 19 TO FY 22 AND CONSTRUCTION FOR SEGMENT BA DELAYED FROM FY 23 TO FY 25. BASED ON RESULTS OF P5.0, SEGMENT A ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
I-6054	BUNCOMBE HAYWOOD	I-40	US 74 (SMOKY MOUNTAIN EXPRESSWAY) TO SR 1224 (MONTE VISTA ROAD). ADD ADDITIONAL LANES.	BASED ON RESULTS OF P5.0, SEGMENT C ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
R-2588	HENDERSON	NC 191	US 25 IN HENDERSONVILLE TO NC 280 SOUTH OF MILLS RIVER. WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
R-2822	GRAHAM	NC 143	NC 143, WEST BUFFALO CREEK TO NC 143 BUSINESS. UPGRADE CORRIDOR.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 24 TO FY 25.
R-4751	SWAIN	US 19	SR 1152 (HUGHES BRANCH ROAD) IN BRYSON CITY TO SR 1195 (US 19A). MODERNIZE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
R-5600	JACKSON	NC 107 US 23 BUSINESS	NC 107, NC 116 TO US 23 BUSINESS. US 23 BUSINESS, SR 1432 (SKYLAND DRIVE) TO MUNICIPAL DRIVE. UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 22 TO FY 23.
R-5734	MACON	US 23/US 441	US 64 TO SR 1649 (PRENTISS BRIDGE ROAD). IMPLEMENT ACCESS MANAGEMENT STRATEGIES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION FOR SEGMENT B DELAYED FROM FY 21 TO FY 22. BASED ON RESULTS OF P5.0, SEGMENT C ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
R-5748	HENDERSON	SR 1127 (KANUGA ROAD)	US 25 BUSINESS (CHURCH STREET) TO SR 1123 (LITTLE RIVER ROAD). UPGRADE ROADWAY.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
R-5763	TRANSYLVANIA	SR 1540 (WILSON ROAD)	SR 1504 (OLD US 64) TO US 276. UPGRADE ROADWAY.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 23.
R-5799	TRANSYLVANIA	US 64, US 276, NC 280	US 64, US 276, NC 280 AND US 64. CONSTRUCT INTERSECTION IMPROVEMENTS.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
R-5800	TRANSYLVANIA	US 64, US 276	FORTUNE COVE ROAD TO US 64 BUSINESS (NORTH CALDWELL STREET). CONSTRUCT MEDIAN AND ACCESS CONTROL MEASURES.	BASED ON PRIORITY NEEDS, CONSTRUCTION ACCELERATED FROM FY 24 TO FY 22.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-5803	SWAIN CHEROKEE MACON	US 74	END OF DIVIDED HIGHWAY IN CHEROKEE COUNTY TO BEGINNING OF DIVIDED HIGHWAY IN ALMOND. CONSTRUCT 5 FEET WIDE PAVED SHOULDERS FOR ENTIRE LENGTH, CONSTRUCT TRUCK CLIMBING LANES NEAR MILEMARKER 48, AND CONSTRUCT AUXILIARY LANES AT THE CHEROKEE/MACON COUNTY LI	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
R-5839	GRAHAM SWAIN	NC 28 (FONTANA ROAD)	US 129 TO NC 143. UPGRADE ROADWAY.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY FOR SEGMENT BA DELAYED FROM FY 21 TO FY 22 AND CONSTRUCTION FOR SEGMENT BA DELAYED FROM FY 23 TO FY 24.
R-5841	JACKSON	NC 107	500 FEET SOUTH OF SR 1135 (SHOOK COVE ROAD) TO APPROXIMATELY 1 MILE NORTH OF SR 1157 (PINE CREEK ROAD). WIDEN PAVEMENT TO 24 FEET WITH 5 FEET PAVED SHOULDERS.	TO ASSIST IN BALANCING FUNDS. CONSTRUCTION FOR SEGMENT A DELAYED FROM FY 22 TO FY 23. BASED ON RESULTS OF P5.0, SEGMENT B DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
R-5845	SWAIN	SR 1140 (ALARKA ROAD)	US 74 TO SR 1137 (DEEP GAP ROAD). UPGRADE ROADWAY.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
R-5846	MACON	NC 106 (DILLARD ROAD)	GEORGIA STATE LINE TO US 64 (MAIN STREET) IN HIGHLANDS. UPGRADE ROADWAY.	BASED ON RESULTS OF P5.0, PROJECT DID NOT SCORE HIGH ENOUGH TO RECEIVE FUNDING.
R-5847	CLAY CHEROKEE	US 64	US 64 BUSINESS WEST OF HAYESVILLE TO EAST OF NC 141. WIDEN TO FOUR-LANES DIVIDED.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 27 TO FY 28.
R-5863	CLAY	HAYESVILLE	US 64 BUSINESS, US 64 TO SR 1307 (MAIN STREET). UPGRADE ROADWAY.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
R-5881	JACKSON	US 64	NC 107 INTERSECTION. IMPROVE INTERSECTION AND ADD AUXILLARY LANE FROM PEBBLE CREEK DRIVE TO US 64/NC 107 INTERSECTION.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION AFTER FY 29.
R-5882	TRANSYLVANIA	US 64 (SOUTH BROAD STREET)	US 64 BUSINESS (SOUTH CALDWELL STREET), SR 1116 (NORTH COUNTRY CLUB ROAD) INTERSECTION. IMPROVE INTERSECTION ALIGNMENT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.
R-5907	JACKSON	US 74 GREAT SMOKEY MOUNTAINS EXPRESSWAY	US 441 GATEWAY INTERCHANGE TO SR 1391 (WEST PINEY MOUNTAIN ROAD). MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 23 AND CONSTRUCTION IN FY 25.
R-5908	CHEROKEE	US 19/US 74/ US 129	US 64 TO SR 1689 (CASINO PARKWAY). MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 22 AND CONSTRUCTION IN FY 23.
R-5919	TRANSYLVANIA	US 178	SR 1156 (MAIN STREET) IN ROSMAN TO SR 1133 (MIDDLEFORK ROAD) MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
R-5920	CHEROKEE MACON	US 74	SR 1393 (WAKEFIELD ROAD) TO SR 1310 (WAYAH ROAD). WIDEN TO MULTI-LANES.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 29 AND CONSTRUCTION AFTER FY 29.

PROJECT	COUNTY	ROUTE/CITY	DESCRIPTION	COMMENTS
R-5921	HAYWOOD	US 276 (JONATHAN CREEK)	US 19 TO I-40 UPGRADE. MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 22 AND CONSTRUCTION IN FY 24.
R-5922	CLAY	US 64	NC 175 TO SR 1349 (OLD HWY 64 EAST). WIDEN TO MULTI-LANE.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-3403	BUNCOMBE HENDERSON	ASHEVILLE	NC 191 (BREVARD ROAD - OLD HAYWOOD ROAD), NC 280 TO NC 112 (SARDIS ROAD). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION DELAYED FROM FY 23 TO FY 24.
U-4712	HAYWOOD	US 23 BUSINESS (SOUTH MAIN STREET)	SR 1164 (HYATT CREEK ROAD) TO US 276 (PIGEON STREET). WIDEN TO MULTI-LANES.	TO ASSIST IN BALANCING FUNDS, RIGHT OF WAY DELAYED FROM FY 20 TO FY 21.
U-5886	HENDERSON	SR 1170 (WHITE STREET)	SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
U-6048	HAYWOOD BUNCOMBE	US 19, US 23	SR 1836 (CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD). UPGRADE ROADWAY.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 21 AND CONSTRUCTION DELAYED FROM FY 19 TO FY 23.
U-6049	HENDERSON	NC 225 (SOUTH MAIN STREET)	SOUTH MAIN STREET AT SOUTH KING STREET TO US 176. WIDEN BRIDGE 143 TO 5-LANES.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 19 TO FY 20 AND CONSTRUCTION DELAYED FROM FY 21 TO FY 22.
U-6158	HAYWOOD	US 276	SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6159	HAYWOOD	US 276 (RUSS AVENUE)	US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 25 AND CONSTRUCTION IN FY 27.
U-6160	HAYWOOD	US 19 (SOCO ROAD)	SR 1304 (FIE TOP ROAD AT GHOST TOWN IN THE SKY) TO BLUE RIDGE PARKWAY. MODERNIZE ROADWAY	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 27 AND CONSTRUCTION IN FY 29.
U-6172	HAYWOOD JACKSON	US 23/US 74 GREAT SMOKEY MOUNTAINS EXPRESSWAY	SR 1777 (BALSAM VIEW DRIVE) TO SR 1158 (OLD BALSAM ROAD) MODERNIZE ROADWAY.	BASED ON RESULTS OF P5.0, NEW PROJECT ADDED WITH RIGHT OF WAY IN FY 24 AND CONSTRUCTION IN FY 26.