

Projects Funded Through I-77 Express Lanes Project's Bonus Allocation (BA) Funds

Location	TIP#	Description	Project Cost (\$M)		Expended To Date (\$M)		Construction Schedule		Project Status
			Total Cost	BA Amount	Total Expenditures	Total BA Expenditures	Anticipated Start Date	Anticipated Completion Date	
Mooreville	C-5701	Improve intersection of NC 801 and NC 150	\$2.00	\$0.65	\$0.04		2018	2020	Right-of-way underway.
Mooreville	R-2307B	Widen NC 150 from Greenwood Rd (Catawba County) to US 21	\$127.90	\$5.00	\$1.75		2019	2022	Right-of-way underway.
Mooreville	U-5817	Extend Fairview Rd over I-77 to connect with Alcove Rd	\$14.50	\$8.00	\$0.60		2021	2023	Right-of-way in 2019. Planning and design underway.
Davidson	I-4750AC	Construct roundabouts at Exit 30 (I-77/Griffith St interchange) ramp termini	\$3.30	\$3.30	\$1.00	\$1.00	--	2018	Under construction.
Davidson	U-5907	Potts-Sloan-Beaty connector	\$3.90	\$3.75	\$0.20	\$0.20	2019	2021	Planning and design underway.
Cornelius	C-5621	Construct US 21/Catawba Ave roundabout	\$9.21	\$6.7	\$0.30		2020	2022	Planning and design underway.
Cornelius	U-5108	Extend Northcross Dr from NC 73 to Westmoreland Rd	\$10.23	\$1.50	\$0.64		2020	2022	Planning and design underway.
Cornelius	U-5767	Widen US 21 from Northcross Center Ct to Westmoreland Rd	\$23.80	\$0.50	\$1.15		2021	2024	Planning and design underway.
Cornelius	U-5873	Improve intersection of NC 115 and Potts St	\$6.90	\$6.00	\$0.32	\$0.32	2019	2021	Planning and design underway.
Cornelius	U-5906	Improve intersection of West Catawba Ave and Torrence Chapel Rd	\$8.26	\$7.76	\$0.09	\$0.09	2020	2022	Planning and design underway.
Huntersville	U-5114	Improve intersection of Gilead Rd and US 21	\$15.13	\$3.85	\$5.59		2018	2021	Right-of-way underway.
Huntersville	U-5908	Widen and realign NC 115 two-way pair; install roundabouts at NC 115/realigned Main St and NC 115/Mt Holly-Huntersville Rd	\$10.10	\$3.54	\$0.02	\$0.02	2019	2021	Right-of-way underway.
Huntersville	I-5405	Torrence Creek Greenway under I-77 (between exits 23 and 25)	\$6.10	\$6.10	\$4.33	\$4.33	--	2018	Under construction.
Huntersville	I-5405B	I-77/Hambright Rd HOT lane interchange	\$34.95	\$34.95	\$18.81	\$18.81	--	2019	Under construction.
Charlotte	I-5405A	I-77/Lakeview Rd HOT lane interchange	\$41.03	\$41.03	\$15.00	\$15.00	--	2019	Under construction.
Charlotte	C-5613H	Lakeview Rd/Reames Rd roundabout intersection upgrade with sidewalk to Beatties Ford Rd	\$2.80	\$1.00			2020	2022	Planning and design underway.
Charlotte	U-5905	Improve Lakeview Rd from Reames Rd to NC 115, including intersection improvements of Lakeview Rd/NC 24 and Lakeview Rd/NC 115	\$11.00	\$11.00	\$0.01	\$0.01	2020	2022	Planning and design underway.
Total			\$331.1	\$144.6	\$49.9	\$39.8			

Note: Anticipated construction start and completion dates are estimates as of April 2018 and these dates are subject to change as the project progresses further.