

Monitoring Data RecordProject Title: R-2210A Site 1 (Waynesville Site 1) COE Action ID: 200130653Stream Name: Raccoon Creek DWQ Number: 010409City, County and other Location Information: Sta. 30 on Bus. 23 S in Waynesville, Haywood Co.Date Construction Completed: July 2003 (lower portion), 2005 (upper portion)

Monitoring Year: (5) of 5

Ecoregion: _____ 8 digit HUC unit 06010106

USGS Quad Name and Coordinates: _____

Rosen Classification: _____Length of Project: 1225' Urban or Rural: Rural Watershed Size: _____Monitoring DATA collected by: M. Green and J. Young Date: 3/4/09**Applicant Information:**Name: NCDOT Roadside Environmental UnitAddress: 1425 Rock Quarry Rd. Raleigh, NC 27610Telephone Number: (919) 861-3772 Email address: mlgreen@ncdot.gov**Consultant Information:**

Name: _____

Address: _____

Telephone Number: _____ Email address: _____

Project Status: Complete**Monitoring Level required by COE and DWQ (404 permit/ 401 Cert.):** Level 1 2 3Monitoring Level 1 requires completion of *Section 1, Section 2 and Section 3*

Permit States: NCDOT shall perform the following components of Level I monitoring twice each year for the 5 year monitoring period (summer and winter): Reference photos, plant survival, and visual inspection of channel stability. If less than two bankfull events occur during the first 5 years, NCDOT shall continue monitoring until the second bankfull event is documented. The bankfull events must occur during separate monitoring years. In the event that the required bankfull events do not occur during the 5 year monitoring period, the USACE, in consultation with resource agencies, may determine that further monitoring is not required.

Section 1. PHOTO REFERENCE SITES*(Monitoring at all levels must complete this section)*

Attach site map showing the location and angle of all reference photos with a site designation (name, number, letter, etc.) assigned to each reference photo location. Photos should be provided for all structures and cross section locations, should show both banks and include an upstream and downstream view. Photos taken to document physical stability should be taken in winter. Photos taken to document vegetation should be taken in summer (at representative locations). Attach photos and a description of each reference photo or location. We recommend the use of a photo identification board in each photo to identify location.

Total number of reference photo locations at this site: 6 reference points, 2 photos at each**Dates reference photos have been taken at this site:** 5/20/04, 11/1/04, 5/31/05, 3/21/06, 10/18/06, 2/28/07, 9/12/07, 2/12/08, 8/13/08, 3/4/09**Individual from whom additional photos can be obtained (name, address, phone):** _____Other Information relative to site photo reference: A site map with photo point locations is included with this report.If required to complete Level 3 monitoring only stop here; otherwise, complete section 2.

Section 2. PLANT SURVIVAL

Attach plan sheet indicating reference photos.

Identify specific problem areas (missing, stressed, damaged or dead plantings):

Estimated causes, and proposed/required remedial action:

ADDITIONAL COMMENTS: Vegetation is dormant at this time. Stream is highly vegetated with alder, tulip poplar, white oak, river birch, white pine, elderberry, silky dogwood, sycamore, black willow, red maple, willow oak, buttonbush, arrowwood, and thick herbaceous vegetation. Some of the herbaceous vegetation noted was goldenrod, jewelweed, sedge, *Juncus* sp., tearthumb, and various herbaceous vegetation. NCDOT proposes to discontinue vegetation monitoring at R-2210A Raccoon Creek stream relocation.

If required to complete Level 1 and Level 2 monitoring only stop here; otherwise, complete section 3.

Section 3. CHANNEL STABILITY

Visual Inspection: The entire stream project as well as each in-stream structure and bank stabilization/revetment structure must be evaluated and problems addressed.

Report on the visual inspection of channel stability. Physical measurements of channel stability/morphology will not be required. Include a discussion of any deviations from as-built and an evaluation of the significance of these deviations and whether they are indicative of a stabilizing or destabilizing situation.


R-2210A (Site 1) Raccoon Creek is stabilized for the Year 5 Winter Evaluation except for some minor bank scouring in a few bends on the outside bank and some minor bank erosion behind a rootwad. No remedial action is warranted. A bankfull event has occurred since the last monitoring evaluation. NCDOT visually documented 4 bankfull events that were noted during the 2004, 2006, 2007, and 2009 evaluations. A review of known USGS surface water gages identified one gage approximately 5 miles from the R-2210A (Site 1) Raccoon Creek stream relocation which is the West Fork Pigeon River gauge near Bethel, NC. The West Fork Pigeon River gauge has a drainage area of 58.4 square miles. It is situated in USGS Hydrologic Unit 06010106. Based on the drainage area associated with the gage, the correlated bankfull discharge according to the NC Mountain and Piedmont Regional Curve is approximately 2800 cubic feet per second (cfs). A review of peak flows conducted for the period between May 2004 to March 2009 shows that there was approximately 8 bankfull events during our monitoring period. The USGS graph depicting the peak flows occurring during our monitoring period is below. NCDOT proposes to discontinue channel stability monitoring at R-2210A Raccoon Creek stream relocation.

3/4/09	Sta. 30+20 Photo 2 Downstream	Sta. 30+60 Photo 4 Downstream	Sta. 31+10 Photo 5 Upstream	Station Number	Station Number
Structure Type					
Is water piping through or around structure?					
Head cut or down cut present?					
Bank or scour erosion present?	Bank scouring on right bank	Bank scouring on left bank.	Bank scouring behind rootwad on right bank		
Other problems noted?					


NOTE: Attach separate narrative sheets to each monitoring report describing/discussing the overall monitoring results. Include the identification of specific problem areas/channel failures, estimated cause and proposed/required remedial action. This should include a brief discussion of any parameter that has changed significantly from as-built.



USGS 03456100 WEST FORK PIGEON RIVER AT BETHEL, NC




USGS 03456100 WEST FORK PIGEON RIVER AT BETHEL, NC






USGS 03456100 WEST FORK PIGEON RIVER AT BETHEL, NC




USGS 03456100 WEST FORK PIGEON RIVER AT BETHEL, NC






USGS 03456100 WEST FORK PIGEON RIVER AT BETHEL, NC



USGS 03456100 WEST FORK PIGEON RIVER AT BETHEL, NC



Waynesville Site 1



Photo 1(Upstream)



Photo 2 (Downstream)



Photo 3 (Upstream)



Photo 4 (Downstream)



Photo 5 (Upstream)



Photo 6 (Downstream)

Year 5 Winter – March 2009

Waynesville Site 1



Photo 7 (Upstream)



Photo 8 (Downstream)



Photo 9 (Upstream)



Photo 10 (Downstream)



Photo 11 (Upstream)



Photo 12 (Downstream)

Year 5 Winter – March 2009

Waynesville Site 1



Overview looking upstream



Overview looking downstream



Additional photo of crossvane at outlet of double barrel box culvert

[illegible]