

Monitoring Data Record

Project Title: U-3312 (Black and Decker Rd.) COE Action ID: 1998-0-1948

Stream Name: Site 2 (Permit Drawings) DWQ Number: _____

City, County and other Location Information: Black and Decker Road off of Bus. I-95/US 301 in Cumberland County

Date Construction Completed: April 2003 Monitoring Year: (1) of 2

Ecoregion: _____ 8 digit HUC unit 03030004

USGS Quad Name and Coordinates: _____

Rosgen Classification: _____

Length of Project: 173' Urban or Rural: Urban Watershed Size: _____

Monitoring DATA collected by: M. Green, J. Wait Date: 3/9/05

Applicant Information:

Name: NCDOT Roadside Environmental Unit

Address: 1425 Rock Quarry Rd. Raleigh, NC 27610

Telephone Number: (919) 861-3772 Email address: _____

Consultant Information:

Name: _____

Address: _____

Telephone Number: _____ Email address: _____

Project Status: Complete

Monitoring Level required by COE and DWQ (404 permit/ 401 Cert.): Level 1 2 3

Monitoring Level 1 requires completion of *Section 1, Section 2 and Section 3*

Section 1. PHOTO REFERENCE SITES

(Monitoring at all levels must complete this section)

Attach site map showing the location and angle of all reference photos with a site designation (name,

number, letter, etc.) assigned to each reference photo location. Photos should be provided for all structures and cross section locations, should show both banks and include an upstream and downstream view. Photos taken to document physical stability should be taken in winter. Photos taken to document vegetation should be taken in summer (at representative locations). Attach photos and a description of each reference photo or location. We recommend the use of a photo identification board in each photo to identify location.

Total number of reference photo locations at this site: 4 Total Photos

Dates reference photos have been taken at this site: 12/30/04, 3/9/05

Individual from whom additional photos can be obtained (name, address, phone): _____

Other Information relative to site photo reference: _____

If required to complete Level 3 monitoring only stop here; otherwise, complete section 2.

Section 2. PLANT SURVIVAL

Attach plan sheet indicating reference photos.

Identify specific problem areas (missing, stressed, damaged or dead plantings):

Streambank vegetation is dormant at this time.

Estimated causes, and proposed/required remedial action:_____

ADDITIONAL COMMENTS: _____ Trees are approximately 1-2' in height.

If required to complete Level 1 and Level 2 monitoring only stop here; otherwise, complete section 3.

Section 3. CHANNEL STABILITY

Visual Inspection: The entire stream project as well as each in-stream structure and bank stabilization/revetment structure must be evaluated and problems addressed.

Report on the visual inspection of channel stability. Physical measurements of channel stability/morphology will not be required. Include a discussion of any deviations from as-built and an evaluation of the significance of these deviations and whether they are indicative of a stabilizing or destabilizing situation.

The stream is stabilized at this time.

Date Inspected	Station Number	Station Number	Station Number	Station Number	Station Number
Structure Type					
Is water piping through or around structure?					
Head cut or down cut present?					
Bank or scour erosion present?					
Other problems noted?					

NOTE: Attach separate narrative sheets to each monitoring report describing/discussing the overall monitoring results. Include the identification of specific problem areas/channel failures, estimated cause and proposed/required remedial action. This should include a brief discussion of any parameter that has changed significantly from as-built.

U-3312



Photo 1



Photo 2



Photo 3



Photo 4