# **BRIDGE REPLACEMENT TO PIPE**

BRIDGE #401


## **PITT COUNTY**

SR-1112

### **EROSION CONTROL PLANS**

March 8, 2011

PREPARED BY: TIM CASEY LEVEL III CERT.# 497
NCDOT-BRIDGE MAINTENANCE
PO BOX 371
NEW BERN, NC 28563



#### **PROJECT DESCRIPTION**

THE EXISTING STRUCTURE IS TWO SPANS OF TIMBER FLOOR ON I-BEAMS. 2 @ 12'-3" WITH TIMBER END BENT CAPS ON TIMBER PILES @ VARYING CENTERS. THE PROPOSED STRUCTURE IS 1 @ 12'-3" X 7'-3" STRUCURAL PLATE PIPE ARCH (SPPA), 90 DEGREE SKEW WITH HEADWALLS. IT IS LOCATED ON SR-1112 AS A UNANMED TRIBUTARY TO LITTLE CONTENTNEA CREEK, 0.3 MILES WEST OF JUNCTION OF SR-1111 IN PITT COUNTY. IT IS ALSO SHOWN ON THE AYDEN QUADRANGLE.


THIS PROJECT WILL BE COVERED UNDER A NW-31 PERMIT PER JAY JOHNSON (DEO-DIV II).

#### SEDIMENTATION AND EROSION CONTROL

DUE TO THE NATURE OF THE PROJECT, THERE IS EXPECTED TO BE SOME SEDIMENTATION AND MINOR EROSION DURING HEAVY AND PROLONGED RAINS. THE CONSTRUCTION SUPERVISOR OR SUITABLE REPRESENTATIVE SHALL CONSTANTLY WATCH FOR PROBLEM AREAS DURING CONSTRUCTION, ESPECIALLY AROUND CROSSLINE AND OUTLET DRAINAGE AREAS. AND TAKE THE FOLLOWING STEPS AS NECESSARY:

- (1) WHEN SILT FENCE APPROACHES FULL CAPACITY, IT SHALL BE CLEANED OUT AND/OR REPLACED AS NEEDED.
- (2) SHOULD UNFORESEEN DELAY IN CONSTRUCTION OCCUR, TEMPORARY OR STAGED SEEDING AND MULCHING WILL BE USED ACCORDINGLY.
- (3) ANY QUESTIONS OR PROBLEMS ARISING CONCERNING SEDIMENTATION OR EROSION CONTROL SHALL BE DIRECTED TO THE BRIDGE MAINTENANCE ENGINEER OR THE DIVISION ENVIROMENTAL OFFICER.

## LEGEND SHEET



EXIST. RDWY. DITCH COUNTY, DATE: 3/14/2011 PROPOSED BRIDGE TO PIPE DRAWN BY; T. CASEY #401, SR-III2 C/L SR-III2 EXIST. R/W EXIST. R/W SHOULDER SHOULDER STREAM CROSSING BLUE LINE STREAM ON USGS .TO SR-III → WATER QUALITY CRITERIA; PITT TEMP. SILT FENCE EXISTING: TIMBER FLOOR ON I-BMS W/ TIMBER E.B. CAPS & PILES EROSION CONTROL PLAN WATTLE NOTE: NOT TO SCALE FOR PERMIT USE ONLY WATTLE LITTLE CONTENTNEA CREEK TRIBUTARY FLOW = PHASE #1 TSF = PHASE #2 TSF TEMP. SILT FENCE WATTLE NORTH CAROLINA DEPARTMENT OF TRANSPORTATION DIVISION TWO, BRIDGE MAINTENANCE NEW BERN, N.C. PROPOSED: I@ 12'3" X 7'3" — SPPA, 90 DEG. SKEW W/HWS #\_\_\_#\_\_#\_ WATTLE